

**PROGRESS BHUBANESWAR AS ON 20 JUL 2018**  
**WEB UP DATE FOR AFNHB BHUBANESWAR PROJECT**

1. **Batching Plant:** Dismantling and removing of Batching plant 100% completed.
2. **External Development Work**
  - (a) Roads work completed
  - (b) Drains work completed.
  - (c) Cable laying completed.
  - (d) Fixing of street lights except 2 nos completed these 2 nos poles are to be installed at temporary substation of M/s OICL. The same shall be completed after removal of temporary substation.
3. **Lift Work:** Commissioning of Lifts in all 07 blocks completed.
4. **Swimming Pool:** Civil work completed, tile work is in progress EDC 30 Jul 18.
5. **STP:** Civil work and mechanical installation completed. Testing in progress.
6. **Towers:** Balance works of firefighting & paintings in few flats is in progress. Testing and commissioning of all services is in progress.
7. **Energization of Sub Station:** Medium Voltage (MV) Inspection by CESU authority undertaken on 19 May 18 for substations and other electro mechanical items. Energization of substation is completed.
8. **Status of Completion/Occupancy Certificate:** NOCs from CESU, BMC obtained. Inspection by PH & MOEF completed and reports awaited. Initial inspection by fire Dept also completed. EDC 15 Aug 18. On receipt of all NOCs, application for OC will be made to BDA.
9. **Possession:** Handing over of DUs has commenced from 18 May 18. 20 Nos Dus have been handing over.(18-Officer Block,2-Sailor Block)
10. Handing over of Block F and C DUs would commence w.e.f. 30 Jul 18.
11. Average daily labour strength at site during Jun 18 – July 18 is 136.