

PROGRESS DEHRADUN AS ON 15 DEC 17

Important

- **Time lines for NOCs and Completion Certificate:-**
 - ✓ OC for Towers M & J of Package II – Received
 - ✓ Fire NOC for 04 (K, L, M & J) Towers of Package II – Received
 - ✓ Fire NOC for 07 Towers of Package I – **30 Dec 17**
 - ✓ STP Commissioning – **30 Jan 18**
 - ✓ Environment Clearance for STP – 30 Jan 18
 - ✓ Occupancy Certificates of Towers will be obtained as and when Fire NOCs are received.
 - ✓ **Completion/Occupancy Certificate For Complete Project– Mar 18**

- **Schedule of Handing/Taking Over for remaining Towers will be put up as and when ready will be informed to allottees.**

- **Allottees are requested to clear their dues with AFNHB HQ and as and when readiness of their Towers for Handing Over is announced on website, they are to contact Project Director and fix mutually agreeable dates within the block of dates given for that Tower for taking physical possession of their flats. Standard Operation Procedure for handing taking over of flats has been put on AFNHB Website separately.**

- **Right to occupy and live in DU will be given immediately on receipt of Completion Certificate for that Tower **provided common areas of that Tower having taken over by Society.****

- **After taking over the physical possession, the allottees are to get their flats registered and confirm the same to AFNHB HQ and PD.**

- **Readiness of common areas has been intimated to the society.**

- Facilities like lifts, DG sets, water supply, electric supply, swimming pool, community centre, Fire Fighting System, arboriculture etc. will be activated for use only after these are taken over by the society.
- On receipt of Completion Certificate, right to occupy DUs will be bestowed to the allottees and common areas to the society. However, registration of flat will be precondition for right to occupy.
- **Water Supply:** The issue of water supply System has been resolved and expected to get completed by **10 Jan 18 in all respect.**
- **Electric Supply:** Electric system has been taken over on 16 Dec 17. Regular Supply will be available on installation of common area electric meter. Application on behalf of **Joint Secretary** has been made. **Meters are expected to be installed by 28 Dec 17.**

(VIEW OF PACKAGE-II)

PROGRESS DEHRADUN AS ON 15 DEC 17



PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: M (Overall Completion 96.12%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	80-95%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>97%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: L (Overall Completion 97.84%)

Total Floors: - G+6

Total Flats: - 54 (1298.98 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	93-97%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>98%

Four DUs' are handed over to the allottees

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: K (Overall Completion 97.96%)

Total Floors: - G+6

Total Flats: - 53 (1298.98 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	>98%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>98%

Six DUs' are handed over to the allottees

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: J (Overall Completion 94.82%)

Total Floors: - G+6

Total Flats: - 52 (1558.01 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	87-92%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>97%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: H (Overall Completion 93.79%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	>99%
CHINA WARE FITTING, PAINTING	50-80%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	70-95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: G (Overall Completion 93.5%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	>98%
CHINA WARE FITTING, PAINTING	50-70%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	70-95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: F (Overall Completion 91.85%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	>97%
CHINA WARE FITTING, PAINTING	50-70%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	40-95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: E (Overall Completion 89.33%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	85-90%
CHINA WARE FITTING, PAINTING	15-50%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	30-95%

PROGRESS DEHRADUN AS ON 15 DEC 17



VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING	100%
ROADS,SEWER LINE, FIRE FIGHTING WORK, DRAIN LINE	>99%

PROGRESS DEHRADUN AS ON 15 DEC 17

VIEW OF BASEMENT DEVELOPMENT WORK



LOWER BASEMENT



UPPER BASEMENT

PROGRESS:

(a) LOWER BASEMENT:

STRUCTURAL WORK, INTERNAL PLASTERING,VD FLOORING	100%
FIRE FIGHTING WORK, INTERNAL ELECTRICAL	>95%
MECHANICAL VENTILATION	35%

(b) UPPER BASEMENT:

STRUCTURAL WORK, , INTERNAL PLASTERING,VD FLOORING	100%
FIRE FIGHTING WORK, INTERNAL ELECTRICAL	>95%
MECHANICAL VENTILATION	25%

PROGRESS DEHRADUN AS ON 15 DEC 17

(PACKAGE-I)



TOWER NO: A (Overall Completion 98.85%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING	100%
CP FITTING, CHINA WARE FITTING, PAINTING	90-99%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

One DUs' are handed over to the allottees

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: B (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: C (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: D (Overall Completion 98.2%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING	100%
CP FITTING, CHINA WARE FITTING, PAINTING	75-99%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	90-95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: Q (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: P (Overall Completion 98.7%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING	100%
CP FITTING, CHINA WARE FITTING, PAINTING	80-99%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Four DUs' are handed over to the allottees

PROGRESS DEHRADUN AS ON 15 DEC 17



TOWER NO: N (Overall Completion 98.4%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING	100%
CP FITTING, CHINA WARE FITTING, PAINTING	85-99%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

PROGRESS DEHRADUN AS ON 15 DEC 17
ARBORICULTURE WORK









Progress:- Arbotriculture work is in progress. However, 85% work in Package-I is completed and PDC for handing over to AFNHB is 30 Dec 17 and 25% work is completed in Package-II and remaining work in progress PDC for handing over is 30 Jan 18.