

PROGRESS DEHRADUN AS ON 15 FEB 17
(VIEW OF PACKAGE-II)



Average Strength of labour Jan 17 and Feb17: 530 No's

PROGRESS DEHRADUN AS ON 15 FEB 17
(PACKAGE-II)



TOWER NO: A2B/5 (overall completion 92.28%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 98% completed (except CP fitting)
	CHINA WIRE FITTING	- 50% completed
	PAINTING	- 60% completed
	ELECTRICAL WORK	- 80% completed
	DOOR & WINDOW FIXING	- 90% completed
	FIRE FIGHTING WORK	- 85% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: B2/1 (overall completion 93.23%)

Total Floors: - G+6

Total Flats: - 54 (1298.98 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 98% completed
	PLUMBING	- 95% completed (except CP fitting)
	CHINA WIRE FITTING	- 60% completed
	PAINTING	- 80% completed
	ELECTRICAL WORK	- 90% completed
	DOOR & WINDOW FIXING	- 90% completed
	FIRE FIGHTING WORK	- 95% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: B2/2 (overall completion 94.75%)

Total Floors: - G+6

Total Flats: - 53 (1298.98 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 98% completed
	PLUMBING	- 95% completed (except CP fitting)
	CHINA WIRE FITTING	- 60% completed
	PAINTING	- 80% completed
	ELECTRICAL WORK	- 90% completed
	DOOR & WINDOW FIXING	- 90% completed
	FIRE FIGHTING WORK	- 95% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: B1/3 (overall completion 89.51%)

Total Floors: - G+6

Total Flats: - 52 (1558.01 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 90% completed
	PLUMBING	- 92% completed (except CP fitting)
	CHINA WIRE FITTING	- 05% completed
	PAINTING	- 60% completed
	ELECTRICAL WORK	- 75% completed
	DOOR & WINDOW FIXING	- 65% completed
	FIRE FIGHTING WORK	- 80% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: B1/2 (overall completion 82.24%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 92% completed
	TILING	- 85% completed
	PLUMBING	- 60% completed (except CP fitting)
	CHINA WIRE FITTING	- 05% completed
	PAINTING	- 50% completed
	ELECTRICAL WORK	- 55% completed
	DOOR & WINDOW FIXING	- 20% completed
	FIRE FIGHTING WORK	- 50% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: B1/1 (overall completion 79.27%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 92% completed
	TILING	- 60% completed
	PLUMBING	- 50% completed (except CP fitting)
	CHINA WIRE FITTING	- 05% completed
	PAINTING	- 50% completed
	ELECTRICAL WORK	- 50% completed
	DOOR & WINDOW FIXING	- 20% completed
	FIRE FIGHTING WORK	- 50% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A2B/4 (overall completion 77.79%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 95% completed
	INTERNAL PLASTERING	- 90% completed
	TILING	- 20% completed
	PLUMBING	- 50% completed (except CP fitting)
	CHINA WIRE FITTING	- 05% completed
	PAINTING	- 50% completed
	ELECTRICAL WORK	- 50% completed
	DOOR & WINDOW FIXING	- 10% completed
	FIRE FIGHTING WORK	- 50% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A2B/3 (overall completion 64.48%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 95% completed
	EXTERNAL PLASTERING	- 75% completed
	INTERNAL PLASTERING	- 10% completed
	TILING	- Nil
	PLUMBING	- 40% completed
	CHINA WIRE FITTING	- Nil
	PAINTING	- 10% completed
	ELECTRICAL WORK	- 30% completed
	DOOR & WINDOW FIXING	- Nil
	FIRE FIGHTING WORK	- 30% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK

PROGRESS:

STRUCTURAL WORK	- 100% completed
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
ROADS	- 60% completed
FIREFIGHTING	- 55% completed
SEWER LINE	- 54% completed
DRAIN LINE	- 54% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



VIEW OF LOWER BASEMENT DEVELOPMENT WORK

PROGRESS:

(a) LOWER BASEMENT:

STRUCTURAL WORK	- 100% completed
INTERNAL PLASTERING	- 100% completed
VD FLOORING	- 80% completed
FIRE FIGHTING	- 80% completed
MECHANICAL VENTILATION	- NIL
INTERNAL ELE	- 90% completed

(b) UPPER BASEMENT:

STRUCTURAL WORK	- 100% completed
INTERNAL PLASTERING	- 100% completed
VD FLOORING	- 100% completed
FIRE FIGHTING	- 90% completed
MECHANICAL VENTILATION	- NIL
INTERNAL ELE	- 90% completed

PROGRESS DEHRADUN AS ON 15 FEB 17

(PACKAGE-I)

Important: Considering the progress of contractor of Package-I has been given Go Ahead to complete the balance works, including finishing work in each DU and construction of Guard etc. Meeting was held with NG Constructions on 17 Feb 17. Balance work of package I will commence on 01 Mar 17.



TOWER NO: A1/1 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK	- 100% completed
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed (except CP fitting)
CHINA WIRE FITTING	- 100% completed
PAINTING	- 100% Completed (except final coat)
ELECTRICAL WORK	- 97% completed
DOOR & WINDOW FIXING	- 95% completed
FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A1/2 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A1/3 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A1/4 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A1/5 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A2/1 (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 FEB 17



TOWER NO: A2/2(overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK	- 100% completed
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 97% completed
PLUMBING	- 100% completed (except CP fitting)
CHINA WIRE FITTING	- 100% completed
PAINTING	- 100% Completed (except final coat)
ELECTRICAL WORK	- 97% completed
DOOR & WINDOW FIXING	- 95% completed
FIRE FIGHTING WORK	- 97% completed