

WEB - UPDATE : AFNHB PROJECT BHUBANESWAR

PROGRESS IN BRIEF AS ON 01 JUL 2016

The progress of work at site is closely monitored by HQ, AFNHB. Work progress review meeting chaired by the Director General, was held on **05 May 2016** at site and at HQ AFNHB on **30 May 2016** and **20 Jun 2016**. It has been decided that payment to suppliers, labor and contractor's staff will be made by AFNHB on behalf of the contractor. The work is expected to progress satisfactorily with above arrangement and we expect to complete five towers by 1st quarter of 2017. The contractor is being pressurized through regular notices and meetings to complete the work at the earliest. Status of work and work undertaken being is as follows:-

OFFICER BLOCK

- BLOCK- A1** **Block wise progress is 65.55%.** Structure & Brick, Internal plaster completed & Door frame fixing completed. External plaster work in progress.
- BLOCK - A2** **Block wise progress is 65.15%.** Structure & Brick, Internal plaster completed & Door frame fixing work in progress.
- BLOCK- A3** **Block wise progress is 62.25%.** Structure & Brick, Internal plaster completed.
- BLOCK- A4** **Block wise progress is 56.77%.** Structure & Brick, Internal plaster completed. Plumbing & Putty work in progress.

SAILOR/AIRMEN BLOCK

- BLOCK - B1** **Block wise progress is 50.46%.** Structure upto 9th floor 1st part slab including column & 2nd part slab shuttering & reinforcement completed. Brick work upto 7th floor.
- BLOCK - B2** **Block wise progress is 35.96%.** Brick work upto 4th floor & Structure upto 5th floor completed
- BLOCK - B3** **Block wise progress 76.88%.** Structure work, Brick work, Internal plastering, External plastering & Plumbing work is completed. Water proofing, tile work & Putty work in progress.
- COMMUNITY CENTRE-** **Progress is 87.0 %** Structure, Brick work, Internal & external plastering work completed.

EXTERNAL DEVELOPMENT

- BOUNDARY WALL** - **Progress is 43.76%.** Column & footing casting **in progress**
- ROAD RETAINING WALL** - **Progress is 3.5%** Reinforcement, shuttering & excavation **in progress.**

At present approx 166 No's of labour/staff of contractor are working at site. The contractor has assured to further increase both the resources & labour at site. Latest photographs are attached.