

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 72.20%)

Total Floors: - Stilt + 12

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to terrace floor slab completed.
2. 12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed.
3. Staircase headroom column concrete work completed and head room slab completed, lift machine room and OHT work in progress.
4. 12th floor internal wall and ceiling plastering work in progress.
5. Door frame fixing work completed upto 4th floor.
6. 11th floor internal waterproofing work in progress.
7. Tiling work completed upto 5th floor, 6th floor is in progress.
8. 3rd and 4th floor toilet flooring and wall dado work in progress.
9. 9th and 10th floor Balcony Railing work is in progress.
10. Internal staircase railing completed upto 8th floor.
11. 12th floor internal wall electrical conduiting work completed.
12. Internal plumbing work (CPVC) completed upto 12th floor, 11th and 12th floor (SWR PVC) pipe work is in progress.
13. External plastering work (South, east, west, north side) in progress.
14. Door shutters fixing work in progress.

PROGRESS MYSORE AS ON 15 JANUARY 19

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 72%)

Total Floors: - 2 Stilts + 12

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to Terrace floor slab completed. Lift machine room and OHT in progress.
2. Terrace floor parapet wall block masonry work completed.
3. Concrete block masonry work completed upto 12th floor.
4. 12th floor internal wall and ceiling plastering work in progress
5. 6th and 7th floor Tiling work is in progress.
6. 6th floor Door frame fixing work completed.
7. Balcony railing work completed upto 6th floor.
8. Internal staircase railing work completed upto 6th floor.
9. 1st and 2nd floor internal staircase Cuddapah stone work in progress.
10. 11th and 12th floor internal water proofing work in progress.
11. Internal wall electrical conduiting work completed upto 12th floor.
12. Internal plumbing (CPVC) work completed upto 12th floor, and internal (SWR PVC) pipe work completed upto 10th floor, 11th floor in progress.
13. External plastering work (South, east, west side) is in progress.
14. 3rd floor toilet wall dado work in progress.

PROGRESS MYSORE AS ON 15 JANUARY 19

TOWER-1C: TERRACE FLOOR SLAB



TOWER NO: 1C (Overall completion 65.75%)

Total Floors: - Stilt + 12

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural work upto 12th floor slab concrete work completed & 12th floor roof half slab beam shuttering work (south side) in progress, 12th floor column concrete work (north side) completed
2. 11th floor concrete block masonry work is in progress.
3. 7th and 8th floor internal wall plastering work in progress
4. Tiling work completed upto 4th floor, 5th floor is in progress. 4th floor toilet dado work in progress.
5. 1st and 2nd floor internal staircase Cuddapah stone work is in progress.
6. 5th and 6th floor internal waterproofing work in progress.
7. 3rd & 4th floor door frame fixing work in progress
8. 10th floor Balcony railing work in progress.
9. Internal Staircase railing work completed upto 6th floor, 7th floor in progress.
10. 9th and 10th floor internal wall electrical conduiting work in progress.
11. 9th and 10th floor internal plumbing (CPVC) work in progress, 6th floor (SWR PVC) pipe work in progress.
12. External plastering work (South side) in progress.
13. Internal wall putty work (First and second floor) in progress.

PROGRESS MYSORE AS ON 15 JANUARY 19

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: 2B (Overall completion 62%)

Total Floors: - 2 Stilts + 12

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. **Structural works completed upto terrace floor.**
2. **Staircase headroom slab completed.**
3. **Concrete block masonry work completed upto 12th floor and terrace floor parapet wall block masonry work completed.**
4. **8th, 9th and, 10th floor internal plastering work in progress.**
5. **6th floor Tiling work in progress, 3rd and 4th floor toilet wall dado work in progress.**
6. **Balcony railing work upto 10th floor completed.**
7. **Door frame fixing work completed upto 6th floor, 7th floor in progress.**
8. **10th floor internal wall electrical conduiting work in progress.**
9. **Internal plumbing (CPVC) work completed upto 12th floor, 7th floor Internal (SWR PVC) pipe work completed.**
10. **Internal wall putty work (second, third, fourth floor) in progress.**
11. **Door shutters (first, second floor) fixing work in progress.**

TOWER-2C: TERRACE FLOOR SLAB



TOWER NO: 2C (Overall completion 59.70%)

Total Floors: - Stilt + 12

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural work completed upto terrace floor.
2. Staircase head room slab completed.
3. 10th floor concrete block masonry work above lintel in progress.
4. 5th floor Tiling work in progress, 3rd floor toilet wall dado work is in progress.
5. 7th & 8th floor internal plastering work in progress.
6. 7th floor internal waterproofing work in progress
7. Balcony railing work completed upto 10th floor.
8. 7th floor door frame fixing work is in progress.
9. 10th floor internal wall electrical conduiting work in progress.
10. 10th floor Internal plumbing (CPVC) work completed, 7th floor (SWR PVC) pipe work in progress.

PROGRESS MYSORE AS ON 15 JANUARY 19

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 12.50%)

Total Floors: - Stilt + 3

Amenities: - Club House & Swimming Pool

PROGRESS:

- 1. Community hall, entrance columns concrete work completed.**
- 2. Retaining wall waterproofing work in progress.**
- 3. Back filling work in progress.**

PROGRESS MYSORE AS ON 15 JANUARY 19

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 72.75%)

Total Floors: - Stilt + 10

Total Flats: - 40 (Simplex Type B-II)

PROGRESS:

1. **Structural works up to terrace floor slab completed.**
2. **Staircase head room shuttering and bar bending work in progress.**
3. **Concrete block masonry work completed upto 10th floor & Terrace floor parapet wall block masonry work completed.**
4. **10th floor internal wall plastering work in progress.**
5. **10th floor ceiling plastering work completed.**
6. **5th floor tiling work in progress, 5th floor toilet wall dado work in progress.**
7. **Balcony railing work completed upto 10th floor.**
8. **9th floor water proofing work completed, 10th floor is in progress.**
9. **7th and 8th floor door frame fixing work in progress.**
10. **10th floor internal wall electrical conduiting work in progress.**
11. **10th floor internal plumbing (CPVC) work completed, 10th floor (SWR PVC) pipe work in progress.**
12. **External plastering work (North side, Westside, Eastside, and Southside) is in progress.**