

PROGRESS MYSORE AS ON 15 SEP 18

1. **Progress of Work**. The following works are in progress in various towers:-

- (a) **Tower - 1A** Structural works up to terrace floor slab completed
12th floor concrete block masonry work completed up to lintel level & terrace floor parapet wall block masonry work completed.
Staircase headroom column concrete work in progress.
7th & 8th floor internal wall plastering work in progress
Door frame fixing work completed upto 3rd floor.
4th floor internal waterproofing work in progress.
Tiling work completed upto 2nd floor.
5th floor Balcony railing work completed & 6th floor is in progress.
Internal staircase railing completed upto 6th floor (except 4th floor).
12th floor internal electrical work in progress.
Internal plumbing work (CPVC) completed upto 9th floor, 1st to 3rd floor SWR pipe work is in progress.
- (b) **Tower - 1B** Structural works up to Terrace floor slab completed.
Terrace floor parapet wall block masonry work is in progress
Concrete block masonry work completed upto 7th floor, 8th floor lintel concreting work in progress, 9th, 10th, 11th & 12th floor concrete block masonry work completed upto lintel level.
6th & 7th floor internal wall plastering work in progress
Tiling work completed upto 3rd floor & skirting work in progress.
6th floor Door frame fixing work in progress
Balcony railing work completed upto 6th floor.
Internal staircase railing work completed upto 5th floor.
1st floor internal staircase cuddapah stone work in progress.
4th floor internal waterproofing work in progress.
Internal electrical work completed upto 6th floor.
Internal plumbing (CPVC) work completed upto 6th floor, 1st to 4th floor SWR pipe work is in progress.
- (c) **Tower -1C** Structural work upto 11th floor half roof slab concrete work completed & half roof slab reinforcement work in progress.
8th and 9th floor concrete block masonry work in progress
6th floor internal wall plastering work in progress
Tiling work completed upto 3rd floor.
1st floor Internal staircase cuddapah stone work is in progress.
4th floor internal waterproofing work in progress.
3rd & 4th floor door frame fixing work in progress
Balcony railing work completed upto 6th floor.
Internal Staircase railing work completed upto 6th floor.
Internal electrical work completed upto 6th floor.
7th floor internal plumbing (CPVC) work in progress, 1st & 2nd floor SWR pipe work in progress.

- (d) **Tower - 2B** Structural works completed upto terrace floor.
Staircase headroom column concrete work completed.
Concrete block masonry work completed upto 10th floor and 11th floor block masonry work completed upto lintel level.
7th & 8th floor internal plastering work in progress
4th floor Tiling work in progress,
Balcony railing work upto 5th floor completed
Door frame fixing work completed upto 5th floor.
Internal electrical work completed upto 7th floor.
4th to 8th floor internal plumbing (CPVC) work is in progress, 1st & 2nd floor SWR pipe work in progress.
- (e) **Tower - 2C** Structural work completed upto terrace floor.
Staircase head room slab reinforcement work is in progress.
10th floor concrete block masonry work in progress
7th floor internal plastering work in progress
Tiling work completed upto 3rd floor.
3rd floor internal waterproofing work in progress
Balcony railing work completed upto 5th floor.
3rd floor door frame fixing work is in progress
7th floor electrical work is in progress
Internal plumbing (CPVC) work completed upto 6th floor, 1st floor SWR pipe work in progress.
- (f) **Tower - 3** Function hall entrance columns concrete work completed
Retaining wall waterproofing work in progress
Back filling work in progress.
- (g) **Tower - 5** Structural works up to terrace floor slab completed
Concrete block masonry work completed upto 5th floor, 6th to 10th floor completed upto lintel level and terrace floor parapet wall block work completed.
5th floor internal plastering work in progress
6th & 7th floor ceiling plastering work is in progress
4th floor tiling work in progress.
Balcony railing work completed upto 4th floor
3rd floor water proofing work in progress.
2nd floor door frame fixing work in progress.
6th floor internal electrical work in progress.
6th floor internal plumbing (CPVC) work is in progress, 1st to 3rd floor SWR pipe work in progress.

PROGRESS MYSORE AS ON 15 SEP 18

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 67.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: Structural works up to terrace floor slab completed. Staircase head room column concrete work is in progress. 12th floor concrete block masonry work completed upto lintel level & terrace floor parapet wall block masonry work completed. 7th and 8th floor internal wall plastering work is in progress. Door frame fixing work completed upto 3rd floor. 4th floor internal waterproofing work is in progress. Balcony railing work completed upto 5th floor. Internal staircase railing work completed upto 6th floor (except 4th floor). Tiling work completed upto 2nd floor. Internal plumbing (CPVC) work completed upto 9th floor, 1st to 3rd floor SWR work is in progress. 12th floor internal electrical work is in progress. Sample flat is on display.

PROGRESS MYSORE AS ON 15 SEP 18

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 67.20%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: Structural works up to Terrace floor slab completed. Terrace floor parapet wall block masonry work is in progress. Concrete block masonry work completed upto 7th floor, 8th floor lintel concreting work is in progress, 9th,10th,11th & 12th floor concrete block masonry work completed upto lintel level. 6th & 7th floor internal wall plastering work is in progress. 6th floor door frame fixing work is in progress. 4th floor internal waterproofing work is in progress. Balcony railing work completed upto 6th floor. Internal staircase railing work completed upto 5th floor. 1st floor internal staircase cuddapah stone work is in progress. Tiling work completed upto 3rd floor and skirting work in progress. Internal plumbing (CPVC) work completed upto 6th floor, 1st to 4th floor SWR pipe work is in progress. Internal electrical work completed upto 6th floor.

PROGRESS MYSORE AS ON 15 SEP 18

TOWER-1C: 12th FLOOR SLAB



TOWER NO: 1C (Overall completion 61.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: Structural work upto 11th floor half roof slab concrete work completed and half slab roof beam reinforcement work (north side) is in progress. 8th & 9th floor concrete block masonry work is in progress. 6th floor internal wall plastering work in progress. 4th floor internal waterproofing work is in progress. 3rd and 4th floor door frame fixing work is in progress. Tiling work completed upto 3rd floor. Balcony railing work and internal Staircase railing work completed upto 6th floor. Internal electrical work completed upto 6th floor. 7th floor internal plumbing (CPVC) work is in progress, 1st & 2nd SWR pipe work is in progress.

PROGRESS MYSORE AS ON 15 SEP 18

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: 2B (Overall completion 55.75%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: Structural works completed upto terrace floor. Staircase head room column concrete work completed. Concrete block masonry work completed upto 10th floor & 11th floor block masonry work completed upto lintel level. 7th, 8th floor internal plastering work is in progress. 4th floor tiling work is in progress. Balcony railing work completed upto 5th floor. Door frame fixing work completed upto 5th floor. Internal electrical work completed upto 7th floor. 5th to 8th floor internal plumbing (CPVC) work is in progress, 1st & 2nd floor SWR pipe work is in progress.

PROGRESS MYSORE AS ON 15 SEP 18

TOWER-2C:TERRACE FLOOR SLAB



TOWER NO: 2C (Overall completion 55.75%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: Structural work completed upto terrace floor. Staircase head room slab reinforcement work is in progress. 10th floor concrete block masonry work is in progress. 7th floor internal plastering work is in progress, 3rd floor internal waterproofing work is in progress. Tiling work completed upto 3rd floor. Balcony railing work completed upto 5th floor. 3rd floor door fixing work is in progress. Internal electrical work completed upto 6th floor. 6th floor internal plumbing (CPVC) work is in progress, 1st floor SWR pipe work is in progress.

PROGRESS MYSORE AS ON 15 SEP 18

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 11.30%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS: Function hall entrance columns concrete work completed. Retaining wall waterproofing work is in progress. Back filling work is in progress.

PROGRESS MYSORE AS ON 15 SEP 18

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 66.50%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS: Structural works up to terrace floor slab completed. Concrete block masonry work completed upto 5th floor, 6th to 10th floor concrete block masonry work completed upto lintel level & terrace floor parapet wall concrete block masonry work completed. 5th floor wall plastering work is in progress. 6th & 7th floor ceiling plastering work is in progress. 3rd floor waterproofing work is in progress. 2nd floor door frame fixing work is in progress. Balcony railing work completed upto 4th floor. 4th floor tiling work is in progress. 6th floor internal plumbing (CPVC) work is in progress, 1st to 3rd floor SWR pipe work is in progress. 6th floor electrical work is in progress. Sample flat is on display.