

Y – Farm Unit Project

Works Sanctioned:-

I. New Shops, Community Centre and Children Park:-

- (a) Total Cost Of Construction Work: 22.51 Lakh
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 16 Apr 17
- (d) Date of Completion: 04 Months

II. Construction of New Road and Repair of Existing Road:-

- (a) Total Cost Of Construction Work: 2.4 Crore
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 12 Apr 17
- (d) Date of Completion: 03 Months

PROGRESS Y SITE AS ON 15 JUN 17

COMMUNITY CENTER



COMMUNITY CENTER (overall 50% completed)

<u>PROGRESS</u>	STRUCTURAL WORK	- 40% Completed
	BRICK WORK	- 100% Completed
	INTERNAL PLASTER	- 100% Completed
	EXTERNAL PLASTER	- 100% Completed
	DOOR & WINDOW	- 70% Completed
	PLINTH PROTECTION	- 70% Completed

PROGRESS Y SITE AS ON 15 JUN 17

NEW SHOPS



NEW SHOPS (Overall 60% Completed)

PROGRESS

STRUCTURAL WORK

- 50% Completed

BRICK WORK

- 70% Completed

EXTERNAL PLASTER

- 80% Completed

SLAB CASTING

- 100% Completed

PROGRESS Y SITE AS ON 15 JUN 17
BATHROOM IN SHOPPING COMPLEX



BATHROOM REPAIR (overall 40% Completed)

<u>PROGRESS</u>	INTERNAL PLASTER	- 50% Completed
	SANITATION WORKS	- 40% Completed
	FLOORING WORKS	- 60% Completed

PROGRESS Y SITE AS ON 15 JUN 17
(VIEW OF CHILDREN PARK)



CHILDREN PARK (overall 25% Completed)

PROGRESS

Leveling Work in Progress

- 90% Completed

Laying of RCC Pillars

- 50% Completed

PROGRESS Y SITE AS ON 17 MAY 17
REPAIR OF EXISTING ROAD



EXISTING ROAD REPAIR (overall 40% completed)

Total Length: - 11 KM

PROGRESS

EARTH WORK IN SUB BASE APPROX (9 KM)	- 75% Completed
LAYING AND COMPACTION WBM (6 KM)	- 60% Completed
LAYING OF PREMIX CARPET WITH SEAL COAT (1 KM)	-10 % Completed