

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



EXTERNAL TEXTURE PAINT



CLEANING OF VITRIFIED TILES

TOWER-1 (TYPE A-1) (Overall completion 92.50%)

Total Floor – Stilt + 10

Total flat = 60

Progress – External Texture paint in progress, plumbing work on terrace floor, and house keeping work.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



FIXING OF HDF DOOR SHUTTER



FIXING OF KOTA STONE AT PODIUM



FIXING OF SKERTING IN STAIRCASE

TOWER 2 (TYPE A-1) (Overall completion 80.50 %)

Total Floor – Stilt + 10

Total flat = 60

**Progress – Fixing of Kota stone at podium, Green marble fixing on staircase ,
Fixing of wall tiles in kitchen, Fixing of HDF door shutters.**

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



FIXING OF MARBLE IN CORRIDOR



**REINF. STEEL BINDING OF
OH WATER TANK**

TOWER-3 (TYPE A-1) (Overall completion 68.80 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster, Fixing of Green marble in corridor, Brick work of lift shaft at terrace floor, Reinf. Steel binding of wall of OH Water tank.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



**BRICK WORK OF METER ROOM AT
STILT FLOOR**



INTERNAL PLASTER IN FLAT

TOWER-4 (TYPE A-1) (Overall completion 65.50 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External & Internal plaster, Brick work of Meter room at stilt floor, Shuttering of bottom slab of OH Water tank.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



**BRICK WORK OF PLUMBING
SHAFT AT STILT FLOOR**



**FIXING OF GREEN MARBLE
IN CORRIDOR**

TOWER-5 (TYPE A-2) (Overall completion 75.50 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of Staircase & Garbage shaft, Fixing of Green marble in corridor, Brick work of plumbing shaft at stilt floor.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



ELECTRICAL WIRING IN FLATS



FIXING OF WC IN TOILETS

TOWER-6 (TYPE A-2) (Overall completion 88.00 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Fixing of WC in toilets at 1st floor & Snowcem in common area at 7th floor, Telephone & Electrical wiring .

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



PCC AT STILT FLOOR



OBD IN CEILING



FIXING OF MATT FINISH TILES
IN BALCONY

TOWER-7 (TYPE B-1) (Overall completion 89.00 %)

Total Floor – Stilt + 11

Total flat = 119

Progress – PCC at stilt floor, Fixing of Matt finish tiles in balcony, OBD in ceiling and Fixing of Aluminum frames in windows.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



MAKING OF ALUMINIUM
FRAMES



PLASTER REPAIRING
WORK

TOWER- 8 (TYPE B-1 & TYPE B2) (Overall completion 88.50 %)

Total Floor – Stilt + 11

Total flat = 33.

Progress – Fixing of Glass & shutters in Aluminium widows & Internal OBD at 11th floor, plaster & tiles repairing work.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



FIXING OF WINDOW SILL



ELECTRICAL WIRING

COMMUNITY CENTRE - (Overall completion 92.00 %)

Total floor – Basement +03

Progress – Fixing of window sill in ventilators, wall putty in change room & toilets, Electrical repairing work.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



FACILITY BLOCK - (Overall completion 95.15 %)

Total floor – Ground +01

Progress – Internal OBD 1st coat & painting on Staircase railing.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



MAIN DRIVE IN



SWIMMING POOL



ROAD WORK IN PROGRESS



MAIN ENTRY TO THE SITE

Gate No. 1 - (Overall completion 90.00 %)

Progress – Road work in progress 11.00% & Reinf. Steel binding of Raft of Swimming pool.

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



STP - (Overall completion 37.26 %)

PROGRESS MEERUT PROJECT AS ON 12 AUG 2017



FEADER PILLAR NEAR BK 6



EXCAVATION OF TRENCH PARALLEL TO BOUNDARY WALL NEAR BK-1

Power house - (Overall completion 96.00 %)

Progress – Generators, transformers, HT/LT cables and control panels procured, Awaiting Energising & Installation of Feeder Pillars near Tower 1& 6 .