

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



TOWER-1 (TYPE A-1) (Overall completion 91.60 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Fixing of Fire door shutters at all floor, inside painting and Glass fixing in Aluminum windows.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



FIXING OF BATH ROOM TILES



FIXING KOTA IN CORRIDOR



FLOOR TILES IN ROOMS

TOWER 2 (TYPE A-1) (Overall completion 76.10 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – Fixing of ceramic tiles in toilets at 4th floor , water proofing of toilets, kitchens, balconies, plumbing work in shafts & toilets.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



FIXING KOTA IN PODIUM



PLASTER INSIDE ROOMS


TOWER-3 (TYPE A-1) (Overall completion 64.50 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External & Internal plaster, door frame fixing, brick work of parapet wall, Casting of columns at terrace floor, Fixing of Kota stone at podium staircase .

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



TOWER-4 (TYPE A-1) (Overall completion 63.00 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of flat no. 6 and, inside plaster of parapet wall. Brick work of parapet wall at terrace floor.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



TOWER-5 (TYPE A-2) (Overall completion 70.00 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External plaster of flat 4, Fixing of Vitrified tiles at 3rd floor, making of POP cornice at 4th floor.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



TOWER-6 (TYPE A-2) (Overall completion 85.00 %)

Total Floor – Stilt + 10

Total flat = 60

Progress – External texture paint of flat no. 2, wall putty at 3rd floor.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



BATHROOM TILE



TOWER-7 (TYPE B-1) (Overall completion 85.00 %)

Total Floor – Stilt + 11

Total flat = 119

Progress – External plaster in part-I, wall tiles fixing in toilets, Granite fixing on wash basin counters, Green marble fixing in staircase, Aluminium frame fixing in windows.

PROGRESS MEERUT PROJECT AS ON 21 FEB 2017



TOWER- 8 (TYPE B-1 & TYPE B2) (Overall completion 86.80 %)

Total Floor – Stilt + 11

Total flat = 33

Progress – Internal plaster at stilt floor & preparation for PCC at stilt floor..

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



COMMUNITY CENTRE - (Overall completion 92.00 %)

Total floor – Basement +03

Progress – External primer in progress.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



FACILITY BLOCK - (Overall completion 95.15 %)



Total floor – Ground +01

Progress – No progress.

PROGRESS MEERUT PROJECT AS ON 21 FEB 2017



ROAD WORKS IN
PROGRESS



Gate No. 1 - (Overall completion 90.00 %)

Progress – Road work in progress 9.00%

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



STP - (Overall completion 37.26 %)

Progress – No progress.

PROGRESS MEERUT PROJECT AS ON 20 MAR 2017



Power house - (Overall completion 96.00 %)

**Progress – Generators, transformers, HT/LT cables and control panels procured,
Awaiting Energising.**