

PROGRESS JAIPUR PH-II AS ON 01 MAY 2018

1. Work recommenced on 12 Feb 18 with new Contractor M/s Mitra Guha Builders (India) Pvt Ltd. PDC is 20 months from 12 Feb 18. Mobilisation of manpower and material is progressively improving at site. The present labour strength is 170 and will progressively be increased to 400 plus by end May18.
2. Work has started in all seven towers, basement and non tower areas. Presently contractor has mobilised Concret Batching Plant, Transit Mixture, Building Houist, Shuttering Material, Course Sand, Course Aggeragate, Fine Aggregate and other minor equipments. Steel and Cement is being provided by AFNHB.
3. Strength of the exposed steel lying at the site has been tested by NABL approved lab and found satisfactory.
4. Action has been initiated for contracts for “Lifts”, “External Electrification” and “UPVC Doors and Windows”, so as to ensure that these works are executed in tandem with civil work without any hold ups.



C BLOCK:-

Brick work at first floor is in Progress



D BLOCK:-

1. Plumbing work at 1st floor marking cutting in progress
2. Electric work 1st floor is in Progress



E BLOCK:-

1. Brick work at 3rd floor is in Progress
2. Brick work at 4th floor is in progress
3. Electric work at 1st floor
4. Plumbing work at 1st floor only marking cutting
5. Shuttering work of E Block 6th floor roof is in progress



F BLOCK:-

1. Brick work & lintel casted at 3rd floor
2. Electric work at 1st floor is in progress
3. Plumbing work Started at 1st floor



L BLOCK:-

1. Brick work is in progress at 2nd floor
2. Brick work at 1st floor is in Progress



H BLOCK:-

1. Plumbing Marking cutting work is in progress



J BLOCK:-

1. Plumbing marking cutting work is in Progress



NON TOWER PART-6

1. Excavation & dressing work is in Progress
2. PCC work is in Progress
3. Reinforcement work of footings & retaining wall.
4. Shuttering work of Retaining wall footing & column is in progress
5. Retaining Wall Footing RCC work is in Progress