

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 72.90%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to terrace floor slab completed.
2. 12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed.
3. Staircase headroom column concrete work completed and head room slab completed, lift machine room and OHT work in progress.
4. 12th floor internal wall and ceiling plastering work completed.
5. Door frame fixing work completed upto 4th floor.
6. 12th floor internal waterproofing work completed.
7. Tiling work completed upto 5th floor, 6th floor in progress.
8. 3rd & 4th floor toilet flooring and wall dadoing work in progress.
9. 10th floor Balcony railing work completed.
10. Internal staircase railing completed upto 12th floor.
11. 12th floor internal wall electrical conduiting work completed.
12. Internal plumbing work (CPVC) and (SWR PVC) pipe work completed upto 12th floor.
13. External plastering work (South, East, West, North side) in progress.
14. 1st to 4th floor door shutter fixing work in progress.

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 72.90%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to Terrace floor slab completed. Lift machine room and OHT in progress.
2. Terrace floor parapet wall block masonry work completed.
3. Concrete block masonry work completed upto 12th floor.
4. 12th floor internal wall and ceiling plastering work completed.
5. 8th floor Tiling work in progress.
6. 7th & 8th floor Door frame fixing work in progress.
7. Balcony railing work completed upto 8th floor.
8. Internal staircase railing work completed upto 6th floor. 7th and 8th floor work in progress.
9. 1st & 2nd floor internal staircase cuddapah stone work in progress.
10. 12th floor internal waterproofing work completed.
11. Internal wall electrical conduiting work completed upto 12th floor.
12. Internal plumbing (CPVC) work completed upto 12th floor, and internal (SWR PVC) pipe work completed upto 12th floor.
13. External plastering work (South, east, and west side) in progress.
14. 3rd floor toilet wall dadoing work in progress.
15. 1st floor door shutter fixing work in progress.
16. 1st to 4th floor internal wall putty work in progress.

PROGRESS MYSORE AS ON 15 FEBRUARY 19

TOWER-1C: TERRACE FLOOR SLAB



TOWER NO: 1C (Overall completion 66.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural work upto 12th floor slab concrete work completed & 12th floor roof half slab beam shuttering work(south side) in progress,12th floor column concrete work (north side) completed
2. 11th floor concrete block masonry work completed.
3. 9th & 10th floor internal wall plastering work in progress
4. Tiling work completed upto 4th floor, 5th floor in progress, 4th floor toilet dadoing work in progress.
5. 1st & 2nd floor internal staircase cuddapah stone work in progress.
6. 7th floor internal waterproofing work in progress.
7. 3rd & 4th floor door frame fixing work in progress
8. 10th floor Balcony railing work in progress.
9. Internal Staircase railing work completed upto 6th floor, 7th floor in progress.
10. 10th floor internal wall electrical conduiting work in progress.
11. 10th floor internal plumbing (CPVC) work completed, 6th floor (SWR PVC) pipe work completed.
12. External plastering work (Southside) in progress.
13. Internal wall putty work (First and second floor) in progress.

PROGRESS MYSORE AS ON 15 FEBRUARY 19

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: 2B (Overall completion 62.30%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural works completed upto terrace floor.
2. Staircase headroom slab completed. Lift machine room and OHT shuttering and Bar bending work in progress.
3. Concrete block masonry work completed upto 12th floor and terrace floor parapet wall block masonry work completed.
4. 10th & 11th floor internal plastering work in progress.
5. 6th floor Tiling work in progress, 3rd & 4th floor toilet wall dadoing work in progress.
6. Balcony railing work upto 10th floor completed.
7. Door frame fixing work completed upto 6th floor, 7th floor in progress.
8. 10th floor internal wall electrical conduiting work completed.
9. Internal plumbing (CPVC) work completed upto 12th floor, 7th floor Internal (SWR PVC) pipe work completed.
10. Internal wall putty work (second, third, fourth floor) in progress.
11. Door shutters upto 5th floor fixing work in progress.

TOWER-2C: TERRACE FLOOR SLAB



TOWER NO: 2C (Overall completion 60.20%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural work completed upto terrace floor.
2. Staircase head room slab completed. Lift machine room and OHT shuttering and Bar bending work in progress.
3. 11th floor concrete block masonry work in progress.
4. 5th floor Tiling work in progress, 3rd floor toilet wall dadoing work in progress.
5. Internal waterproofing work completed upto 10th floor.
6. Balcony railing work completed upto 10th floor.
7. 7th floor door frame fixing work in progress.
8. 10th floor internal wall electrical conduiting work in progress.
9. 10th floor internal plumbing (CPVC) work completed, 10th floor (SWR PVC) pipe work in progress.
10. 1st and 2nd floor door shutters fixing work in progress.
11. 9th and 10th floor internal wall and ceiling plastering work in progress.

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 13.00%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS:

- 1. Function hall entrance columns concrete work completed.**
- 2. Retaining wall waterproofing work in progress.**
- 3. Back filling work in progress.**
- 4. Swimming pool area retaining wall shuttering work in progress.**
- 5. Plinth beam reinforcement and shuttering work in progress.**

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 73.10%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS:

1. Structural works up to terrace floor slab completed.
2. Staircase head room shuttering and bar bending work and lift machine room concrete work in progress.
3. Concrete block masonry work completed upto 10th floor & Terrace floor parapet wall block masonry work completed.
4. 10th floor internal wall plastering work completed.
5. 10th floor ceiling plastering work completed.
6. 5th floor tiling work in progress, 5th floor toilet wall dadoing work in progress.
7. Balcony railing work completed upto 10th floor.
8. Water proofing work completed upto 10th floor.
9. 10th floor door frame fixing work in progress.
10. 10th floor internal wall electrical conduiting work completed.
11. 10th floor internal plumbing (CPVC) work completed, 10th floor (SWR PVC) pipe work completed.
12. External plastering work (North side, Westside, Eastside, and Southside) in progress.
13. 1st to 5th floor door shutter fixing work in progress.
14. 1st to 5th floor internal wall putty work in progress.