

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018

1. Mobilisation of manpower and material is progressively improving at site. The present labour strength is 284 and will progressively increased to 400 plus by end Jun 18.

2. **Progress of Work:-** The following works are in progress in various towers:-

- (a) **BLOCK C** Brick work at first floor is in Progress.
Brick work at 2nd floor is in Progress.
Lintel work in Progress at 1st floor
- (b) **BLOCK D** Plumbing work at 1st & 2nd floor
Electric work 1st & 2nd floor is in Progress
Doors frame fixing work in at 1st & 2nd floor.
Plaster work in Progress at 1st floor
Shuttering work is in progress of 7th floor slab.
- (c) **BLOCK E** Brick work at 3rd floor is in Progress
Brick work at 4th floor is in progress
Brick work at 5thth floor is in progress
Electric work is in progress at 2nd floor
Plumbing work is in Progress at 2nd floor
Doors frame fixing work is in Progress at 2nd floor
Plaster work is in Progress at 1st floor
Shuttering work of E Block 6th floor roof is in progress Of
balance 2 Dus
Reinforcement work is in Progress on the roof of 6th floor of
Balance of 2 Dus
6th floor roof slab (2 DUs) casted
7th floor column starter marking & reinforcement work is in
progress
- (d) **BLOCK F** Brick work is in Progress at 3rd , 4th & 5th floor
Electric work at 2nd floor is in progress
Plumbing work is in progress at 2nd Floor
Plaster work is in progress at 2nd floor
UPVC doors & windows fixing work is in progress in sample
flat.
Electrical work is in Progress in sample Flat.
Painting work is in Progress in Sample Flat
- (e) **BLOCK L** Brick work is in progress at 2nd floor
Shuttering work is in progress of 3rd floor roof slab of balance
3 Dus
3rd floor roof slab (3 DUs) casted.
Starter marking of 4th floor column is in progress
Column RCC work is in progress at 3rd floor

- (f) **BLOCK H** Plumbing 1st & 2nd floor chase cutting work is in progress
Electrical work in progress at 1st Floor
PCC of stitching slab basement non tower Work is in progress
- (g) **BLOCK J** Plumbing Chase cutting work is in Progress at 2nd Floor
Plumbing work is in Progress at 1st floor.
Electrical work is in progress at 1st Floor
Doors frame fixing work is in progress at 1st floor
Plaster work is in progress at 1st floor
Brick work is in progress at 3rd & 4th floor.
PCC of stitching slab basement non tower Work is in progress
- (h) **NON TOWER
PART-6** Excavation & dressing work is in Progress
PCC work is in Progress
Shuttering & Reinforcement work of footings & retaining wall is in progress.
Retaining Wall / Footing & column footing RCC work is in Progress
- (i) **BOUNDARY
WALL** Excavation ,Dressing & PCC work is in progress

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



C BLOCK:-

1. Brick work at first floor is in Progress.
2. Brick work at 2nd floor is in Progress.
3. Lintel work in Progress at 1st floor

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



D BLOCK:-

1. Plumbing work at 1st & 2nd floor
2. Electric work 1st & 2nd floor is in Progress
3. Doors frame fixing work in at 1st & 2nd floor.
4. Plaster work in Progress at 1st floor
5. Shuttering work is in progress of 7th floor slab.

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



E BLOCK:-

1. Brick work at 3rd floor is in Progress
2. Brick work at 4th floor is in progress
3. Brick work at 5th floor is in progress
4. Electric work is in progress at 2nd floor
5. Plumbing work is in Progress at 2nd floor
6. Doors frame fixing work is in Progress at 2nd floor
7. Plaster work is in Progress at 1st floor
8. Shuttering work of E Block 6th floor roof is in progress Of balance 2 Dus
9. Reinforcement work is in Progress on the roof of 6th floor of Balance of 2 Dus
10. 6th floor roof slab (2 DUs) casted
11. 7th floor column starter marking & reinforcement work is in progress.

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



F BLOCK:-

1. Brick work is in Progress at 3rd , 4th & 5th floor
2. Electric work at 2nd floor is in progress
3. Plumbing work is in progress at 2nd Floor
4. Plaster work is in progress at 2nd floor
5. UPVC doors & windows fixing work is in progress in sample flat.
6. Electrical work is in Progress in sample Flat.
7. Painting work is in Progress in Sample Flat

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



L BLOCK:-

1. Brick work is in progress at 2nd floor
2. Shuttering work is in progress of 3rd floor roof slab of balance 3 Dus
3. 3rd floor roof slab (3 DUs) casted.
4. Starter marking of 4th floor column is in progress
5. Column RCC work is in progress at 3rd floor

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



H BLOCK:-

1. Plumbing 1st & 2nd floor chase cutting work is in progress
2. Electrical work in progress at 1st Floor
3. PCC of stitching slab basement non tower Work is in progress

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



J BLOCK:-

1. Plumbing Chase cutting work is in Progress at 2nd Floor
2. Plumbing work is in Progress at 1st floor.
3. Electrical work is in progress at 1st Floor
4. Doors frame fixing work is in progress at 1st floor
5. Plaster work is in progress at 1st floor
6. Brick work is in progress at 3rd & 4th floor.
7. PCC of stitching slab basement non tower Work is in progress

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018



NON TOWER PART-6

1. Excavation & dressing work is in Progress
2. PCC work is in Progress
3. Shuttering & Reinforcement work of footings & retaining wall is in progress.
4. Retaining Wall / Footing & column footing RCC work is in Progress

PROGRESS JAIPUR PH-II AS ON 15 JUN 2018

BOUNDARY WALL:-

1. Excavation ,Dressing & PCC work is in progress