

Y – Farm Unit Project

Works Sanctioned:-

I. New Shops, Community Centre and Children Park:-

- (a) Total Cost Of Construction Work: 22.51 Lakh
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 16 Apr 17
- (d) Date of Completion: 04 Months

II. Construction of New Road and Repair of Existing Road:-

- (a) Total Cost Of Construction Work: 2.4 Crore
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 12 Apr 17
- (d) Date of Completion: 03 Months

PROGRESS Y SITE AS ON 17 JULY 17

COMMUNITY CENTER



COMMUNITY CENTER (overall 60%completed)

PROGRESS

STRUCTURAL WORK	- 50% Completed
BRICK WORK	- 100% Completed
INTERNAL PLASTER	- 100% Completed
EXTERNAL PLASTER	- 100% Completed
DOOR & WINDOW	- 70% Completed
PLINTH PROTECTION	- 100% Completed

PROGRESS Y SITE AS ON 17 JULY 17

NEW SHOPS



NEW SHOPS (Overall 75% Completed)

PROGRESS

STRUCTURAL WORK	- 70% Completed
BRICK WORK	- 100% Completed
EXTERNAL PLASTER	- 90% Completed
INTERNAL PLASTER	- 100% Completed
SLAB CASTING	- 100% Completed
ELECTRICAL WIRING	- 50% Completed
PAINTING	- 25% Completed

PROGRESS Y SITE AS ON 17 JULY 17
BATHROOM IN SHOPPING COMPLEX



BATHROOM REPAIR (overall 50% Completed)

PROGRESS

INTERNAL PLASTER	- 100% Completed
SANITATION WORKS	- 40% Completed
FLOORING WORKS	- 100% Completed

PROGRESS Y SITE AS ON 17 JULY 17
(VIEW OF CHILDREN PARK)



CHILDREN PARK(overall 30% Completed)

PROGRESS

Leveling Work in Progress - 100% Completed

Laying of RCC Pillars - 50% Completed

LEVELING OF WORKING PATH - 20% Completed

PROGRESS Y SITE AS ON 17 JULY 17
REPAIR OF EXISTING ROAD



EXISTING ROAD REPAIR (overall 60% completed)

Total Length: - 11 KM

PROGRESS

EARTH WORK IN SUB BASE APPROX (9KM) -75% Completed

LAYING AND COMPACTION WBM (8KM) -75% Completed

LAYING OF PREMIX CARPET WITH SEAL COAT (4 KM) - 30% Completed