

# **Y – Farm Unit Project**

## **Works Sanctioned:-**

### **I. New Shops, Community Centre and Children Park:-**

- (a) Total Cost Of Construction Work: 22.51 Lakh
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 16 Apr 17
- (d) Date of Completion: 04 Months

### **II. Construction of New Road and Repair of Existing Road:-**

- (a) Total Cost Of Construction Work: 2.4 Crore
- (b) Date of Issuance of LOA: 07 Apr 17
- (c) Date of Commencement of Work: 12 Apr 17
- (d) Date of Completion: 03 Months

## PROGRESS Y SITE AS ON 17 MAY 17

### COMMUNITY CENTER



#### COMMUNITY CENTER (overall 30% completed)

<u>PROGRESS</u>	<b>STRUCTURAL WORK</b>	- 20% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>INTERNAL PLASTER</b>	- 100% completed
	<b>EXTERNAL PLASTER</b>	- 100% completed

## PROGRESS Y SITE AS ON 17 MAY 17

### NEW SHOPS



### NEW SHOPS (Overall 40% Completed)

#### PROGRESS

#### STRUCTURAL WORK

- 30% completed

#### BRICK WORK

- 55% completed

#### EXTERNAL PLASTER

- 50% completed

**PROGRESS Y SITE AS ON 17 MAY 17**  
**BATHROOM IN SHOPPING COMPLEX**



**BATHROOM REPAIR (overall 30% Completed)**

**Total Bathroom: - 2 (80 SF)**

<b>PROGRESS</b>	<b>INTERNAL PLASTER</b>	<b>- 50% Completed</b>
	<b>SANITATION WORKS</b>	<b>- 40% Completed</b>
	<b>FLOORING WORKS</b>	<b>- 20% Completed</b>

**PROGRESS Y SITE AS ON 17 MAY 17**  
**(VIEW OF CHILDREN PARK)**



**CHILDREN PARK**

**PROGRESS**

**Leveling Work in Progress – 65% Completed**

**PROGRESS Y SITE AS ON 17 MAY 17**  
**REPAIR OF EXISTING ROAD**



**EXISTING ROAD REPAIR (overall 20% completed)**

Total Length: - 11 KM

**PROGRESS**

**EARTH WORK IN SUB BASE APPROX (8 KM) - 70% Completed**

**LAYING AND COMPACTION WBM APPROX (2.5 KM) - 20% Completed**