

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



**TOWER 1 – (OVER ALL COMPLETION = 92.00%)**

**PROGRESS –**

**CC FLOORING AT STILT FLOOR.  
EXTERNAL TEXTURE PAINT.  
FIXING OF JALI SHUTTERS IN WINDOWS.  
ENAMEL PAINT ON BALCONY & CORRIDOR RAILING.  
FIXING OF SHUTTERS OF PLUMBING & ELECTRICAL SHAFT .  
SUB MAIN WIRING IN ELECTRICAL SHAFT.**

**PENDING WORK-**

**FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.  
FIXING OF SOLAR PANEL ON TERRACE.  
FINAL COAT OF OBD IN FLATS.  
ENAMEL PAINT ON HDF DOOR SHUTTERS & POLISH ON TEAK DOOR.  
FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**

## PROGRESS MEERUT PROJECT AS ON 14 FEB 18



**TOWER 2 – (OVER ALL COMPLETION = 80.57%)**

**PROGRESS – NO PROGRESS**

**PENDING WORK-**

- PCC & CC FLOORING AT STILT FLOOR**
- WHITE WASH AT STILT FLOOR.**
- FIXING OF DOOR SHUTTER.**
- FIXING OF SHUTTERS IN WINDOWS.**
- INTERNAL OBD IN FLATS.**
- EXTERNAL TEXTURE PAINT.**
- FIXING OF SERVICE COUNTERS IN KITCHEN.**
- FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.**
- FIXING OF SOLAR PANEL ON TERRACE.**
- ENAMEL PAINT DOOR SHUTTERS.**
- FALSE CEILING IN TOILETS.**
- FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**
- GI PIPE LINE AT TERRACE.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



### **TOWER 3 – (OVER ALL COMPLETION = 73.00%)**

#### **PROGRESS-**

**BRICK COBA AT TERRACE.  
BRICK WORK OF PLUMBING SHAFT.  
LAYING OF SEWER & STROM WATER LINE AT STILT FLOOR.**

#### **PENDING WORK –**

**PCC & CC FLOORING AT STILT FLOOR.  
FIXING OF TILES IN 50 FLATS.  
EXTERNAL PLASTER 30%.  
INTERNAL & EXTERNAL PAINTING.  
FIXING OF DOOR SHUTTERS.  
FIXING OF FRAME & SHUTTERS IN WINDOWS.  
WATER PROOFING IN TOILET ,KITCHEN & BALCONIES OF ALL FLATS.  
TILING IN OH WATER TANK & GI PIPE LINE AT TERRACE.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



### **TOWER 4 – (OVER ALL COMPLETION = 71.60%)**

**PROGRESS-** EXTERNAL PLASTER IN OTS AREA & STAIRCASE.  
BRICK WORK OF PLUMBING SHAFT.

**PENDING WORK –** CASTING OF OH WATER TANK & MACHINE ROOM.  
PCC & CC FLOORING AT STILT FLOOR.  
FIXING OF TILES IN 60 FLATS.  
EXTERNAL PLASTER 15%.  
INTERNAL & EXTERNAL PAINTING.  
FIXING OF DOOR SHUTTERS.  
FIXING OF FRAME & SHUTTERS IN WINDOWS.  
WATER PROOFING IN TOILET ,KITCHEN & BALCONIES OF ALL FLATS.  
FIXING OF KOTA STONE AT PODIUM.  
FIXING OF MARBLE ON STAIRCASE.  
FIXING OF GRANITE ON KITCHEN & WASH BASIN COUNTERS.

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



### **TOWER 5 – (OVER ALL COMPLETION = 75.20%)**

#### **PROGRESS-**

**FIXING OF TILES IN BED ROOMS.  
FIXING OF TILES IN TOILET & KITCHEN.  
PPR TESTING IN TOILETS.  
ELECTRICAL CONDUIT CHECKING IN TOILET & KITCHEN.  
PLASTER REPAIRING IN STAIRCASE.**

#### **PENDING WORK –**

**PCC & CC FLOORING AT STILT FLOOR.  
FIXING TILES IN 30 FLATS.  
INTERNAL & EXTERNAL PAINTING.  
FIXING OF DOOR SHUTTERS.  
FIXING OF FRAME & SHUTTERS IN WINDOWS.  
WATER PROOFING IN TOILET ,KITCHEN & BALCONIES OF ALL FLATS.  
FIXING OF KOTA STONE AT PODIUM 40%.  
FIXING OF MARBLE ON FIRE STAIRCASE.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



### **TOWER 6 – (OVER ALL COMPLETION = 88.50%)**

**PROGRESS-**

- GRINDING OF MARBLE IN CORRIDOR.**
- SNOWCEM IN CORRIDOR.**
- REPAIRING OF TILES IN TOILET & KITCHEN.**
- ELECTRICAL WIRING IN FLATS.**
- INTERNAL PLATER REPAIRING IN FLATS.**
- FIXING OF SHUTTERS IN WINDOWS.**
- REPAIRING OF DOOR SHUTTERS.**

**PENDING WORK –**

- FIXING OF 6 TEAK DOOR SHUTTERS.**
- FIXING OF JALI SHUTTERS IN WINDOWS.**
- FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.**
- FIXING OF SOLAR PANEL ON TERRACE.**
- FINAL COAT OF OBD IN FLATS.**
- ENAMEL PAINT ON DOOR SHUTTERS.**
- FIXING OF BACK SIDE GLASS IN LIFT SHAFT.**
- FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**

## PROGRESS MEERUT PROJECT AS ON 14 FEB 18



### **TOWER 7 – (OVER ALL COMPLETION = 82.30%)**

#### **PROGRESS-**

**GRINDING OF MARBLE IN CORRIDOR.  
SNOWCEM IN CORRIDOR.  
REPAIRING OF TILES IN TOILET & KITCHEN.  
ELECTRICAL WIRING IN FLATS.  
INTERNAL PLATER REPAIRING IN FLATS.  
FIXING OF SHUTTERS IN WINDOWS.  
REPAIRING OF DOOR SHUTTERS.**

#### **PENDING WORK –**

**EXTERNAL TEXTURE PAINT.  
FIXING OF 30HDF DOOR SHUTTERS.  
FIXING OF JALI SHUTTERS IN WINDOWS.  
FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.  
FIXING OF SOLAR PANEL ON TERRACE.  
FINAL COAT OF OBD IN FLATS.  
ENAMEL PAINT ON DOOR SHUTTERS.  
FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**

**SUB MAIN WIRING IN SHAFT.**



**TOWER 8 – (OVER ALL COMPLETION = 88.80%)**  
**PROGRESS- BRICK WORK & PLASTER OF TOE WALL AT STILT FLOOR.**

**PENDING WORK –**

- CC FLOORING AT STILT FLOOR.**
- EXTERNAL TEXTURE PAINT.**
- FIXING OF JALI SHUTTERS IN WINDOWS.**
- FIXING OF GARBAGE CHUTE IN GARBAGE SHAFT.**
- FIXING OF SOLAR PANEL ON TERRACE.**
- FINAL COAT OF OBD IN FLATS.**
- ENAMEL PAINT ON DOOR SHUTTERS.**
- FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**
- SUB MAIN WIRING IN SHAFT.**
- FIRE FIGHTING EQUIPMENT IN FIRE SHAFT.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



**COMMUNITY CENTRE –(OVER ALL COMPLETION = 90.81%)**

**PROGRESS-**

- EXTERNAL PLASTER OF FRONT SIDE.**
- WALL PUTTY AT ALL FLOOR COMPLETED.**
- GRINDING OF KOTA STONE.**
- REPAIRING OF DOOR SHUTTERS.**
- TESTING OF PPR & UPVC PIPES OF TOILET & CHANGE ROOM.**

**PENDING WORK –**

- EXTERNAL TEXTURE PAINT FINAL COAT.**
- INTERNAL OBD AT ALL FLOOR.**
- ENAMEL PAINT ON DOOR SHUTTERS.**
- FITMENT OF CP FITTINGS IN TOILET & KITCHEN.**
- SUB MAIN WIRING IN SHAFT.**
- FIRE FIGHTING EQUIPMENT IN FIRE SHAFT.**
- FIXING OF LOCKERS IN CHANGE ROOM.**
- FALSE CEILING IN BASEMENT.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



**FACILITY BLOCK –(OVER ALL COMPLETION = 95.15%)**

**PROGRESS- NO WORK.**

**PENDING WORK – EXTERNAL TEXTURE PAINT FINAL COAT.**

**OBD FINAL COAT AT ALL FLOOR.**

**ENAMEL PAINT ON ROLLING SHUTTERS.**

**SUB MAIN WIRING IN SHAFT.**

**FIRE FIGHTING EQUIPMENT IN FIRE SHAFT.**

**FIXING OF INTERLOCKING TILES IN SEETING AREA.**

**FIXING OF OH WATERTANK FOR FIRE FIGHTING AT TERRACE.**

**PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



**MAIN GATE & BOUNDARY WALL - 79.51 % WORK IS COMPLETED**



**ROAD WORK - CC WORK IN COMPLETED NEAR FACILITY BLOCK.**

**PROGRESS – 30 % COMPLETED**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



**STP – OVER ALL COMPLETION = 37.26%)**

**PROGRESS - WATER PROOFING OF TOP SLAB COMPETED.**

**PENDING WORK – INTERNAL FINISHING & WHITE WASH IN ALL CHAMBERS.**

**FITMENT OF PUMPS & EQUIPMENTS IN PUMP ROOM.**

**EARTH FILLING AT TOP SLAB.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



### **SWIMMING POOL – (OVER ALL COMPLETION = 19.50%)**

**PROGRESS -**

**NO PROGRESS**

**PENDING WORK -**

**PCC & RCC OF KIDS POOL.**

**CASTING OF WALL.**

**WATER PROOFING, TILING & FINISHING WORK.**

**ALL ELECTRICAL & MECHANICAL WORK.**

## **PROGRESS MEERUT PROJECT AS ON 14 FEB 18**



### **Power house - (Overall completion 86.00 %)**

**PROGRESS -** Fitment of feeder pillar near Block 1,2,3,6,7 & 8.

Laying of LT cables ESS to Block 3 is completed.

Laying of HT cable ESS to Meter room is completed.

Laying of LT cables ESS to Block 8 in progress.

### **PENDING WORK –**

Laying of LT cable for Block 5 & 6.