

## WEB - UPDATE MEERUT PROJECTS : 15 SEP 15

1. DG, DDG & Project Director (Works) had visited the project on 20 Jul 15 to check physical progress. MD of M/s Omaxe Infrastructure & Const Ltd, Mr Pinaki Roy was also present during the site visit.

2. Following **important** directions were issued at site.

(a) Complete 02 officers Blocks & 02 Airmen/Sailors Blocks alongwith all essential services fully functional, so as to commence handing over of completed blocks by Jan 16.

(b) Balance 04 Blocks of officers to be completed in all respects by May/Jun 16 while the handing over 04 completed blocks is in progress.

3. The contractor has assured to complete the project as per finalized time lines.

4. Block wise progress of project is as follows:

(a) Block/Category

Tower	Category	% of work completed
Block - 1	A - I	91 %
Block - 2	A - I	68.69 %
Block - 3	A - I	60.93 %
Block - 4	A - I	60.49 %
Block - 5	A - II	59.13 %
Block - 6	A - II	80.08 %
Block - 7	B - I	74.07 %
Block - 8	B - I & II	85.52 %

(b)	Community Hall	90.80 %
(c)	Swimming Pool	5.7%
(d)	Shopping Complex	95.14 %
(e)	Boundary Wall & Entrance Gate	79.5 %
(f)	Underground Water Tank	80.60 %
(g)	Electricity Sub - Station	33.25 %

5. As presently approx 100 No's of labour are working at site & the contractor has been instructed to increase the resources & labour at site so as to complete the project as per finalized timelines.