

WEB - UPDATE MEERUT PROJECTS : 28 OCT 15

1. DG, DDG & Project Director (Works) had visited the project on 20 Jul 15 to check physical progress. MD of M/s Omaxe Infrastructure & Const Ltd, Mr Pinaki Roy was also present during the site visit. He was called **again on 07 Oct 15** to HQ AFNHB to review the progress of work at both the projects.
2. Following **important** directions were issued at site on 20 Jul 15.

(a) Complete 02 officers Blocks & 02 Airmen/Sailors Blocks alongwith all essential services fully functional, so as to commence handing over of completed blocks by Jan 16.

(b) Balance 04 Blocks of officers to be completed in all respects by May/Jun 16 while the handing over 04 completed blocks is in progress.

3. The contractor has assured to complete the project as per finalized time lines.

4. Block wise progress of project is as follows:

(a) Block/Category

Tower	Category	% of work completed
Block - 1	A - I	91 %
Block - 2	A - I	70.69 %
Block - 3	A - I	60.93 %
Block - 4	A - I	60.49 %
Block - 5	A - II	61 %
Block - 6	A - II	82 %
Block - 7	B - I	74.07 %
Block - 8	B - I & II	85.52 %
Community Hall		90.80 %
Swimming Pool		5.7%
Shopping Complex		95.14 %
Boundary Wall & Entrance Gate		80 %
Underground Water Tank		80.60 %
Electricity Sub - Station		33.25 %

(b) The following work is currently in progress.

- I. Brick work, Fixing of Railing & Shuttering of Podium in Block – 6.
- II. Electrical conducting in Block 4 & 5.

5. As presently approx 60-70 No's of labour are working at site & the contractor has assured to increase both the resources & labour at site so as to complete the project as per finalized timelines.