

PROGRESS BHUBANESWAR AS ON 22 OCT 2018
WEB UP DATE FOR AFNHB BHUBANESWAR PROJECT

1. **External Development Work**
 - (a) Landscaping in progress
 - (b) Roads works completed
 - (c) Drain work completed.
 - (d) Cable laying completed.
 - (e) Fixing of street lights completed.

2. **Lift Work:** Commissioning of Lifts in all 07 blocks completed.

3. **Swimming Pool:** Both civil work and tiling work completed. Fixing of light and commissioning work is in progress.

4. **STP:** Civil work, mechanical installation and testing completed.

5. **Towers:** All major works in the towers are completed. Testing and commissioning of services are in progress.

6. **Energization of Sub Station:** Medium Voltage (MV) Inspection by CESU undertaken on 19 May 18 for Sub Stations and other electro mechanical items. Energization of Sub Station completed.

7. **Status of Completion/Occupancy Certificate:** NOCs from CESU, BMC and FIRE Dept received. Inspection by MOEF completed. Application for OC submitted to BDA and inspection planned End Oct.

8. **Possession & Registration of DUs:** Handing over of DUs commenced w.e.f 18 May 18 and 54 DUs handed over. Registration of DUs commenced with 14 DUs already registered.

9. Average daily labour strength at site during Sept 18 – Oct 18 is 78 nos.

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: A OFFICERS (Overall completion-99.65%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

CHINA WARE FITTING	- 100% completed
PAINTING (INTERNAL)	- 100% (Final paint completed)
EXTERNAL PAINT	- 100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 98% completed
CP FITTING	- 100% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: B OFFICERS (Overall completion-99.00%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

PLUMBING	- 100% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
FIRE FIGHTING WORK	-97% completed
DOOR & WINDOW FIXING	- 100% completed
CHINA WARE FITTING	- 100% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: C OFFICERS (Overall completion-99%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

PLUMBING	- 100% completed
CHINA WARE FITTING	- 100% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 98% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: D OFFICERS (Overall completion-99%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

CHINA WARE FITTING	- 100% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
DOOR & WINDOW FIXING	- 100% completed
FIRE FIGHTING WORK	- 97% completed
CP FITTING	-100% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: E SAILOR (Overall completion-99%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

EXTERNAL PAINT	- 100% completed
PLUMBING	- 100% completed
ELECTRICAL WORK	- 100% completed
FIRE FIGHTING WORK	- 98% completed
DOOR & WINDOW FIXING	- 100% completed
CHINA WARE FITTING	-100% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: F SAILOR (Overall completion-98.50%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

TILING	- 100% completed
PLUMBING	- 100% completed
EXTERNAL PAINT	-100% completed
ELECTRICAL WORK	- 100% completed
FIRE FIGHTING WORK	-98% completed
DOOR & WINDOW FIXING	- 100% completed
STAIRCASE RAILING	-100% completed
FALSE CEILING	-100% Completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: G SAILOR (Overall completion-99.7%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

EXTERNAL PAINT	- 100% completed
CHINA WIRE FITTING	- 100% completed
ELECTRICAL WORK	- 100% completed
FIRE FIGHTING WORK	- 97% completed
CP FITTING	- 100% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018



TOWER NO: COMMUNITY CENTER (Overall completion-97.80%)


Total floors: G+1

PROGRESS:

BRICK WORK	- 100% completed
PAINTING	- 100% (1 st coat paint completed)
ELECTRICAL WORK	- 95 completed
FIRE FIGHTING WORK	- 97% completed
DOOR & WINDOW FIXING	- 60% completed
EXTERNAL PAINT	-85% completed
TILING	- 80% completed

PROGRESS BHUBANESWAR AS ON 22 OCT 2018

SWIMMING POOL



SWIMMING POOL- (Overall completion- 95%)

PROGRESS: - Mosaic Tile Work completed.

- Deck area tiling work also completed.

PROGRESS BHUBANESWAR AS ON 22 OCT 2018

LAND SCAPING WORK AT SITE



PROGRESS BHUBANESWAR AS ON 22 OCT 2018

PAVER BLOCK FIXING



PROGRESS BHUBANESWAR AS ON 22 OCT 2018

EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)




EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 99%)

PROGRESS:

All works completed. Common load charging completed.

PROGRESS BHUBANESWAR AS ON 22 OCT 2018

EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)



EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 99%)

PROGRESS:

CIVIL FOUNDATIONS	- 100% completed
EQUIPMENT ERECTION	- 100% completed
STRUCTURE ERECTION	- FP & TP erected
CABLE LAYING	- 100% completed
CABLE END TERMINATION	- 99% completed
LT PANEL	- 100% Completed
LIGHTNING ARRESTOR	- 100% Completed)
STREET LIGHT	- 99% Completed
TELEPHONE SYSTEM	- 99% Completed
TESTING	-IR TEST completed