

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## AVERAGE DAILY LABOUR IN MAR-APR: 409



**TOWER NO:** A1 OFFICERS (Overall completion-**89.81%**)

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

|                                 |   |
|---------------------------------|---|
| <b>STRUCTURAL WORK</b>          | - 100% completed ( <b>terrace structure completed</b> ) |
| <b>BRICK WORK</b>               | - 100% completed (Except lower & upper stilt)           |
| <b>EXTERNAL PLASTERING</b>      | - 95% completed   |
| <b>INTERNAL PLASTERING</b>      | - 100% completed  |
| <b>TILING</b>                   | - 100% completed  |
| <b>PLUMBING</b>                 | - 100% completed  |
| <b>CHINA WARE FITTING</b>       | - 95% completed   |
| <b>PAINTING</b>                 | - <b>15% (1st coat paint completed)</b>                 |
| <b>EXTERNAL PAINT</b>           | - 25% complete  |
| <b>ELECTRICAL WORK</b>          | - <b>65% completed</b>                                  |
| <b>DOOR &amp; WINDOW FIXING</b> | - <b>90% completed</b>                                  |
| <b>FIRE FIGHTING WORK</b>       | - 25% completed   |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** A2 OFFICERS (Overall completion-**71.36%**)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

|                            |   |
|----------------------------|---|
| <b>STRUCTURAL WORK</b>     | - 100% completed (Except terrace structure)   |
| <b>BRICK WORK</b>          | - 100% completed (Except lower & upper stilt) |
| <b>EXTERNAL PLASTERING</b> | - <b>80% completed</b>                        |
| <b>INTERNAL PLASTERING</b> | - 100% completed                              |
| <b>TILING</b>              | - <b>5% completed</b>                         |
| <b>PLUMBING</b>            | - <b>50% completed</b>                        |
| <b>PAINTING</b>            | - (only 1 <sup>st</sup> coat putty completed) |
| <b>ELECTRICAL WORK</b>     | - 35% completed                               |
| <b>FIRE FIGHTING WORK</b>  | - 15% completed                               |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** A3 OFFICERS (Overall completion-80.79%)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

|                                 |   |
|---------------------------------|---|
| <b>STRUCTURAL WORK</b>          | - 100% completed (Except terrace structure)   |
| <b>BRICK WORK</b>               | - 100% completed (Except lower & upper stilt) |
| <b>EXTERNAL PLASTERING</b>      | - 95% completed                               |
| <b>INTERNAL PLASTERING</b>      | - 100% completed                              |
| <b>TILING</b>                   | - 70% completed                               |
| <b>PLUMBING</b>                 | - 60% completed                               |
| <b>PAINTING</b>                 | - (only 1 <sup>st</sup> coat putty completed) |
| <b>ELECTRICAL WORK</b>          | - 35% completed                               |
| <b>DOOR &amp; WINDOW FIXING</b> | - 5% completed                                |
| <b>FIRE FIGHTING WORK</b>       | - 15% completed                               |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** A4 OFFICERS (Overall completion-82.38%)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

|                                 |   |
|---------------------------------|---|
| <b>STRUCTURAL WORK</b>          | - 100% completed (Except terrace structure)   |
| <b>BRICK WORK</b>               | - 100% completed (Except lower & upper stilt) |
| <b>EXTERNAL PLASTERING</b>      | - 95% completed                               |
| <b>INTERNAL PLASTERING</b>      | - 100% completed                              |
| <b>TILING/GRANITE</b>           | - 100% completed                              |
| <b>PLUMBING</b>                 | - 100% completed                              |
| <b>PAINTING</b>                 | - 50% (2 <sup>nd</sup> coat putty completed)  |
| <b>EXTERNAL PAINT</b>           | - 2% complete                                 |
| <b>ELECTRICAL WORK</b>          | - 50% completed                               |
| <b>DOOR &amp; WINDOW FIXING</b> | - 30% completed                               |
| <b>FIRE FIGHTING WORK</b>       | - 15% completed                               |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** B1 SAILOR (Overall completion-63.50%)

Total floors: S1+S2+11

Total Flats: 43

|                         |                            |   |
|-------------------------|----------------------------|---|
| <b><u>PROGRESS:</u></b> | <b>STRUCTURAL WORK</b>     | - 100% completed (Except terrace structure)                               |
|                         | <b>BRICK WORK</b>          | - 95% completed   |
|                         | <b>EXTERNAL PLASTERING</b> | - 70% completed   |
|                         | <b>INTERNAL PLASTERING</b> | - 95% completed   |
|                         | <b>TILING</b>              | - To be done  |
|                         | <b>PLUMBING</b>            | - 60% completed   |
|                         | <b>PAINTING</b>            | - (only 1 <sup>st</sup> coat putty up to 9 <sup>th</sup> floor completed) |
|                         | <b>ELECTRICAL WORK</b>     | - 35% completed   |
|                         | <b>FIRE FIGHTING WORK</b>  | - 15% completed   |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** B2 SAILOR (Overall completion-58.24%)

Total floors: S1+S2+11

Total Flats: 43

**PROGRESS:**

|                            |   |
|----------------------------|---|
| <b>STRUCTURAL WORK</b>     | - 100% completed (Except terrace structure)                         |
| <b>BRICK WORK</b>          | - 90% completed   |
| <b>EXTERNAL PLASTERING</b> | - To be done  |
| <b>INTERNAL PLASTERING</b> | - 85% completed   |
| <b>TILING</b>              | - To be done  |
| <b>PLUMBING</b>            | - 30% completed   |
| <b>PAINTING</b>            | - (only 1 <sup>st</sup> coat putty 4 <sup>th</sup> floor completed) |
| <b>ELECTRICAL WORK</b>     | - 25% completed   |
| <b>FIRE FIGHTING WORK</b>  | - 10% completed   |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** B3 SAILOR (Overall completion-89%)

Total floors: S1+S2+11

Total Flats: 42

**PROGRESS:**

|                                 |   |
|---------------------------------|---|
| <b>STRUCTURAL WORK</b>          | - 100% completed (Except terrace structure) |
| <b>BRICK WORK</b>               | - 100% completed                            |
| <b>EXTERNAL PLASTERING</b>      | - 100% completed                            |
| <b>INTERNAL PLASTERING</b>      | - 100% completed                            |
| <b>TILING</b>                   | - 95% completed                             |
| <b>PLUMBING</b>                 | - 100% completed                            |
| <b>PAINTING</b>                 | - 30% (1st coat paint completed)            |
| <b>EXTERNAL PAINT</b>           | - 40% completed                             |
| <b>CHINA WIRE FITTING</b>       | - 80% completed                             |
| <b>ELECTRICAL WORK</b>          | - 70% completed                             |
| <b>DOOR &amp; WINDOW FIXING</b> | - 90% completed                             |
| <b>FIRE FIGHTING WORK</b>       | - 15% completed                             |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017



**TOWER NO:** COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

|                         |                            |   |
|-------------------------|----------------------------|---|
| <b><u>PROGRESS:</u></b> | <b>STRUCTURAL WORK</b>     | - 100% completed (Except terrace structure)   |
|                         | <b>BRICK WORK</b>          | - 90% completed                               |
|                         | <b>EXTERNAL PLASTERING</b> | - 90% completed                               |
|                         | <b>INTERNAL PLASTERING</b> | - 90% completed                               |
|                         | <b>PAINTING</b>            | - (only 1 <sup>st</sup> coat putty completed) |
|                         | <b>ELECTRICAL WORK</b>     | - 30% completed                               |
|                         | <b>FIRE FIGHTING WORK</b>  | - 10% completed                               |



# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## SEWERAGE WORK



**PROGRESS:** Sewerage line pipe laying work near A1 & A4 block

## PROGRESS BHUBANESWAR AS ON 15 APR 2017



### CONNECTING SLAB (B1 & B2 BLOCK)

PROGRESS: Stilt-2 slab casted

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## EXTERNAL SERVICES



**UNDER GROUND RESERVOIR-** (Overall completion-27.44%)

**PROGRESS:** Slab casted UGR-1 & 2

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## RETAINING WALL



**RETAINING WALL**- (Overall completion- 80%)

**PROGRESS:** Wall shuttering in progress (North side)

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## BOUNDARY WALL



**BOUNDARY WALL-** (Overall completion- 53.5%)

**PROGRESS:** Copping casting & clamp fixing work in progress

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## SWIMMING POOL



**SWIMMING POOL-** (Overall completion- 5%)

**PROGRESS:** PCC work in progress

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 4%)

PROGRESS: Excavation work in progress

## PROGRESS BHUBANESWAR AS ON 15 APR 2017

### FIRE FIGHTING WORK



### FIRE FIGHTING WORK

**PROGRESS:** Fire fighting ring main pipe laying for hydrant & sprinkler line near A1 block



# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## EXTERNAL ELECTRICAL (A)



### EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 70%)

#### PROGRESS:

|                       |  |
|-----------------------|--|
| SP ERECTION           | - 100% completed                               |
| DP ERECTION           | - 100% completed                               |
| FP ERECTION           | - 100% completed                               |
| CONDUCTOR STRINGING   | - 100% completed                               |
| CIVIL FOUNDATIONS     | -100% completed                                |
| EQUIPMENT ERECTION    | - Transformer, VCB, Isolator, CT & PT erected  |
| STRUCTURE ERECTION    | - CT, PT, and Isolator & VCB structure erected |
| CABLE LAYING          | - 80%  |
| CABLE END TERMINATION | - 80%  |
| EARTHING              | - 100%   |

# PROGRESS BHUBANESWAR AS ON 15 APR 2017

## EXTERNAL ELECTRICAL (B)



EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 5%)

### PROGRESS:

|                       |   |
|-----------------------|---|
| CIVIL FOUNDATIONS     | - 5% completed                                      |
| EQUIPMENT ERECTION    | - Nil (Transformers, DG sets & cable reach at site) |
| STRUCTURE ERECTION    | - Nil   |
| CABLE LAYING          | - To be done  |
| CABLE END TERMINATION | - To be done  |
| EARTHING              | - To be done  |