

PROGRESS DEHRADUN AS ON 15 MAY 17
(VIEW OF PACKAGE-II)



PROGRESS DEHRADUN AS ON 15 MAY 17
(PACKAGE-II)



TOWER NO: M (overall completion 92.78%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 98% completed (except CP fitting)
	CHINA WARE FITTING	- 60% completed
	PAINTING	- 80% completed
	ELECTRICAL WORK	- 85% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 95% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: L (overall completion 93.45%)

Total Floors: - G+6

Total Flats: - 54 (1298.98 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 98% completed (except CP fitting)
	CHINA WARE FITTING	- 60% completed
	PAINTING	- 85% completed
	ELECTRICAL WORK	- 92% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 95% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: K (overall completion 93.47%)

Total Floors: - G+6

Total Flats: - 53 (1298.98 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 95% completed (except CP fitting)
	CHINA WARE FITTING	- 60% completed
	PAINTING	- 85% completed
	ELECTRICAL WORK	- 92% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 95% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: J (overall completion 91.35%)

Total Floors: - G+6

Total Flats: - 52 (1558.01 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 95% completed (except CP fitting)
	CHINA WARE FITTING	- 10% completed
	PAINTING	- 70% completed
	ELECTRICAL WORK	- 85% completed
	DOOR & WINDOW FIXING	- 80% completed
	FIRE FIGHTING WORK	- 80% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: H (overall completion 85.19%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 99% completed
	TILING	- 90% completed
	PLUMBING	- 80% completed (except CP fitting)
	CHINA WARE FITTING	- 05% completed
	PAINTING	- 50% completed
	ELECTRICAL WORK	- 70% completed
	DOOR & WINDOW FIXING	- 20% completed
	FIRE FIGHTING WORK	- 50% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: G (overall completion 85.02%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 99% completed
	TILING	- 85% completed
	PLUMBING	- 60% completed (except CP fitting)
	CHINA WARE FITTING	- 05% completed
	PAINTING	- 50% completed
	ELECTRICAL WORK	- 60% completed
	DOOR & WINDOW FIXING	- 20% completed
	FIRE FIGHTING WORK	- 50% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: F (overall completion 82.23%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 99% completed
	INTERNAL PLASTERING	- 95% completed
	TILING	- 60% completed
	PLUMBING	- 60% completed (except CP fitting)
	CHINA WARE FITTING	- 05% completed
	PAINTING	- 50% completed
	ELECTRICAL WORK	- 50% completed
	DOOR & WINDOW FIXING	- 10% completed
	FIRE FIGHTING WORK	- 50% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: E (overall completion 68.12%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 99% completed
	EXTERNAL PLASTERING	- 95% completed
	INTERNAL PLASTERING	- 18% completed
	TILING	- Nil
	PLUMBING	- 50% completed
	CHINA WARE FITTING	- Nil
	PAINTING	- 15% completed
	ELECTRICAL WORK	- 30% completed
	DOOR & WINDOW FIXING	- Nil
	FIRE FIGHTING WORK	- 30% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	ROADS	- 75% completed
	FIREFIGHTING	- 90% completed
	SEWER LINE	- 85% completed
	DRAIN LINE	- 75% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



VIEW OF LOWER BASEMENT DEVELOPMENT WORK

PROGRESS:

(a) LOWER BASEMENT:

STRUCTURAL WORK	- 100% completed
INTERNAL PLASTERING	- 100% completed
VD FLOORING	- 100% completed
FIRE FIGHTING	- 95% completed
MECHANICAL VENTILATION	- NIL
INTERNAL ELE	- 90% completed

(b) UPPER BASEMENT:

STRUCTURAL WORK	- 100% completed
INTERNAL PLASTERING	- 100% completed
VD FLOORING	- 100% completed
FIRE FIGHTING	- 95% completed
MECHANICAL VENTILATION	- NIL
INTERNAL ELE	- 90% completed

PROGRESS DEHRADUN AS ON 15 MAY 17

(PACKAGE-I)



TOWER NO: A (overall completion 98.52%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: B (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: C (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: D (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: Q (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: P (overall completion 98.33%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 100% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



TOWER NO: N (overall completion 98%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed
	BRICK WORK	- 100% completed
	EXTERNAL PLASTERING	- 100% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 97% completed
	PLUMBING	- 100% completed (except CP fitting)
	CHINA WIRE FITTING	- 100% completed
	PAINTING	- 100% Completed (except final coat)
	ELECTRICAL WORK	- 97% completed
	DOOR & WINDOW FIXING	- 95% completed
	FIRE FIGHTING WORK	- 97% completed

PROGRESS DEHRADUN AS ON 15 MAY 17



Progress:- Lanscapping work is on progress.