

WEB UPDATE : MYSORE PROJECT (28 Sep 22)

1. Refer Web update on Mysore project uploaded on 14.09.2022.
2. Post termination of Contract with M/s GJS Infratech Pvt Ltd. on 22.08.2022, a Board of Officers was constituted on 23.08.2022 consisting Reps of AFNHB, Contractor and the Architect to carry out joint measurements of the project wef 29.08.2022 to assess the work done / balance work and its value as well recording of inventory of materials, tools, plants & Machineries and construction aids kept at site.
3. However, on 06.09.2022, Mr Gopi Jangum, MD of M/s JGS visited the site and alleged unilateral recording of joint measurement by the BOO and they have informed that they have approached the Hon'ble Arbitral Tribunal for appointment of a Local Commissioner for recording of joint measurement.
4. The application filed by M/s GJS was heard on 06.09.2022 and the Hon'ble Tribunal directed AFNHB to file reply to said application along with records of joint measurement done. M/s GJS to file response to the reply and measurements sheets within a week thereafter. The records of joint measurements were submitted to the Hon'ble Tribunal on 14.09.2022. The case was heard on 27.09.2022 which was attended by both the parties.
5. Meanwhile, M/s GJS filed two more applications i.e. 23.09.2022, and 27.09.2022 praying to secure the BG amount of Rs. 4.44 Cr encashed by AFNHB in a separate account and grant of 'Stay' against termination. A firm request was made to Hon'ble Arbitrator to decide the application for Joint-measurement on priority, the Hon'ble Arbitrator directed AFNHB to file replies to both the applications filed by M/s GJS and all 03 applications will be heard and decided in one go and not piece meal. AFNHB will submit its reply and then, the case will be heard 03.10.2022 for deciding of all 03 applications filed by M/s GJS.