

WEB - UPDATE MEERUT PROJECTS : 31 DEC 15

1. The progress at site is being closely monitored regularly and the contractor has been pressurized through regular course of action and MD of M/s Omaxe Infrastructure & Const Ltd, Mr Pinaki Roy has intended to complete the work and given time to complete the essential services and 04 towers by Feb-Mar 16 and balance by mid of the year.

2. Block wise progress of project is as follows:

(a) The following work is currently in progress.

- I. Block No. 03: Brick work of lift well on 1st floor, casting of column & External plaster.
- II. Block NO.04 : Brick work on 9th floor in Flat No. 06 in & Brick work of common area on 2nd floor (Brick work 70% completed (09 flats remaining for brick work)
- III. Block No. 05 : Electrical conduiting work, (70 % Brick work completed)
- IV. Block No. 06: Fixing of granite kitchen counter on 10th floor, Lift Facia stone fixing on 5th & 6th floors, Internal plaster of kitchen on 10th floor, shuttering of podium stair case wall, UPVC pipe fitting & Water proofing in OH Tank etc.
- V. Block No. 07: Fire fighting work, external plaster on 9th floor of flat no. 2 & 3, electrical conduiting work & Brick work on podium.
- VI. Block No. 08 : Fire fighting work

3. As presently approx 160 No's of labour/staff of the contractor are working at site and the contractor has assured to increase both the resources & labour at site so as to complete the project as per finalized timelines.