

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 72.00%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

- 1. Structural works up to terrace floor slab completed.**
- 2. 12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed.**
- 3. Staircase headroom column concrete work completed and head room slab shuttering work is in progress.**
- 4. 10th, 11th & 12th floor internal wall and ceiling plastering work in progress.**
- 5. Door frame fixing work completed upto 3rd floor.**
- 6. 7th floor internal waterproofing work in progress.**
- 7. Tiling work completed upto 5th floor, 6th floor is in progress.**
- 8. 3rd floor toilet flooring and wall dadoing work in progress.**
- 9. 9th and 10th floor Balcony railing work is in progress.**
- 10. Internal staircase railing completed upto 6th floor (4th floor is in progress).**
- 11. 12th floor internal wall electrical conduiting work completed.**
- 12. Internal plumbing work (CPVC) completed upto 12th floor, 7th floor (SWR PVC) pipe work is in progress.**
- 13. External plastering work (Southside) in progress. Sample flat is on display.**

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 71.90%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

- 1. Structural works up to Terrace floor slab completed.**
- 2. Terrace floor parapet wall block masonry work completed.**
- 3. Concrete block masonry work completed upto 12th floor.**
- 4. 11th and 12th floor internal wall and ceiling plastering work in progress**
- 5. 6th and 7th floor Tiling work is in progress.**
- 6. 6th floor Door frame fixing work completed.**
- 7. Balcony railing work completed upto 6th floor.**
- 8. Internal staircase railing work completed upto 5th floor.**
- 9. 1st and 2nd floor internal staircase cuddapah stone work in progress.**
- 10. 9th floor internal waterproofing work in progress.**
- 11. Internal wall electrical conduiting work completed upto 12th floor.**
- 12. Internal plumbing (CPVC) work completed upto 12th floor, and internal (SWR PVC) pipe work completed upto 9th floor & 10th floor in progress.**
- 13. External plastering work (Southside) is in progress.**

TOWER-1C: TERRACE FLOOR SLAB



TOWER NO: 1C (Overall completion 65.50%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural work upto 12th floor slab concrete work completed & 12th floor roof half slab beam shuttering work (south side) in progress, 12th floor column concrete work (north side) completed
2. 11th floor concrete block masonry work is in progress.
3. 6th and 7th floor internal wall plastering work in progress
4. Tiling work completed upto 4th floor, 5th floor is in progress.
5. 1st and 2nd floor Internal staircase coddapah stone work is in progress.
6. 4th floor internal waterproofing work completed, 3rd floor in progress.
7. 3rd & 4th floor door frame fixing work in progress
8. Balcony railing work completed upto 6th floor.
9. Internal Staircase railing work completed upto 6th floor.
10. Internal wall electrical conduiting work completed upto 6th floor.
11. 7th floor internal plumbing (CPVC) work completed, 5th floor (SWR PVC) pipe work in progress.
12. External plastering work (Southside) in progress.
13. Internal wall putty work (First floor) is in progress.

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: 2B (Overall completion 61.50%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

- 1. Structural works completed upto terrace floor.**
- 2. Staircase headroom slab completed.**
- 3. Concrete block masonry work completed upto 12th floor and terrace floor parapet wall block masonry work completed.**
- 4. 8th and 9th floor internal plastering work in progress**
- 5. 6th floor Tiling work in progress, 2nd and 3rd floor toilet wall dadoing work is in progress.**
- 6. Balcony railing work upto 8th floor work in progress.**
- 7. Door frame fixing work completed upto 6th floor, 7th floor in progress.**
- 8. Internal wall electrical conduiting work completed upto 9th, 10th floor in progress.**
- 9. Internal plumbing (CPVC) work completed upto 12th floor, 7th floor Internal (SWR PVC) pipe work completed.**
- 10. Internal wall putty work (first floor) is in progress.**

TOWER-2C: TERRACE FLOOR SLAB



TOWER NO: 2C (Overall completion 59.50%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

- 1. Structural work completed upto terrace floor.**
- 2. Staircase head room slab completed.**
- 3. 10th floor concrete block masonry work above lintel in progress.**
- 4. 7th and 8th floor internal plastering work in progress**
- 5. 5th floor Tiling work in progress, 3rd floor toilet wall dadoing work is in progress.**
- 6. 7th floor internal waterproofing work in progress**
- 7. Balcony railing work completed upto 7th floor.**
- 8. 7th floor door frame fixing work is in progress**
- 9. 9th floor internal wall electrical conduiting work completed.**
- 10. 10th floor Internal plumbing (CPVC) work completed, 6th floor (SWR PVC) pipe work completed.**

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 12.50%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS:

- 1. Function hall entrance columns concrete work completed.**
- 2. Retaining wall waterproofing work in progress.**
- 3. Back filling work in progress.**

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 72.50%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS:

1. Structural works up to terrace floor slab completed
2. Concrete block masonry work completed upto 10th floor & Terrace floor parapet wall block masonry work completed.
3. 7th and 8th floor internal wall plastering work in progress.
4. 10th floor ceiling plastering work completed.
5. 5th floor tiling work in progress, 2nd and 3rd floor toilet wall dadoing work in progress.
6. Balcony railing work completed upto 10th floor
7. 8th floor water proofing work completed, 9th floor is in progress.
8. 2nd floor door frame fixing work in progress.
9. 8th floor internal wall electrical conduiting work in progress.
10. 10th floor internal plumbing (CPVC) work completed, 9th floor (SWR PVC) pipe work in progress.
11. External plastering work (Northside, Southside) is in progress.