

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## AVERAGE DAILY LABOUR IN APR-MAY: 365



### **TOWER NO: A1 OFFICERS (Overall completion-91.61%)**

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

**STRUCTURAL WORK** - 100% completed (terrace structure completed)  
**BRICK WORK** - 100% completed (Except lower & upper stilt)  
**EXTERNAL PLASTERING** - 95% completed

**INTERNAL PLASTERING** - 100% completed

**TILING** - 100% completed

**PLUMBING** - 100% completed

**CHINA WARE FITTING** - 95% completed

**PAINTING** - 75% (1st coat paint completed)

**EXTERNAL PAINT** - 50% completed

**ELECTRICAL WORK** - 65% completed

**DOOR & WINDOW FIXING** - 90% completed

**FIRE FIGHTING WORK** - 30% complete

**CP FITTING** - 85% completed

**BALCONY RAILING** - 70% completed

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017



## **TOWER NO: A2 OFFICERS (Overall completion-78.86%)**

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 90% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 50% completed
<b>PLUMBING</b>	- 70% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty completed)
<b>EXTERNAL PAINT</b>	- 25% complete
<b>ELECTRICAL WORK</b>	- 40% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017



**TOWER NO:** A3 OFFICERS (Overall completion-**83.34%**)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed ( <b>terrace structure completed</b> )
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 95% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- <b>85% completed</b>
<b>PLUMBING</b>	- <b>65% completed</b>
<b>CHINA WARE FITTING</b>	- <b>90% completed</b>
<b>PAINTING</b>	- ( <b>only 2<sup>nd</sup> coat putty completed</b> )
<b>EXTERNAL PAINT</b>	- <b>5% completed</b>
<b>ELECTRICAL WORK</b>	- <b>40% completed</b>
<b>DOOR &amp; WINDOW FIXING</b>	- 5% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017



## **TOWER NO: A4 OFFICERS (Overall completion-83.43%)**

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed ( <b>Terrace structure completed</b> )
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 95% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING/GRANITE</b>	- 100% completed
<b>PLUMBING</b>	- 100% completed
<b>CHINA WARE FITTING</b>	- <b>90% completed</b>
<b>PAINTING</b>	- <b>60% (1<sup>st</sup> coat paint completed)</b>
<b>EXTERNAL PAINT</b>	- <b>50% completed</b>
<b>ELECTRICAL WORK</b>	- <b>65% completed</b>
<b>DOOR &amp; WINDOW FIXING</b>	- <b>40% completed</b>
<b>FIRE FIGHTING WORK</b>	- <b>30% completed</b>
<b>CP FITTING</b>	- <b>20% completed</b>

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017



## **TOWER NO: B1 SAILOR (Overall completion-64.46%)**

Total floors: S1+S2+11

Total Flats: 43

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 95% completed
<b>EXTERNAL PLASTERING</b>	- 80% completed
<b>INTERNAL PLASTERING</b>	- 95% completed
<b>TILING</b>	- To be done
<b>PLUMBING</b>	- 65% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty up to 9 <sup>th</sup> floor completed)
<b>ELECTRICAL WORK</b>	- 40% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017



## **TOWER NO: B2 SAILOR (Overall completion-59.11%)**

Total floors: S1+S2+11

Total Flats: 43

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 95% completed
<b>EXTERNAL PLASTERING</b>	- 5% completed
<b>INTERNAL PLASTERING</b>	- 90% completed
<b>TILING</b>	- To be done
<b>PLUMBING</b>	- 40% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty 7 <sup>th</sup> floor completed)
<b>ELECTRICAL WORK</b>	- 40% completed
<b>FIRE FIGHTING WORK</b>	- 10% completed

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017



## **TOWER NO: B3 SAILOR (Overall completion-89.80%)**

Total floors: S1+S2+11

Total Flats: 42

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Terrace structure completed)
<b>BRICK WORK</b>	- 100% completed
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 95% completed
<b>PLUMBING</b>	- 100% completed
<b>PAINTING</b>	- 40% (1st coat paint completed)
<b>EXTERNAL PAINT</b>	- 40% completed
<b>CHINA WIRE FITTING</b>	- 80% completed
<b>ELECTRICAL WORK</b>	- 75% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 90% completed
<b>FIRE FIGHTING WORK</b>	- 20% completed
<b>CP FITTING</b>	- 85% completed
<b>BALCONY RAILING</b>	- 10% completed

## PROGRESS BHUBANESWAR AS ON 15 MAY 2017



### **TOWER NO: COMMUNITY CENTER (Overall completion-87%)**

Total floors: G+1

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
	<b>BRICK WORK</b>	- 90% completed
	<b>EXTERNAL PLASTERING</b>	- 90% completed
	<b>INTERNAL PLASTERING</b>	- 90% completed
	<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty completed)
	<b>ELECTRICAL WORK</b>	- 30% completed
	<b>FIRE FIGHTING WORK</b>	- 10% completed

## PROGRESS BHUBANESWAR AS ON 15 MAY 2017



### CONNECTING SLAB (B2 & B3 BLOCK)

PROGRESS: Plinth beam casted & column shuttering.

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## EXTERNAL SERVICES



## UNDER GROUND RESERVOIR- (Overall completion-27.44%)

PROGRESS: Slab casted UGR-1 & 2

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## BOUNDARY WALL



**BOUNDARY WALL-** (Overall completion- 53.5%)

**PROGRESS:** Copping casting & clamp fixing work in progress

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## SWIMMING POOL



**SWIMMING POOL-** (Overall completion- 5%)

**PROGRESS:** PCC work in progress

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 4.5%)

PROGRESS: PCC work in progress

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## FIRE FIGHTING WORK



## FIRE FIGHTING WORK

PROGRESS: Sprinkler line in A1 & A4 block Upper stilt floor

## PROGRESS BHUBANESWAR AS ON 15 MAY 2017

### EXTERNAL ELECTRICAL AT CESU PREMISES(A)



#### EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 75%)

##### PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	-100% completed
EQUIPMENT ERECTION	- Transformer, VCB, Isolator, CT & PT erected
STRUCTURE ERECTION	- CT, PT, and Isolator & VCB structure erected
CABLE LAYING	- 85%
CABLE END TERMINATION	- 85%
EARTHING	- 100%

# PROGRESS BHUBANESWAR AS ON 15 MAY 2017

## EXTERNAL ELECTRICAL AT AFNHB SITE PREMISES(B)



**EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 45%)**

### PROGRESS:

<b>CIVIL FOUNDATIONS</b>	- 95% completed
<b>EQUIPMENT ERECTION</b>	- Transformers, DG sets erection
<b>STRUCTURE ERECTION</b>	- FP & TP erection
<b>CABLE LAYING</b>	- To be done
<b>CABLE END TERMINATION</b>	- To be done
<b>EARTHING</b>	- Excavation in progress
<b>OH LINE</b>	-Completed