

WEB - UPDATE BHUBANESWAR PROJECTS : 28 OCT 15

1. DG, DDG & Project Director (Works) had visited the project on **27** Jul 15 to check physical progress. MD of M/s Omaxe Infrastructure & Const Ltd, Mr Pinaki Roy was also present during the site visit. He was called **again on 07 Oct 15** to HQ AFNHB to review the progress of work at both the projects.
2. Following **important** directions were issued at site 20 Jul 15.
 - (a) Complete 04 officers Blocks & 01 Airmen/Sailors Blocks alongwith all essential services fully functional, so as to commence handing over of completed blocks by Jan 16.
 - (b) Balance 02 Blocks of Airmen/Sailors to be completed in all respects by May/Jun 16 while the handing over 05 completed blocks is in progress.
3. The contractor has assured to complete the project as per finalized time lines.
4. Block wise progress of project is as follows:
 - (a) Block/Category

Tower	Category	% of work completed
Block – A 1	A - I	62.46 %
Block - A 2	A - I	65.03 %
Block - A 3	A - I	61.25 %
Block - A 4	A - I	53.02 %
Block – B-1	A - II	49.98 %
Block – B 2	A - II	34.25 %
Block – B 3	B - I	75.22 %
Community Center		87%

- (b) Brick work & sand shifting is in progress in towers.
5. As presently approx **50-60** No's of labour are working at site & the contractor has assured to increase both the resources & labour at site so as to complete the project as per finalized timelines.