

**PROGRESS STATUS OF TOWERS :**

**Tower – A :**

- (a) Common area Udaipur green marble flooring has been completed in A-II Block
- (b) Grill fixing A-1 Block is complete
- (c) Common area Udaipur green in progress
- (d) External paint in progress
- (e) Fire fighting work commenced
- (f) Fixing of door shutter & aluminum work in progress
- (g) Kitchen granite counter top and dado fixing in progress
- (h) Balcony water proofing in progress
- (i) Plastering in OTS nearing completion

**Progress 72%**

**Tower B :**

- (j) External paint in progress
- (k) Tile work in overhead water tank is completed.
- (l) Common area electrical work in progress
- (m) Lift installation in progress
- (n) Wall putty & painting work in flats final coat is in completed

**Progress 97%**

**Basement :**

- (o) Basement ceiling plaster in progress
- (p) Flooring, Fire fighting, Electrical Work etc in progress

**Progress 70%**

**External Development :**

- (q) Boundary wall grill fixing in progress.
- (r) Road work is in progress, laying of Sewer, Water supply & Storm water line in progress. External Electrical work, Fire Fighting work, Sub-station and DG set work is in progress.
- (s) Tube well, UG water tank, Gate & Guard room & Rain Water Harvesting work in progress.

- Overall progress of work is 80%.
- Total manpower of the contractor working at site is 175. EDC of works Jun/Jul 16.
- Latest photographs are attached.