

WEB UPDATE
MYSORE PROJECT (15 JUN 23)

1. Possession in 3 Blocks (B2, A1A & A1C) have already been offered. Remaining three Blocks are being expedited, after being delayed due to non availability of lifts. After in-depth discussion with Lift OEM & Contractor, the matter has been resolved and work is going in full swing to make all the lifts operational. All efforts are being made to ready the remaining Blocks/DUs in next one month or so. Accordingly, demand letters are being issued to concerned allottees in planned manner.

2. As on date 86 possession letters have been issued and 48 allottees have obtained clearance for possession. Remaining allottees are requested to expedite taking over their DUs.

3. The progress of work is as follows:-
 - (a) **AAI:** Clearance has been obtained on 13 Jun 23.
 - (b) **MUDA drawings:** The white paper drawings have been submitted, approval from MUDA authority is expected in couple of weeks.
 - (c) **Internal Road work:** Work in final stage, black tar topping expected to be completed in a week time.
 - (d) **Under Ground water tank:** Dewatering of UG tank completed and waterproofing work completed. Two pumps of UG tank are yet to be fitted and remaining pumps of UG tank have been fitted and duly tested.
 - (e) **STP:** Six Pumps of STP have been received, fitted and tested; balance four pumps order has been placed.
 - (f) **Fire Fighting Pumps:** Five Pumps have been replaced and fixing of these pumps has been completed. The work of fire fighting will be completed by 30 Jun 23.
 - (g) **Sewer & Drain Lines:** All the Sewer & Drain lines have been cleaned and final testing is in progress.
 - (h) **Landscaping Work:** Plantation of trees is in progress, further cleaning of all the green area has been completed and balance work is being expedited to make full use of incoming monsoon.
 - (i) All the over head water tanks of towers have been cleaned and tested. Ready to use for providing water supply to DUs.