

WEB UPDATE - PROJECT STATUS ON 09 JAN 15
AFNHB DEHRADUN PHASE – II

1. Post issue of slow progress notices to the contractor, the work in package – II has resumed. The work progress is increasing gradually. The average man power deployment at site is about 250 and work in blocks of Package – II is progressing. The contractor & his project team are working satisfactorily.
2. All efforts are being made to complete the work in 04 towers of package – II along with the allied essential services expeditiously to facilitate handing over of Dwelling Units in the project by Jul 15 as envisaged. Latest pictures of site also have been uploaded for allottees information.
3. Further progress in this context would be promulgated in Feb 15 on AFNHB website.
4. For information of all allottees of the project.