

WEB UPDATE AFNHB MYSORE PROJECT: PROGRESS OF WORKS AS ON
01 JULY 16

1. The constructional activities in the project are being undertaken at site in full swing to mark up for the initial delay.
2. The various ongoing and completed works in the project include

S.No	BLOCK	ACTIVITY	Total Percentage
(a)	BLOCK -1A	Soiling & Plinth Beam WIP	7.2 %
(b)	BLOCK-1B	Lower stilt floor columns shuttering and casting WIP	9 %
(c)	BLOCK-1C	Plinth Beam PCC WIP	7.2 %
(d)	BLOCK-1D	Soiling & Grade Slab PCC WIP	7.4%
(e)	BLOCK-1E	Back Filling & Consolidation	7.2 %
(f)	BLOCK-1F	Plinth Beam Shuttering	7.4%
(g)	BLOCK-2A	Back Filling	7.1%
(h)	BLOCK-2B	Back Filling & Consolidation	7.2%
(i)	BLOCK-2C	Retaining Wall & Lift Wall Shuttering	6.9%
(j)	BLOCK-3	Club House & Swimming Pool	8%
(k)	BLOCK-4	Columns Concreting	7%
(l)	BLOCK-5	Back Filling & Consolidation	7%
(m)	External Services	Subsurface Drain Line	20%

3. The Physical progress of work during the last 02 months at site is approximately 8% and the foundation work of all blocks has been completed .
4. Back filling of 04 blocks and plinth beam of 02 block has completed and it is intended to complete all block by Aug 16.
5. Likely EDC for sample flat- Oct 16.
6. A few latest photographs of ongoing works are uploaded for information of allottees of the scheme.