

WEB UPDATE AFNHB MYSORE PROJECT: PROGRESS OF WORKS AS ON
01 May 16

1. The constructional activities in the project are being undertaken at site in full swing to make up for the initial delays.
2. The various ongoing and completed works in the project include

S.No	CAT	TOWER	NAME	ACTIVITY	STATUS
(a)	A1	3.5 BHK DUPLEX	A,B,D,E & F	Raft/Foundation Work	Complete
(b)	A1	3.5 BHK DUPLEX	B&C	Raft/Foundation Work	In Progress
(c)	A2	3.5 BHK SIMPLEX	A & B	Raft/Foundation Work	Complete
(d)	A2	3.5 BHK SIMPLEX	C	Raft/Foundation Work	In Progress
(e)	B1	3 BHK		Raft/Foundation Work	In Progress
(f)	B2	2 BHK		Raft/Foundation Work	Complete
(g)		COMMUNITY CENTER		Raft/Foundation Work	In Progress
(h)		CONNECTING ROADS FROM OUTER ROAD		Widening and Relaying	Complete

3. The sizeable quantum of work was under taken during the past 02 months. The physical progress of work at site is approximately 10% and it is intended to complete all foundation works by May 16 prior onset of monsoon.
4. MUDA has recently re-laid with black bitumen the road connecting our project with the Ring road. This will facilitate smoother and easier flow of traffic and approachability to our project. Also large scale electrification and water distribution network has been augmented in the adjoining area's and many big time developers have started making their presence felt in the surrounding areas.
5. Likely EDC for sample flat- Oct 16
6. Latest photographs depicting the progress of works at site and adjoining areas are uploaded for the information of allottees of the scheme.