

PROGRESS DEHRADUN AS ON 15 JUL 18

WORKS

- Time line for NOCs and Completion Certificate:-
 - ✓ Environment Clearance for STP: Expected by End Jul 18

- Main Guard Room, Sub Guard Room, Club House, Shopping Center, External Water Supply & External Firefighting of Package-I handed over to Society.

- Common area of Block-A Handed over to the Society, Rectification of observations raised during handing over in progress.

- All Lifts & External Electrification System handed over to Society.

- Water Supply: Solenoid valve fitment in over head tank in progress in three blocks.

- Works of upper basement water proofing nearing completion.

PCC - 95% Completed
Drain Board Work - 50%
Geo-textile Work - 50%

- Retaining wall of lower basement - 100% work completed.

- Total DUs handed over - 318

- Total DUs registered - 208

- Handing Over of Towers E & F: Towers E & F will be ready for handing over to allottees w.e.f 01 Aug 18. Allottees are requested to obtain NDC from AFNHB and take over possession latest by 30 Sep 18.