

PROGRESS JAIPUR PH-II AS ON 15 AUGUST 19

TOWER- C

PROGRESS:

1. Brick work at 3rd floor in Progress.
2. GI conduit work at 1st floor & 6th floor roof slab Shuttering & reinforcement work in progress.
3. Basement brick work & Firefighting work in progress.

TOWER- D

PROGRESS:

1. Doors frame fixing work, plumbing work at 9th & 10th floor & Electrical work 5th & 6th floor in Progress.
2. Plaster work in Progress at 4th & 5th floor & Terrace floor work in progress.
3. Brick work in Progress at 10th floor & MS railing fixing work in Progress at 9th & 10th floor.
4. Basement & stilt floor electrical wiring work in progress.
5. Water proofing & Toilets wall tile work in progress & Firefighting work in progress in basement.
6. External plaster work, Tile flooring & Lift brick work in progress.

TOWER- E

PROGRESS:

1. Electric & Plumbing work in Progress at 9th & 10th floor.
2. Doors shutters fixing & Terrace floor work in Progress.
3. Plaster work in Progress at 10th floor & M.S. Railing fixing in flats balconies 10th floor work in Progress.
4. Electrical wiring, Water proofing & Parapet brick work in progress.
5. Firefighting work in progress basement.
6. Toilets wall tile & kitchen counter fixing work in progress.
7. External plaster & External primer painting & Tile flooring work in progress.
8. Internal Primer painting & putty base coat work in progress at 8th & 9th floor.
9. Terrace floor brickbats coba work in progress.

TOWER- F

PROGRESS:

1. Terrace floor work in Progress.
2. Electric & Plumbing work at 9th & 10th floor, Electrical wiring work & Internal Plaster work at 10th floor in progress

3. 1st floor electric switches fixing, Toilets wall tile & counter fixing work in progress.
4. External primer painting & External plaster work in progress.
5. Internal Primer painting, putty base coat work in progress at 8th & 9th floor & Tile flooring work in progress at 10th floor.
6. Kitchen wall tile, counter granite, Staircase & corridor marble flooring work in progress.
7. Firefighting work in progress of basement.
8. Terrace floor brickbats coba work, Machine room shuttering & reinforcement work in progress.
9. Lift plaster work upg, Door shutters, hardware & Upvc doors, windows fixing work in progress.

TOWER- L

PROGRESS:

1. Brick work in Progress at 6th& 7th floor.
2. Terrace floor work & Firefighting work in basement in progress.
3. Electrical & Plaster work in Progress at 1st & bull mark, chicken wire mesh at 2nd floor.
4. Doorframe fixing work at 1st & 2nd floor & Plumbing work at 3rd & 4th floor in progress.

TOWER- H

PROGRESS:

1. 7th & 8th floor Plumbing work in Progress.
2. Electrical work at 5th & 6th floor & Plaster work at 5th floor in progress.
3. Brick work of lift wall & shafts & Parapet wall brick work in progress.
4. Door frame fixing work at 6th floor & M.S. railing fixing at 8th & 9th floor work in progress.
5. Terrace floor & Water proofing work in progress.
6. Firefighting work in progress in basement.
7. Basement Brick work & Toilets wall tile work in progress.
8. Scaffolding, chicken wire mesh & bull mark fixing work in progress for external plaster.

TOWER- J

PROGRESS:

1. Plumbing work at 4th & 5th floor & Electrical work at 2nd & 3rd floor in progress.
2. Brick work at 9th floor & M.S. Railing fixing at 4th & 5th floor & parapet wall terrace floor work in progress.

3. Door frame fixing work at 5th floor & Plaster work at 3rd & 4th floor in progress.
4. M.S. Railing fixing at 4th & 5th floor in progress.
5. Toilets wall tile, Terrace floor work, Basement firefighting, brick work & Water proofing work in progress.

NON TOWER PART

PROGRESS:

1. Excavation & dressing work, back filling and compaction of footings work in Progress.
2. PCC work, Retaining Wall & column footing RCC work in Progress.
3. Shuttering, reinforcement & RCC work in Progress for footing columns.
4. PCC & Stitching slab reinforcement & RCC work in Progress.
5. Ramp-1 & 3 casted & underground water tank RCC work in progress.
6. Non tower part - 6 & Non tower part -3 slab RCC work in progress
7. STP excavation work, Stair case shuttering & reinforcement work in progress.
8. Non tower part-4 slab RCC, shuttering & reinforcement work in progress.

BOUNDARY WALL

PROGRESS:

1. R.R.M & Plinth Beam RCC work in Progress.
2. Precast penal & columns fixing work in progress.
3. Gate -2 RCC brick work & Gate -1 Excavation, PCC & RCC work in progress.
4. Earthwork, Disposal & Compacting Earth works in progress.

EXTERNAL SEWAGE

PROGRESS:

1. Excavation work in progress of sewer & water storm line.
2. Sewer pipe line work in progress.
3. Manholes making & back filling work in progress.

COMMUNITY CENTRE

PROGRESS:

1. Terrace floor work in progress.
2. Mumty & parapet wall brick work in progress.
3. Electrical work ground floor in progress.
4. External plaster work in progress.