

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018

1. Mobilisation of manpower and material is progressively improving at site. The present labour strength is 345 and will progressively increased to 400 plus by end Jul 18.

2. **Progress of Work:-** The following works are in progress in various towers:-

- (a) **BLOCK C** Brick work at first Floor is in Progress.
Brick work at 2nd Floor is in Progress.
Lintel work in Progress at 1st Floor.
Lintel making work is in Progress.
- (b) **BLOCK D** Plumbing work at 1st, 2nd & 3rd Floor.
Electric work 1st & 2nd Floor is in Progress.
Door frames fixing work in at 1st, 2nd & 3rd Floor in progress
Plaster work is in Progress at 1st, 2nd & 3rd Floor.
Shuttering and Reinforcement work is in Progress of 7th Floor slab.
Brick work is in Progress at 5th Floor.
- (c) **BLOCK E** Brick work at 2nd, 3rd, 4th & 5th Floor is in Progress.
Electric work is in Progress at 1st and 2nd Floor.
Plumbing work is in Progress at 1st and 2nd Floor.
Doors frame fixing work is in Progress at 2nd Floor.
Plaster work is in Progress at 1st Floor.
6th Floor roof slab (4 DUs) casted.
7th Floor column reinforcement, shuttering and RCC work is in Progress.
Lintel Making work is in Progress.
- (d) **BLOCK F** Brick work is in Progress at 3rd, 4th, 5th, 6th and 7th Floor.
Electric work at 2nd & 3rd Floor is in Progress.
Plumbing work is in Progress at 1st, 2nd & 3rd Floor.
Plaster work is in Progress at 1st, 2nd & 3rd Floor.
Sample flat Toilets and kitchen tiles replacement work is in progress
Painting work is in Progress in sample Flat.
Lintel making work is in Progress.
- (e) **BLOCK L** Brick work is in Progress at 1st and 2nd Floor.
4th and 5th Floor column Reinforcement work is in Progress.
Electrical work is in Progress at 1st Floor.
Painting and Toilets tiles replacement work is in Progress in sample Flat (K Block) .
Lintel Making work is in Progress.
Plaster work is in progress at 1st floor.
- (f) **BLOCK H** 1st & 2nd Floor Plumbing work is in Progress.
Electrical work is in Progress at 1st & 2nd Floor.
Plaster work is in progress at 1st floor.

- (g) **BLOCK J** Brick work marking started at 3rd floor.
Plumbing work is in Progress at 1st & 2nd Floor.
Electrical work is in Progress at 1st & 2nd Floor.
Plaster work is in Progress at 1st Floor.
- (h) **NON TOWER
PART-6** Brick work is in Progress at 3rd, 4th & 5th Floor.
Excavation & dressing work is in Progress.
Back filling of footings work is in progress.
PCC work is in Progress.
Shuttering & Reinforcement work of footings & retaining wall is in Progress.
Retaining Wall & column footing RCC work is in Progress.
- (i) **BOUNDARY
WALL** RRM work is in Progress.
- (j) **COMMUNITY
CENTRE** Shuttering work is in progress of columns and retaining wall.

3. **Sample Flats** :- The sample flats of all category will be ready for allottee viewing on 03 Aug 18. All allottees desirous of visting the site for the same are requested to contact PD Jaipur (Mob 9990195959). Firm program will be promulgated shortly.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



C BLOCK:-

1. Brick work at first Floor is in Progress.
2. Brick work at 2nd Floor is in Progress.
3. Lintel work in Progress at 1st Floor.
4. Lintel making work is in Progress.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



D BLOCK:-

1. Plumbing work at 1st, 2nd & 3rd Floor.
2. Electric work 1st & 2nd Floor is in Progress.
3. Door frames fixing work in at 1st, 2nd & 3rd Floor in progress.
4. Plaster work is in Progress at 1st, 2nd & 3rd Floor.
5. Shuttering and Reinforcement work is in Progress of 7th Floor slab.
6. Brick work is in Progress at 5th Floor.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



E BLOCK:-

1. Brick work at 2nd, 3rd, 4th & 5th Floor is in Progress.
2. Electric work is in Progress at 1st and 2nd Floor.
3. Plumbing work is in Progress at 1st and 2nd Floor.
4. Doors frame fixing work is in Progress at 2nd Floor.
5. Plaster work is in Progress at 1st Floor.
6. 6th Floor roof slab (4 DUs) casted.
7. 7th Floor column reinforcement, shuttering and RCC work is in Progress.
8. Lintel making work is in Progress.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



F BLOCK:-

1. Brick work is in Progress at 3rd, 4th, 5th, 6th and 7th Floor.
2. Electric work at 2nd & 3rd Floor is in Progress.
3. Plumbing work is in Progress at 1st, 2nd & 3rd Floor.
4. Plaster work is in Progress at 1st, 2nd & 3rd Floor.
5. Sample flat Toilets and kitchen tiles replacement work is in progress
6. Painting work is in Progress in sample Flat.
7. Lintel making work is in Progress.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



L BLOCK:-

1. Brick work is in Progress at 1st and 2nd Floor.
2. 4th and 5th Floor column Reinforcement work is in Progress.
3. Electrical work is in Progress at 1st Floor.
4. Painting and Toilets tiles replacement work is in Progress in sample Flat (K Block) .
5. Lintel making work is in Progress.
6. Plaster work is in progress at 1st floor.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



H BLOCK:-

1. 1st & 2nd Floor Plumbing work is in Progress.
2. Electrical work is in Progress at 1st & 2nd Floor.
3. Plaster work is in progress at 1st floor.
4. Brick work marking started at 3rd floor.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



J BLOCK:-

1. Plumbing work is in Progress at 1st & 2nd Floor.
2. Electrical work is in Progress at 1st & 2nd Floor.
3. Plaster work is in Progress at 1st Floor.
4. Brick work is in Progress at 3rd, 4th & 5th Floor.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018



NON TOWER PART-6

1. Excavation & dressing work is in Progress.
2. Back filling of footings work is in progress.
3. PCC work is in Progress.
4. Shuttering & Reinforcement work of footings & retaining wall is in Progress.
5. Retaining Wall & column footing RCC work is in Progress.

PROGRESS JAIPUR PH-II AS ON 20 JULY 2018

BOUNDARY WALL :-

1. RRM work is in Progress.

COMMUNITY CENTRE :-

1. Shuttering work is in progress of columns and retaining wall.