

TOWER-1A: 24 DUPLEX TYPE-A1(80%)



PROGRESS:

- 1. Structural works up to terrace floor slab completed.**
- 2. Tiling work completed up to 10th floor, 11th floor is in progress.**
- 3. Internal wall electrical conduiting work completed up to 12th floor (except common areas). 1st to 8th floor internal electrical wiring work completed (except common area), 9th to 12th floor wiring work is in progress.**
- 4. Internal plumbing work (CPVC) and (SWR PVC) pipe work completed up to 12th floor. 2nd, 4th and 6th floor IWC (maid's toilet) fixing work completed. SWR pipe installation in plumbing shaft is in progress.**

TOWER-1B: 24 DUPLEX TYPE-A1(79%)



PROGRESS:

- 1. Structural works up to terrace floor slab completed. Bottom and top slab Lift machine room work and OHT work completed.**
- 2. Tiling work completed up to 8th floor.**
- 3. Door frame fixing work completed up to 12th floor.**
- 4. Internal wall electrical conduiting work completed up to 12th floor (except common area). and 1st to 12th floor internal electrical wiring work is in progress.**
- 5. Internal plumbing (CPVC) work completed up to 12th floor, and internal (SWR PVC) pipe work completed up to 12th floor. 2nd, 4th and 6th floor IWC (maid's toilet) fixing work completed.**

TOWER-1C: 24 DUPLEX TYPE-A1(72%)



PROGRESS:

- 1. Structural work up to terrace floor slab completed.**
- 2. Tiling work completed up to 9th floor, 10th floor is in progress. 7th and 8th floor toilet dadoing work is in progress.**
- 3. Internal wall electrical conduiting work completed up to 12th floor (except common area). 1st to 12th floor internal electrical wiring work in progress.**
- 4. Internal plumbing (CPVC) work completed up to 12th floor, internal (SWR PVC) pipe work completed up to 11th floor. 2nd, 4th, 6th and 8th floor IWC (maid's toilet) fixing work completed.**

TOWER-2B: 48 SIMPLEX TYPE-A2(71%)



PROGRESS:

1. Structural works completed up to terrace floor.
2. Tiling work completed up to 9th floor. 1st to 5th floor toilet wall dadoing work and 1st to 4th floor kitchen dado work is in progress.
3. Internal wall electrical Conduiting work completed up to 12th floor (except common area). 1st to 9th floor internal electrical wiring work is completed (except common area), 10th to 12th floor is in progress.
4. Internal plumbing (CPVC) work completed up to 12th floor, Internal (SWR PVC) pipe work completed up to 12th floor. Up to 8th floor IWC (maid's toilet) fixing work completed. Plumbing shaft work is in progress.

TOWER-2C: 48 SIMPLEX TYPE-A2(69%)



PROGRESS:

1. Structural work completed up to terrace floor.
2. Tiling work completed up to 9th floor, 10th floor is in progress. 8th floor toilet wall dadoing work is in progress and 1st to 5th floor kitchen dado work is in progress.
3. Internal wall electrical Conduiting work completed up to 12th floor (except common area), internal electrical wiring work completed up to 9th floor (except common area) and 10th floor is in progress.
4. Internal plumbing (CPVC) work completed up to 12th floor. Internal (SWR PVC) pipe work completed up to 11th floor, 12th floor is in progress. Up to 8th floor IWC (maid's room) work is completed.

BLOCK-3: CLUB HOUSE & S/W POOL(25%)



PROGRESS:

1. Function hall entrance columns concrete work completed.
2. UG sump tank retaining wall waterproofing work is in progress.
3. Swimming pool area retaining wall shuttering work and concrete work is in progress.
4. Plinth beam reinforcement and shuttering work and concrete work completed.
5. Pump room slab conduiting work and concrete work completed.
6. 1st floor concrete work (half portion) completed and remaining half portion shuttering and reinforcement work is in progress. 1st to 2nd floor column reinforcement and concrete work (half portion) is in progress.
7. UG sump and Swimming pool area retaining wall concrete work in progress.

BLOCK-5: 40 SIMPLEX TYPE-B-II(81%)



PROGRESS:

1. Structural works up to terrace floor slab completed.
2. Tiling work completed up to 10th floor, 10th floor toilet wall dadoing work in progress.
3. Internal wall electrical conduiting work completed up to 10th floor (except common area). Internal electrical wiring work up to 5th floor completed, 6th to 10th floor is in progress.
4. Internal plumbing (CPVC) work completed up to 10th floor, (SWR PVC) pipe work completed up to 10th floor. CPVC and UPVC pipe work in shaft area is in progress.

RETAINING WALL: NORTH & WEST SIDE

WEST



NORTH



NORTH



PROGRESS:

1. Earth work excavation is in progress. North side-98% and west side-100% completed.
2. PCC concrete work is in progress. North side-98% and west side-100% completed.
3. Footing and wall reinforcement work is in progress. North side-94% and west side-100% Completed.
4. Footing concreting work is in progress. North side-94% and west side-100% completed.
5. Retaining wall shuttering and concreting work (second lift) is in progress. North side- 65% and west side-95% completed.
6. Retaining wall outside waterproof plastering work is in progress.
7. Block work- west and north side is in progress
8. Plastering work- north and west side is in progress.

COMPOUND WALL: SOUTH SIDE



PROGRESS:

1. Earth work excavation, Plinth beam & PCC concrete work completed.
2. Block work is in progress- 93% work completed.
3. Top rib beam concrete work- 60% work completed.
4. Inside and outside plastering work is in progress. Outside-40% work completed and inside-35% work completed.

MAIN ENTRANCE GATE : SOUTH SIDE



PROGRESS:

- 1. Earth work excavation & PCC concrete completed.**
- 2. Footing and Plinth beam work completed.**
- 3. Column reinforcement work and column starter concreting work completed.**
- 4. Column shuttering work and concreting work completed.**
- 5. Beam and slab shuttering work is in progress.**

SEWAGE TREATMENT PLANT-STP



PROGRESS:

- 1. Earth work excavation completed.**
- 2. PCC work in progress.**