

WEB UPDATE AS ON 20 JUL 18
AFNHB MYSORE PROJECT

1. The contractor is progressively mobilising the requisite manpower and machineries at site. Labour strength has reached 300 plus as on date.
2. **Progress of Work**. The following works are in progress in various towers:-
 - (a) **Tower - 1A** Structural works up to terrace floor slab completed
Concrete block masonry work completed up to 9th floor
10th, 11th & 12th floor concrete block masonry work completed upto lintel level
5th & 6th floor internal wall plastering work in progress
2nd floor door frame fixing work in progress
Internal waterproofing work completed up to 2nd floor, 5th & 6th floor
Balcony railing work in progress
Sample flat is on display.
 - (b) **Tower - 1B** Structural works up to Terrace floor slab completed
Concrete block masonry work completed upto 7th floor,
9th & 10th floor concrete block masonry work completed upto lintel level
5th floor internal wall plastering work in progress
3rd & 4th floor Door frame fixing work in progress
2nd floor Balcony railing work in progress.
 - (c) **Tower - 1C** Structural work upto 11th floor slab is completed
11th floor Roof slab shuttering work in progress
8th and 9th floor concrete block masonry work in progress
4th floor wall plastering work in progress
Internal waterproofing work completed up to 2nd floor
2nd floor door frame fixing work in progress
1st floor tiling work in progress
4th & 5th floor Balcony railing work
Internal Staircase railing work in progress.
 - (d) **Tower - 2B** Structural works completed upto 12th floor slab
12th floor column reinforcement work in progress
Concrete block masonry work completed upto 6th floor
7th & 8th floor block masonry work completed upto lintel level
3rd floor internal plastering work in progress,
Internal waterproofing work completed upto 2nd floor
1st floor Tiling work in progress,
2nd floor Balcony railing work in progress.
 - (e) **Tower - 2C** Structural work up to 12th floor slab completed
12th floor roof slab shuttering work in progress
7th and 8th floor concrete block masonry work in progress
3rd & 4th floor internal plastering work in progress
1st & 2nd floor internal waterproofing work in progress
1st and 2nd floor Tiling work in progress
2nd floor balcony railing work in progress.

- (f) **Tower - 3** Retaining wall concrete
Function hall entrance columns concrete work completed
Retaining wall waterproofing work in progress
Back filling work in progress.
- (g) **Tower - 5** Structural works up to terrace floor slab completed
Concrete block masonry work completed upto 4th floor
5th to 10th floor concrete block masonry work completed upto
lintel level
Terrace floor parapet wall concrete block masonry work in
progress 4th floor internal plastering work in progress
2nd floor Railing work in progress
Sample flat is on display.

PROGRESS MYSORE AS ON 20 JULY 2018

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 64.5%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: Structural works up to terrace floor slab completed, concrete block masonry work completed up to 9th floor and 10th, 11th & 12th floor concrete block masonry work completed upto lintel level, 5th & 6th floor internal wall plastering work in progress, 2nd floor door frame fixing work in progress, internal waterproofing work completed up to 2nd floor, 5th & 6th floor Balcony railing work in progress, Sample flat is on display.

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 63.25%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: Structural works up to Terrace floor slab completed, concrete block masonry work completed upto 7th floor, 9th & 10th floor concrete block masonry work completed upto lintel level, 5th floor internal wall plastering work in progress, 3rd & 4th floor Door frame fixing work in progress, 2nd floor Balcony railing work in progress.

TOWER-1C: 12th FLOOR SLAB



TOWER NO: 1C (Overall completion 59.00%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: Structural work upto 11th floor slab is completed,11th floor Roof slab shuttering work in progress,8th and 9th floor concrete block masonry work in progress, 4th floor wall plastering work in progress, internal waterproofing work completed up to 2nd floor, 2nd floor door frame fixing work in progress and 1st floor tiling work in progress, 4th & 5th floor Balcony railing work and internal Staircase railing work in progress.

TOWER-2B: 12th FLOOR SLAB



TOWER NO: 2B (Overall completion 50.25%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: Structural works completed upto 12th floor slab, 12th floor column reinforcement work in progress, concrete block masonry work completed upto 6th floor, 7th& 8th floor block masonry work completed upto lintel level, 3rd floor internal plastering work in progress, internal waterproofing work completed upto 2nd floor and 1st floor Tiling work in progress, 2nd floor Balcony railing work in progress.

TOWER-2C:12th FLOOR SLAB



TOWER NO: 2C (Overall completion 51.25%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: Structural work up to 12th floor slab completed, 12th floor roof slab shuttering work in progress, 7th and 8th floor concrete block masonry work in progress, 3rd & 4th floor internal plastering work in progress, 1st & 2nd floor internal waterproofing work in progress, 1st and 2nd floor Tiling work in progress, 2nd floor balcony railing work in progress.

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 10.50%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS: Retaining wall concrete, Function hall entrance columns concrete work completed, Retaining wall waterproofing work in progress, back filling work in progress.

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 63.50%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS: Structural works up to terrace floor slab completed, concrete block masonry work completed upto 4th floor, 5th to 10th floor concrete block masonry work completed upto lintel level, Terrace floor parapet wall concrete block masonry work in progress, 4th floor internal plastering work in progress, 2nd floor Railing work in progress, Sample flat is on display.