

## **PROGRESS JAIPUR PH-II AS ON 15 MAY 2018**

1. Mobilisation of manpower and material is progressively improving at site. The present labour strength is 194 and will progressively increased to 400 plus by end May18.
2. Action has been initiated for contracts for “Lifts”, “External Electrification” and “UPVC Doors and Windows”, so as to ensure that these works are executed in tandem with civil work without any hold ups.
3. Project Presentaion to South West Army Command was made on 21 May 18 at Jaipur. This was attended by over 250 Army Personnel & Vetrans.
4. **Progress of Work:-** The following works are in progress in various towers:-

- (a) **BLOCK C** Brick work at first floor is in Progress.  
Brick work at 2nd floor is in Progress.  
Stiching slab PCC work is in Progress  
Footing column RCC work is in Progress
- (b) **BLOCK D** Plumbing work at 1st floor  
Chase cutting in Progress 1st & 2nd Floor  
Electric work 1st floor is in Progress
- (c) **BLOCK E** Brick work at 3rd floor is in Progress  
Brick work at 4th floor is in progress  
Brick work at 2nd floor is in progress  
Brick work at 5th floor is in progress  
Electric work at 1st floor  
Plumbing work at 1st & 2nd Floor chase cutting work in Progress  
Shuttering work of E Block 6th floor roof is in progress  
Reinforcement work is in Progress on the roof of 6th floor
- (d) **BLOCK F** Brick work is in Progress at 3rd floor  
Electric work at 1st floor is in progress  
Electric work at 2nd floor is in progress  
Plumbing work is in progress at 1st floor  
Plumbing work chase cutting 2nd Floor  
Plaster work in progress at 1st floor
- (e) **BLOCK L** Brick work is in progress at 2nd floor  
Brick work at 1st floor is in Progress  
Shuttering work is in progress of 3rd floor roof slab  
Column Reinforcement started of 3rd floor

- (f) **BLOCK H** Plumbing 1st & 2nd floor chase cutting work is in progress  
Electrical work in progress at 1st Floor
- (g) **BLOCK J** Plumbing Chase cutting work is in Progress at 2nd Floor  
Plumbing work in Progress at 1st floor  
Electrical work in progress at 1st Floor
- (h) **NON TOWER  
PART-6** Excavation & dressing work is in Progress  
PCC work is in Progress  
Reinforcement work of footings & retaining wall.  
Shuttering work of Retaining wall footing & column is in progress  
Retaining Wall Footing & column footing  
RCC work is in Progress

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### C BLOCK:-

1. Brick work at first floor is in Progress.
2. Brick work at 2nd floor is in Progress.
3. Sticking slab PCC work is in Progress
4. Footing column RCC work is in Progress (Non Tower area)

**PROGRESS JAIPUR PH-II AS ON 15 MAY 2018**



**D BLOCK:-**

1. Plumbing work at 1<sup>st</sup> floor
2. Chase cutting in Progress 1<sup>st</sup> & 2<sup>nd</sup> Floor
3. Electric work 1<sup>st</sup> floor is in Progress

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### E BLOCK:-

1. Brick work at 3<sup>rd</sup> floor is in Progress
2. Brick work at 4<sup>th</sup> floor is in progress
3. Brick work at 2<sup>nd</sup> floor is in progress
4. Brick work at 5<sup>th</sup> floor is in progress
5. Electric work at 1<sup>st</sup> floor
6. Plumbing work at 1<sup>st</sup> & 2<sup>nd</sup> Floor chase cutting work in Progress
7. Shuttering work of E Block 6<sup>th</sup> floor roof is in progress
8. Reinforcement work is in Progress on the roof of 6<sup>th</sup> floor

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### F BLOCK:-

1. Brick work is in Progress at 3<sup>rd</sup> floor
2. Electric work at 1<sup>st</sup> floor is in progress
3. Electric work at 2<sup>nd</sup> floor is in progress
4. Plumbing work is in progress at 1<sup>st</sup> floor
5. Plumbing work chase cutting 2<sup>nd</sup> Floor
6. Plaster work in progress at 1<sup>st</sup> floor

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### L BLOCK:-

1. Brick work is in progress at 2<sup>nd</sup> floor
2. Brick work at 1<sup>st</sup> floor is in Progress
3. Shuttering work is in progress of 3<sup>rd</sup> floor roof slab
4. Column Reinforcement started of 3<sup>rd</sup> floor

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### H BLOCK:-

1. Plumbing 1<sup>st</sup> & 2<sup>nd</sup> floor chase cutting work is in progress
2. Electrical work in progress at 1<sup>st</sup> Floor

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### J BLOCK:-

1. Plumbing Chase cutting work is in Progress at 2<sup>nd</sup> Floor
2. Plumbing work in Progress at 1<sup>st</sup> floor.
3. Electrical work in progress at 1<sup>st</sup> Floor

## PROGRESS JAIPUR PH-II AS ON 15 MAY 2018



### NON TOWER PART-6

1. Excavation & dressing work is in Progress
2. PCC work is in Progress
3. Reinforcement work of footings & retaining wall.
4. Shuttering work of Retaining wall footing & column is in progress
5. Retaining Wall Footing & column footing RCC work is in Progress