

PROGRESS MYSORE AS ON 20 NOVEMBER 18

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 70.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to terrace floor slab completed.
2. Staircase head room column concrete work completed.
3. 12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed.
4. 8th, 9th and 10th floor internal wall plastering work is in progress.
5. Door frame fixing work completed upto 3rd floor.
6. 7th floor Balcony railing work is in progress.
7. Internal staircase railing work completed upto 6th floor (except 4th floor).
8. 6th floor Tiling work in progress. 1st, 2nd and 3rd floor toilet flooring.
9. Internal plumbing (CPVC) work completed up to 12th floor, internal(SWR PVC) pipe work completed upto 6th floor and 7th floor is in progress.
10. 12th floor internal wall electrical conduiting work completed. External plastering work in progress. Sample flat is on display.

PROGRESS MYSORE AS ON 20 NOVEMBER 18

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 70.10%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural works up to Terrace floor slab completed.
2. Terrace floor parapet wall block masonry work completed.
3. Concrete block masonry work completed upto 11th floor and 12th floor above lintel block work is in progress.
4. 9th and 10th floor internal wall and ceiling plastering work is in progress.
5. Doorframe fixing work completed upto 6th floor. 6th floor internal waterproofing work is in progress. Balcony railing work completed upto 6th floor.
6. Internal staircase railing work completed upto 5th floor. 1st and 2nd floor internal staircase coddapah stone work is in progress.
7. Internal plumbing (CPVC) work completed upto 8th floor.
8. 5th floor internal (SWR PVC) pipe work is in progress.
9. Internal wall electrical conduiting work completed up to 10th floor.

TOWER-1C: TERRACE FLOOR SLAB



TOWER NO: 1C (Overall completion 64.00%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:

1. Structural work upto 12th floor slab concrete work completed and 12th floor roof half slab beam shuttering work (south side) is in progress and terrace floor column concreting work (north side) completed.
2. Concrete block masonry work completed upto 6th floor, 7th and 8th floor completed upto lintel level and 9th and 10th floor in progress.
3. 6th and 7th floor internal wall plastering work in progress.
4. 1st 2nd and 4th floor internal waterproofing work is completed and 3rd floor is in progress. 3rd and 4th floor door frame fixing work is in progress.
5. 1st and 2nd floor internal staircase cuddapah stone work in progress. 5th floor Tiling work is in progress.
6. Balcony railing work and internal Staircase railing work completed upto 6th floor. Internal wall electrical conduiting work completed upto 6th floor.
7. Internal plumbing (CPVC) work completed upto 7th floor, (SWR-PVC) pipe work completed upto 4th floor and 5th floor is in progress.
8. External plastering work (south side) is in progress.

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: 2B (Overall completion 60.00%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural works completed upto terrace floor.
2. Staircase head room slab completed.
3. Concrete block masonry work completed upto 12th floor and parapet wall block masonry work completed.
4. 8th and 9th floor internal plastering work is in progress.
5. Balcony railing work 8th floor in progress.
6. Door frame fixing work completed upto 6th floor and 7th floor is in progress.
7. 6th floor waterproofing work is in progress.
8. 6th floor tiling work is in progress. 2nd and 3rd floor toilet.
9. Internal wall electrical conduiting work completed up to 9th floor.
10. 10th floor is in progress. Internal plumbing (CPVC) work completed upto 12th floor.
11. Internal (SWR PVC) pipe work completed upto 6th floor and 7th floor is in progress.

TOWER-2C: TERRACE FLOOR SLAB



TOWER NO: 2C (Overall completion 59.00%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS:

1. Structural work completed upto terrace floor.
2. Staircase head room slab completed. 10th floor concrete block masonry work above lintel in progress.
3. 7th and 8th floor internal plastering work is in progress.
4. 6th floor internal waterproofing work is in progress.
5. 5th floor Tiling work is in progress. 3rd floor toilet wall dadoing work is in progress.
6. Balcony railing work completed upto 7th floor.
7. 7th floor door fixing work is in progress.
8. 8th floor internal wall electrical conduiting work is in progress.
9. 10th floor internal plumbing (CPVC) work is in progress.
10. 6th floor (SWR PVC) pipe work is in progress.

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 12.00%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS:

- 1. Function hall entrance columns concrete work completed.**
- 2. Retaining wall waterproofing work is in progress.**
- 3. Back filling work is in progress.**

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: 5 (Overall completion 69.50%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS:

- 1. Structural works up to terrace floor slab completed.**
- 2. Concrete block masonry work completed up to 8th floor, 9th and 10th floor completed up to lintel level & terrace floor parapet wall concrete block masonry work completed.**
- 3. 7th floor internal wall plastering work is in progress.**
- 4. 9th floor ceiling plastering work completed.**
- 5. Waterproofing work completed upto 4th floor.**
- 6. Balcony railing work completed upto 8th floor.**
- 7. 5th floor tiling work is in progress. 2nd and 3rd floor toilet wall dadoing work is in progress.**
- 8. 10th floor internal plumbing (CPVC) work completed.**
- 9. 5th floor (SWR PVC) pipe work is in progress.**
- 10. External plastering work is in progress.**