

## **PROGRESS MYSORE AS ON 20 AUG 18**

1. **Progress of Work** Following works are in progress in various towers:-

- (a) **Tower - 1A**
- Structural works up to terrace floor slab completed.
  - Concrete block masonry work completed up to 11th floor & 12th floor concrete block masonry work completed upto lintel level & terrace floor block masonry work is in progress.
  - 5th & 6<sup>th</sup> floor internal wall plastering work in progress.
  - 3rd floor door frame fixing work in progress.
  - Internal waterproofing work completed up to 2nd floor.
  - Tiling work completed upto 2nd floor.
  - Internal staircase Cuddapah stone work completed in 1st floor.
  - 5th floor Balcony railing work completed & 6th floor is in progress.
  - Internal staircase railing completed upto 6th floor (except 3rd & 4th floor).
  - Electrical work completed upto 8th floor.
- (b) **Tower - 1B**
- Structural works up to Terrace floor slab completed
  - Concrete block masonry work completed upto 7<sup>th</sup> floor, 8<sup>th</sup> floor two flats completed upto lintel level, 9<sup>th</sup>, 10<sup>th</sup> & 11<sup>th</sup> completed upto lintel level, 12<sup>th</sup> floor block work is in progress.
  - 5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress
  - 1<sup>st</sup> floor tiling work is in progress.
  - 6<sup>th</sup> floor Door frame fixing work in progress
  - Balcony railing work completed upto 5<sup>th</sup> floor.
  - Internal staircase railing work completed upto 5<sup>th</sup> floor (except 3<sup>rd</sup> floor)
  - Internal waterproofing work upto 2<sup>nd</sup> floor completed.
  - Electrical work completed upto 6<sup>th</sup> floor.
- (c) **Tower - 1C**
- Structural work upto 11<sup>th</sup> floor slab is completed
  - 11th floor half roof steel reinforcement work in progress
  - 8<sup>th</sup> and 9<sup>th</sup> floor concrete block masonry work in progress
  - 5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress
  - Tiling work completed upto 2<sup>nd</sup> floor.
  - 1<sup>st</sup> floor Internal staircase Cuddapah stone work is in progress.
  - Internal waterproofing work completed up to 2<sup>nd</sup> floor
  - 2<sup>nd</sup> floor door frame fixing work in progress
  - Balcony railing work completed upto 6<sup>th</sup> floor.
  - Internal Staircase railing work completed upto 6<sup>th</sup> floor.
  - Electrical work completed upto 6<sup>th</sup> floor.
- (d) **Tower - 2B**
- Structural works completed upto 12th floor slab

- 12th floor half roof slab shuttering work and steel reinforcement work (north side) is in progress
- Concrete block masonry work completed upto 10th floor, 11th floor is in progress.
- 5th & 6th floor internal plastering work in progress
- Internal waterproofing work completed upto 2nd floor
- 3rd floor Tiling work in progress,
- Balcony railing work upto 4th floor completed
- 7th floor electrical work is in progress.  
3rd & 4th floor door frame fixing work is in progress.

(e) **Tower - 2C**

- Structural work up to 12th floor slab completed
- 12th floor half roof shuttering work (north side) is in progress
- 8th & 9th floor concrete block masonry work in progress  
6th & 7th floor internal plastering work in progress
- Tiling work completed upto 3rd floor.
- 2nd floor internal waterproofing work in progress
- 5th floor balcony railing work in progress.
- 3rd floor door frame fixing work is in progress
- 7th floor electrical work is in progress

(f) **Tower - 3**

- Function hall entrance columns concrete work completed
- Retaining wall waterproofing work in progress
- Back filling work in progress.

(g) **Tower - 5**

- Structural works up to terrace floor slab completed
- Concrete block masonry work completed upto 4<sup>th</sup> floor, 5<sup>th</sup> to 10<sup>th</sup> floor completed upto lintel level and terrace floor parapet wall block work is in progress.
- 4<sup>th</sup> floor internal plastering work in progress
- 5<sup>th</sup> floor ceiling plastering work is in progress
- Tiling work completed upto 1<sup>st</sup> floor
- Balcony railing work completed upto 4<sup>th</sup> floor
- Electrical work completed upto 5<sup>th</sup> floor.

**PROGRESS MYSORE AS ON 20 AUG 18**

## **TOWER-1A: TERRACE FLOOR SLAB**



**TOWER NO: 1A (Overall completion 65.8%)**

**Total Floors:** - Stilt + 12 Upper floors

**Total Flats:** - 24 (Duplex Type-A1)

**PROGRESS:** Structural works upto terrace floor slab completed. Concrete block masonry work is completed up to 11<sup>th</sup> floor, 12th floor concrete block masonry work completed upto lintel level & terrace floor parapet block masonry work in progress. 5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress. 3<sup>rd</sup> floor door frame fixing work in progress. Internal waterproofing work completed up to 2<sup>nd</sup> floor. Balcony railing work completed upto 5<sup>th</sup> floor. Tiling work completed upto 2<sup>nd</sup> floor. Internal staircase cuddapah stone work completed in 1<sup>st</sup> floor. Electrical work completed upto 8<sup>th</sup> floor. Sample flat is on display.

**PROGRESS MYSORE AS ON 20 AUG 18**

## **TOWER-1B: TERRACE FLOOR SLAB**



**TOWER NO: 1B (Overall completion 65.00%)**

**Total Floors: - 2 Stilts + 12 Upper floors**

**Total Flats: - 24 (Duplex Type-A1)**

**PROGRESS: Structural works up to Terrace floor slab completed. Concrete block masonry work completed upto 7<sup>th</sup> floor, 8<sup>th</sup> floor two floor completed upto lintel level, 9<sup>th</sup>, 10<sup>th</sup> & 11<sup>th</sup> floor concrete block masonry work completed upto lintel level and 12<sup>th</sup> floor block masonry work is in progress. 5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress. 5<sup>th</sup> floor Door frame fixing work in progress. Balcony railing work completed upto 5<sup>th</sup> floor. 1<sup>st</sup> floor tiling work in progress. Internal waterproofing work completed upto 2<sup>nd</sup> floor. Electrical work completed upto 6<sup>th</sup> floor.**

**PROGRESS MYSORE AS ON 20 AUG 18**

## **TOWER-1C: 12<sup>th</sup> FLOOR SLAB**



**TOWER NO: 1C (Overall completion 60.00%)**

**Total Floors: - Stilt + 12 Upper floors**

**Total Flats: - 24 (Duplex Type-A1)**

**PROGRESS: Structural work upto 11<sup>th</sup> floor slab is completed. 11th floor half roof slab steel reinforcement work in progress. 8<sup>th</sup> and 9<sup>th</sup> floor concrete block masonry work in progress. 5<sup>th</sup> & 6<sup>th</sup> floor internal wall plastering work in progress. Internal waterproofing work completed up to 2<sup>nd</sup> floor. 2<sup>nd</sup> floor door frame fixing work in progress. Tiling work completed upto 2<sup>nd</sup> floor. Balcony railing work completed upto 6<sup>th</sup> floor. Internal Staircase railing work completed upto 6<sup>th</sup> floor. Electrical work completed upto 6<sup>th</sup> floor.**

**PROGRESS MYSORE AS ON 20 AUG 18**

## **TOWER-2B: 12<sup>th</sup> FLOOR SLAB**



**TOWER NO: 2B (Overall completion 53.25%)**

**Total Floors: - 2 Stilts + 12 Upper floors**

**Total Flats: - 48 (Simplex Type-A2)**

**PROGRESS:** Structural works completed upto 12<sup>th</sup> floor slab. 12<sup>th</sup> floor half roof slab shuttering work and steel reinforcement work (north side) is in progress. Concrete block masonry work completed upto 10<sup>th</sup> floor, 11<sup>th</sup> floor block masonry work in progress. 5<sup>th</sup> & 6<sup>th</sup> floor internal plastering work in progress. Internal waterproofing work completed upto 2<sup>nd</sup> floor. 3<sup>rd</sup> floor Tiling work in progress. Balcony railing work upto 4<sup>th</sup> floor completed. 3<sup>rd</sup> & 4<sup>th</sup> floor door frame work in progress. 7<sup>th</sup> floor electrical work is in progress.

**PROGRESS MYSORE AS ON 20 AUG 18**

## TOWER-2C:12<sup>th</sup> FLOOR SLAB



**TOWER NO: 2C (Overall completion 53.75%)**

**Total Floors: - Stilt + 12 Upper floor**

**Total Flats: - 48 (Simplex Type-A2)**

**PROGRESS:** Structural work up to 12<sup>th</sup> floor slab completed. 12<sup>th</sup> floor half roof shuttering work (north side) is in progress. 8<sup>th</sup> & 9<sup>th</sup> floor concrete block masonry work is in progress. 6<sup>th</sup> and 7<sup>th</sup> floor internal plastering work in progress. 2<sup>nd</sup> floor internal waterproofing work in progress. Tiling work upto 3<sup>rd</sup> floor completed. 5<sup>th</sup> floor balcony railing work in progress. 3<sup>rd</sup> floor door frame work in progress. 7<sup>th</sup> floor electrical work is in progress.

**PROGRESS MYSORE AS ON 20 AUG 18**

## **BLOCK-3: SUB STRUCTURE**



**BLOCK NO: 3 (Overall completion 10.80%)**

**Total Floors: - Stilt + 3 Upper floor**

**Amenities: - Club House & Swimming Pool**

**PROGRESS: Function hall entrance columns concrete work completed. Retaining wall waterproofing work in progress. Back filling work in progress.**

**PROGRESS MYSORE AS ON 20 AUG 18**

## **BLOCK-5: TERRACE FLOOR SLAB**



**BLOCK NO: 5 (Overall completion 64.50%)**

**Total Floors: - Stilt + 10 Upper floors**

**Total Flats: - 40 (Simplex Type B-II)**

**PROGRESS: Structural works upto terrace floor slab completed. Concrete block masonry work completed upto 4<sup>th</sup> floor, 5<sup>th</sup> to 10<sup>th</sup> floor concrete block masonry work completed upto lintel level and Terrace floor parapet wall concrete block masonry work in progress. 5<sup>th</sup> floor ceiling plastering work in progress. Balcony railing work upto 4<sup>th</sup> floor completed. Tiling work completed upto 1<sup>st</sup> floor. Electrical work completed upto 5<sup>th</sup> floor. Sample flat is on display.**