

PROGRESS MYSORE AS ON 22 OCT 18

1. **Progress of Work**. Following works are in various stages of progress at towers:-

- (a) **Tower - 1A** Structural works up to terrace floor slab completed
12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed.
Staircase headroom column concrete work.
8th & 9th floor internal wall plastering work.
Door frame fixing work completed upto 3rd floor.
6th floor internal waterproofing work.
Tiling work completed upto 3rd floor. 4th floor.
5th floor Balcony railing work completed and 6th floor.
Internal staircase railing completed upto 6th floor (except 4th floor).
12th floor internal electrical work completed.
Internal plumbing work (CPVC) completed upto 10th floor, 4th floor SWR pipe work.
- (b) **Tower - 1B** Structural works up to Terrace floor slab completed.
Terrace floor parapet wall block masonry work completed.
Concrete block masonry work completed upto 9th floor, 10th, 11th floor lintel shuttering and concreting work and 12th floor concrete block masonry work completed upto lintel level.
8th & 9th floor internal wall and ceiling plastering work.
Tiling work completed upto 3rd floor.
6th floor Door frame fixing work completed.
Balcony railing work completed upto 6th floor.
Internal staircase railing work completed upto 5th floor.
1st floor internal staircase cuddapah stone work.
5th floor internal waterproofing work.
Internal electrical work completed upto 8th floor.
Internal plumbing (CPVC) work completed upto 7th floor, SWR pipe work completed upto 4th floor.
- (c) **Tower - 1C** Structural work upto 12th floor slab concrete work completed & terrace floor half slab beam shuttering work in progress.
8th and 9th floor concrete block masonry work in progress
6th floor internal wall plastering work in progress
Tiling work completed upto 3rd floor, 4th floor.
1st floor Internal staircase cuddapah stone work.
4th floor internal waterproofing work completed, 3rd floor.
3rd & 4th floor door frame fixing work.
Balcony railing work completed upto 6th floor.
Internal Staircase railing work completed upto 6th floor.
Internal electrical work completed upto 6th floor.
7th floor internal plumbing (CPVC) work, 4th floor SWR pipe work in progress. External plastering work.
- (d) **Tower - 2B** Structural works completed upto terrace floor.
Staircase headroom column concrete work completed.
Concrete block masonry work completed upto 11th floor and 12th floor block masonry work completed upto lintel level.

7th & 8th floor internal plastering work.
5th floor Tiling work in progress. 1st floor toilet wall dadoing work.
Balcony railing work upto 7th floor completed
Door frame fixing work completed upto 6th floor.
Internal electrical work completed upto 8th floor. 9th and 10th floor.
Internal plumbing (CPVC) work completed upto 7th floor, 2nd floor
SWR pipe work completed.

- (e) **Tower - 2C** Structural work completed upto terrace floor.
Staircase head room slab reinforcement work.
10th floor concrete block masonry work (north side) completed upto lintel level.
7th floor internal plastering work.
4th floor Tiling work in progress. 1st floor toilet wall dadoing work.
4th and 5th floor internal waterproofing work.
Balcony railing work completed upto 7th floor.
6th floor door frame fixing work.
7th floor electrical work.
Internal plumbing (CPVC) work completed upto 5th floor, 3rd floor
SWR pipe work in progress.
- (f) **Tower - 3** Function hall entrance columns concrete work completed
Retaining wall waterproofing work.
Back filling work.
- (g) **Tower - 5** Structural works up to terrace floor slab completed
Concrete block masonry work completed up to 6th floor, 7th to 10th
floor completed upto lintel level, 9th and 10th floor lintel shuttering
and concreting work in progress. Terrace floor parapet wall block
work completed. 7th and 8th floor internal wall plastering work.
9th floor ceiling plastering work.
4th floor tiling work in progress. 1st floor toilet wall dadoing work.
Balcony railing work completed upto 6th floor
4th floor water proofing work completed.
2nd floor door frame fixing work.
6th floor internal electrical work.
10th floor internal plumbing (CPVC) work is in progress, 4th floor
SWR pipe work in progress. External plastering work.

TOWER-1A: TERRACE FLOOR SLAB



TOWER NO: - 1A (Overall completion 68.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: - Structural works up to terrace floor slab completed. Staircase head room column concrete work is in progress. 12th floor concrete block masonry work completed & terrace floor parapet wall block masonry work completed. 8th and 9th floor internal wall plastering work is in progress. Door frame fixing work completed upto 3rd floor. 6th floor internal waterproofing work is in progress. Balcony railing work completed upto 5th floor. Internal staircase railing work completed upto 6th floor (except 4th floor). 4th floor Tiling work is in progress. Internal plumbing (CPVC) work completed upto 10th floor, 4th floor SWR work is in progress. 12th floor internal electrical work completed. Sample flat is on display.

TOWER-1B: TERRACE FLOOR SLAB



TOWER NO: - 1B (Overall completion 68.10%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS: - Structural works up to Terrace floor slab completed. Terrace floor parapet wall block masonry work completed. Concrete block masonry work completed upto 9th floor, 10th and 11th floor lintel shuttering and concreting work is in progress, 12th floor concrete block masonry work completed upto lintel level. 8th & 9th floor internal wall and ceiling plastering work is in progress. Doorframe fixing work completed upto 6th floor. 5th floor internal waterproofing work is in progress. Balcony railing work completed upto 6th floor. Internal staircase railing work completed upto 5th floor. 1st and 2nd floor internal staircase cuddapah stone work is in progress. Tiling work completed upto 3rd floor. Internal plumbing (CPVC) work completed upto 7th floor, SWR pipe work completed upto 4th floor. Internal electrical work completed upto 8th floor, 9th and 10th floor internal electrical work is in progress.

PROGRESS MYSORE AS ON 22 OCT 18

TOWER-1C: TERRACE FLOOR SLAB



TOWER NO: - 1C (Overall completion 62.10%)

Total Floors: - Stilt + 12 Upper floors

Total Flats: - 24 (Duplex Type-A1)

PROGRESS:- Structural work upto 12th floor slab concrete work completed and 12th floor roof half slab beam shuttering work (south side) is in progress and terrace floor column reinforcement and concreting work (north side) is in progress. 8th & 9th floor concrete block masonry work is in progress. 6th floor internal wall plastering work in progress. 1st, 2nd and 4th floor internal waterproofing work is completed and 3rd floor is in progress. 3rd and 4th floor door frame fixing work is in progress. 4th floor Tiling work is in progress. Balcony railing work and internal Staircase railing work completed upto 6th floor. Internal electrical work completed upto 6th floor. 7th floor internal plumbing (CPVC) work is in progress, 4th floor SWR pipe work is in progress. External plastering work (south side) is in progress.

PROGRESS MYSORE AS ON 22 OCT 18

TOWER-2B: TERRACE FLOOR SLAB



TOWER NO: - 2B (Overall completion 57.75%)

Total Floors: - 2 Stilts + 12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: - Structural works completed upto terrace floor. Staircase head room column concrete work completed. Concrete block masonry work completed upto 11th floor and 12th floor block masonry work completed upto lintel level in south side. 7th, 8th floor internal plastering work is in progress. 5th floor tiling work is in progress. Balcony railing work completed upto 7th floor. Door frame fixing work completed upto 6th floor. 1st floor toilet wall dadoing work is in progress. Internal electrical work completed upto 8th floor and 9th, 10th floor is in progress. Internal plumbing (CPVC) work completed upto 7th floor. SWR pipe work completed upto 2nd floor.

PROGRESS MYSORE AS ON 22 OCT 18

TOWER-2C: TERRACE FLOOR SLAB



TOWER NO: - 2C (Overall completion 57.25%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: - Structural work completed upto terrace floor. Staircase head room slab reinforcement work is in progress. 10th floor concrete block masonry work (north side) completed upto lintel level. 7th floor internal plastering work is in progress, 4th and 5th floor internal waterproofing work is in progress. 4th floor Tiling work is in progress. 1st floor toilet wall dadoing work is in progress. Balcony railing work completed upto 7th floor. 6th floor door fixing work is in progress. 7th floor internal electrical work is in progress. 6th floor internal plumbing (CPVC) work is in progress. 3rd floor SWR pipe work is in progress.

BLOCK-3: SUB STRUCTURE



BLOCK NO: - 3 (Overall completion 11.50%)

Total Floors: - Stilt + 3 Upper floor

Amenities: - Club House & Swimming Pool

PROGRESS: - Function hall entrance columns concrete work completed. Retaining wall waterproofing work is in progress. Back filling work is in progress.

BLOCK-5: TERRACE FLOOR SLAB



BLOCK NO: - 5 (Overall completion 67.50%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40 (Simplex Type B-II)

PROGRESS: - Structural works up to terrace floor slab completed. Concrete block masonry work completed upto 6th floor, 7th to 10th floor concrete block masonry work completed upto lintel level, 9th and 10th floor lintel shuttering and concreting work is in progress & terrace floor parapet wall concrete block masonry work completed. 7th and 8th floor internal wall plastering work is in progress. 9th floor ceiling plastering work is in progress. Waterproofing work completed upto 4th floor. 2nd floor door frame fixing work is in progress. Balcony railing work completed upto 6th floor. 4th floor tiling work is in progress. 1st floor toilet wall dadoing work is in progress. 10th floor internal plumbing (CPVC) work is in progress, 4th floor SWR pipe work is in progress. 6th floor electrical work is in progress. External plastering work is in progress. Sample flat is on display.