

PROGRESS BHUBANESWAR AS ON 15 SEP 18

1. **External Development Work**
 - (a) Except one street light all street lights are fitted; the same shall be completed after removal of temporary Transformer by OICL.
2. **Lift Work**: Commissioning of Lifts in all 07 blocks completed.
3. **Swimming Pool**: Civil work completed, Tile work is in progress EDC 30 Sep 18.
4. **Towers**: All major works in the towers are completed and testing and commissioning of all services is in progress.
5. **Electrical Sub Station**: Energization of substation is completed.
6. **Status of Completion/Occupancy Certificate**: NOCs from CESU, BMC obtained, Inspection by PH & MOEF completed, Compliance report obtained, Initial inspection by fire Dept also completed(BDA HAS GIVEN CONSENT OF SATISFACTION TO FIRE DEPT ON 15 SEP FOR ISSUANCE OF NOC) . EDC 30 Sep 18. On receipt of NOCs, application for OC will be made to BDA. All documents are submitted to SEIAA for issuance of NOC. EDC 30 Sep 18.
7. **Possession**: Handing over of DUs commenced from 18 May 18, out of 256 DUs 38 DUs have been handed over.(33-Officer Block, 05-Sailor Block)
8. Average daily labour strength at site during last 30 days: 92.

PROGRESS BHUBANESWAR AS ON 15 SEP 18
ACTUAL SITE PHOTOS





