

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

AVERAGE DAILY LABOUR IN NOV-DEC: 220



TOWER NO: A1 OFFICERS (Overall completion-93%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

| | |
|---------------------------------|--|
| STRUCTURAL WORK | - 100% completed (Terrace structure completed) |
| BRICK WORK | - 100% completed (Except lower & upper stilt) |
| EXTERNAL PLASTERING | - 100% completed |
| INTERNAL PLASTERING | - 100% completed |
| TILING | - 100% completed |
| PLUMBING | - 100% completed |
| CHINA WARE FITTING | - 95% completed |
| PAINTING (INTERNAL) | - 90% (1st coat paint completed) |
| EXTERNAL PAINT | - 80% completed |
| ELECTRICAL WORK | - 90% completed |
| DOOR & WINDOW FIXING | - 90% completed |
| FIRE FIGHTING WORK | - 40% completed |
| CP FITTING | - 85% completed |
| BALCONY RAILING | - 100% completed |
| STAIRCASE RAILING | - 100% completed |
| FALSE CEILING | -100% Completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: A2 OFFICERS (Overall completion-89.50%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

| | |
|---------------------------------|---|
| STRUCTURAL WORK | - 100% completed (Terrace structure) |
| BRICK WORK | - 100% completed (Except lower & upper stilt) |
| EXTERNAL PLASTERING | - 100% completed |
| INTERNAL PLASTERING | - 100% completed |
| TILING | - 100% completed |
| PLUMBING | - 80% completed |
| PAINTING | - 75% (1st coat paint completed) |
| EXTERNAL PAINT | - 75% completed |
| ELECTRICAL WORK | - 75% completed |
| FIRE FIGHTING WORK | - 35% completed |
| DOOR & WINDOW FIXING | - 60% completed |
| BALCONY RAILING | - 100% completed |
| CHINA WARE FITTING | - 90% completed |
| STAIRCASE RAILING | - 70% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: A3 OFFICERS (Overall completion-90.44%)

Total floors: S1+S2+8

Total Flats: 32

| | | |
|-------------------------|---------------------------------|--|
| <u>PROGRESS:</u> | STRUCTURAL WORK | - 100% completed (terrace structure completed) |
| | BRICK WORK | - 100% completed (Except lower & upper stilt) |
| | EXTERNAL PLASTERING | - 95% completed |
| | INTERNAL PLASTERING | - 100% completed |
| | TILING | - 100% completed |
| | PLUMBING | - 80% completed |
| | CHINA WARE FITTING | - 90% completed |
| | PAINTING | -80% (1st coat paint completed) |
| | EXTERNAL PAINT | -80% completed |
| | ELECTRICAL WORK | - 80% completed |
| | DOOR & WINDOW FIXING | - 60% completed |
| | FIRE FIGHTING WORK | - 30% completed |
| | BALCONY RAILING | -100% completed |
| | STAIRCASE RAILING | -90% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: A4 OFFICERS (Overall completion-91%)

Total floors: S1+S2+8

Total Flats: 32

| | | |
|-------------------------|---------------------------------|--|
| <u>PROGRESS:</u> | STRUCTURAL WORK | - 100% completed (Terrace structure completed) |
| | BRICK WORK | - 100% completed (Except lower & upper stilt) |
| | EXTERNAL PLASTERING | - 100% completed |
| | INTERNAL PLASTERING | - 100% completed |
| | TILING/GRANITE | - 100% completed |
| | PLUMBING | - 100% completed |
| | CHINA WARE FITTING | - 90% completed |
| | PAINTING | - 80% (1 st coat paint completed) |
| | EXTERNAL PAINT | -80% completed |
| | ELECTRICAL WORK | - 78% completed |
| | DOOR & WINDOW FIXING | - 60% completed |
| | FIRE FIGHTING WORK | - 35% completed |
| | CP FITTING | -60% completed |
| | BALCONY RAILING | -100% completed |
| | STAIRCASE RAILING | -100% completed |
| | FALSE CEILING | -50% Completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: B1 SAILOR (Overall completion-83.24%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

| | |
|---------------------------------|----------------------------------|
| STRUCTURAL WORK | - 100% completed |
| BRICK WORK | - 100% completed |
| EXTERNAL PLASTERING | - 100% completed |
| INTERNAL PLASTERING | - 100% completed |
| TILING | - 100% completed |
| EXTERNAL PAINT | - 80% completed |
| PLUMBING | - 80% completed |
| PAINTING | - 80% (1st coat paint completed) |
| ELECTRICAL WORK | - 60% completed |
| FIRE FIGHTING WORK | - 20% completed |
| DOOR & WINDOW FIXING | - 50% completed |
| CHINA WARE FITTING | - 90% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: B2 SAILOR (Overall completion-73.30%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

| | |
|---------------------------------|---|
| STRUCTURAL WORK | - 100% completed (Except terrace structure) |
| BRICK WORK | - 100% completed |
| EXTERNAL PLASTERING | - 100% completed |
| INTERNAL PLASTERING | - 100% completed |
| TILING | - 80% completed |
| PLUMBING | - 70% completed |
| PAINTING | - (2nd coat putty 90% completed) |
| EXTERNAL PAINT | -80% completed |
| ELECTRICAL WORK | - 50% completed |
| FIRE FIGHTING WORK | - 15% completed |
| DOOR & WINDOW FIXING | - 30% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: B3 SAILOR (Overall completion-94.67%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

| | |
|---------------------------------|--|
| STRUCTURAL WORK | - 100% completed (Terrace structure completed) |
| BRICK WORK | - 100% completed |
| EXTERNAL PLASTERING | - 100% completed |
| INTERNAL PLASTERING | - 100% completed |
| TILING | - 100% completed |
| PLUMBING | - 100% completed |
| PAINTING | - 80% (1st coat paint completed) |
| EXTERNAL PAINT | -80% completed |
| CHINA WIRE FITTING | - 80% completed |
| ELECTRICAL WORK | - 87% completed |
| DOOR & WINDOW FIXING | - 100% completed |
| FIRE FIGHTING WORK | - 25% completed |
| CP FITTING | -85% completed |
| BALCONY RAILING | - 100% completed |
| FALSE CEILING | -100% Completed |
| STAIRCASE RAILING | -100% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017



TOWER NO: COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

PROGRESS:

| | |
|----------------------------|---|
| STRUCTURAL WORK | - 100% completed (Except terrace structure) |
| BRICK WORK | - 90% completed |
| EXTERNAL PLASTERING | - 90% completed |
| INTERNAL PLASTERING | - 90% completed |
| PAINTING | - (only 1 st coat putty completed) |
| ELECTRICAL WORK | - 30% completed |
| FIRE FIGHTING WORK | - 10% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

EXTERNAL SERVICES



UNDER GROUND RESERVOIR- (Overall completion-53.68%)

PROGRESS: Manhole cover fixing completed.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

BOUNDARY WALL



BOUNDARY WALL- (Overall completion- 77.25%)

PROGRESS: Plastering work in progress

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

SWIMMING POOL



SWIMMING POOL- (Overall completion- 47%)

PROGRESS: Wall casting completed.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 63%)

PROGRESS: Tiling work & plastering work completed.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

LIFT WORK



77

LIFT WORK (Overall completion- 50%)

PROGRESS: 14 Nos lift material has arrived at site. And 10 nos lift work in progress all block

Lift commissioning completed A1 & A4 block.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

EXTERNAL DRAIN WORK



EXTERNAL DRAIN WORK (Overall completion- 20%)

PROGRESS: Slab casting work in progress.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

FIREFIGHTING WORK




FIREFIGHTING WORK

PROGRESS: LSF sprinkler work.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

EXTERNAL ROAD & RETAINING WALL WORK



EXTERNAL ROAD & RETAINING WALL WORK (Overall completion- 41.29%)

PROGRESS: PCC & VDF flooring work in progress.

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

EXTERNAL ELECTRICAL WORK AT CESU PREMISES (A)



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 89%)

PROGRESS:

| | |
|-----------------------|--|
| SP ERECTION | - 100% completed |
| DP ERECTION | - 100% completed |
| FP ERECTION | - 100% completed |
| CONDUCTOR STRINGING | - 100% completed |
| CIVIL FOUNDATIONS | -100% completed |
| EQUIPMENT ERECTION | - Transformer, VCB, Isolator, CT & PT and CR panel erected |
| STRUCTURE ERECTION | - CT, PT, and Isolator & VCB structure erected |
| CABLE LAYING | - 100% completed |
| CABLE END TERMINATION | - 100% completed |
| EARTHING | - 100% completed |
| CONTROL CABLE | - 80% completed |
| AB CABLE | -50% completed |

PROGRESS BHUBANESWAR AS ON 15 DEC 2017

EXTERNAL ELECTRICAL WORK AT AFNHB SITE PREMISES (B)



CABLE LAYING FROM TRF TO PANEL AT S/S-2



CABLE LAYING FROM TRF TO PANEL AT S/S-1



LT CABLE LAYING FOR OFFICER BLOCK



EARTHING OF LA FOR OFFICER BLOCK

EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 61%)

PROGRESS:

| | |
|------------------------------|---|
| CIVIL FOUNDATIONS | - 95% completed |
| EQUIPMENT ERECTION | - Transformers, DG sets erection |
| STRUCTURE ERECTION | - FP & TP erected |
| CABLE LAYING | - Started at officer block |
| CABLE END TERMINATION | - To be done |
| EARTHING | - Completed |
| OH LINE | -Completed |
| DG FUEL ROOM | - Completed |
| LT PANEL | - 05 nos transformer panel erected |
| LIGHTNING ARRESTOR | - Earthing of officers block completed |
| STREET LIGHT | - Pole foundation work started |
| TELEPHONE SYSTEM | - To be done (Layout started) |
| TESTING | -IR TEST completed |