

# PROGRESS BHUBANESWAR AS ON 15 FEB 2017

## AVERAGE DAILY LABOUR IN JAN-FEB: 325



**TOWER NO:** A1 OFFICERS (Overall completion-88.73%)

Total floors: S1+S2+8

Total Flats: 32

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 95% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 100% completed
<b>PLUMBING</b>	- 100% completed
<b>CHINA WARE FITTING</b>	- 95% completed
<b>PAINTING</b>	- (2 <sup>nd</sup> coat putty completed)
<b>EXTERNAL PAINT</b>	- 5% complete
<b>ELECTRICAL WORK</b>	- 60% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 60% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** A2 OFFICERS (Overall completion-**69.76%**)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- <b>70% completed</b>
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- <b>To be done</b>
<b>PLUMBING</b>	- <b>30% completed</b>
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty completed)
<b>ELECTRICAL WORK</b>	- 35% completed
<b>FIRE FIGHTING WORK</b>	- <b>15% completed</b>

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** A3 OFFICERS (Overall completion-73.04%)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 80% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 25% completed
<b>PLUMBING</b>	- 60% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty completed)
<b>ELECTRICAL WORK</b>	- 35% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** A4 OFFICERS (Overall completion-81.05%)

Total floors: S1+S2+8

Total Flats: 32

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed (Except lower & upper stilt)
<b>EXTERNAL PLASTERING</b>	- 95% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING/GRANITE</b>	- 100% completed
<b>PLUMBING</b>	- 100% completed
<b>PAINTING</b>	- (2 <sup>nd</sup> coat putty started)
<b>ELECTRICAL WORK</b>	- 35% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** B1 SAILOR (Overall completion-63.18%)

Total floors: S1+S2+11

Total Flats: 43

### **PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 90% completed
<b>EXTERNAL PLASTERING</b>	- 5% completed
<b>INTERNAL PLASTERING</b>	- 90% completed
<b>TILING</b>	- To be done
<b>PLUMBING</b>	- 35% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty up to 9 <sup>th</sup> floor completed)
<b>ELECTRICAL WORK</b>	- 35% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** B2 SAILOR (Overall completion-56.72%)

Total floors: S1+S2+11

Total Flats: 43

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 73% completed
<b>EXTERNAL PLASTERING</b>	- To be done
<b>INTERNAL PLASTERING</b>	- 70% completed
<b>TILING</b>	- To be done
<b>PLUMBING</b>	- 15% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty 4 <sup>th</sup> floor completed)
<b>ELECTRICAL WORK</b>	- 25% completed
<b>FIRE FIGHTING WORK</b>	- 10% completed

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** B3 SAILOR (Overall completion-**88.77%**)

Total floors: S1+S2+11

Total Flats: 42

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 100% completed
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 95% completed
<b>PLUMBING</b>	- 100% completed
<b>PAINTING</b>	- 90% ( 2 <sup>nd</sup> coat putty complete)
<b>EXTERNAL PAINT</b>	- <b>40% completed</b>
<b>CHINA WIRE FITTING</b>	- 80% completed
<b>ELECTRICAL WORK</b>	- 60% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 90% completed
<b>FIRE FIGHTING WORK</b>	- 15% completed

## PROGRESS BHUBANESWAR AS ON 15 FEB 2017



**TOWER NO:** COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed (Except terrace structure)
<b>BRICK WORK</b>	- 90% completed
<b>EXTERNAL PLASTERING</b>	- 90% completed
<b>INTERNAL PLASTERING</b>	- 90% completed
<b>PAINTING</b>	- (only 1 <sup>st</sup> coat putty completed)
<b>ELECTRICAL WORK</b>	- 30% completed

# PROGRESS BHUBANESWAR AS ON 15 FEB 2017

## EXTERNAL SERVICES



Under Ground Reservoir- (Overall completion-**23.84%**)

PROGRESS: Wall reinforcement & shuttering work in progress.

# PROGRESS BHUBANESWAR AS ON 15 FEB 2017

## RETAINING WALL



**RETAINING WALL-** (Overall completion- 75%)

**PROGRESS:** Wall casting work in progress

# PROGRESS BHUBANESWAR AS ON 15 FEB 2017

## BOUNDARY WALL



**BOUNDARY WALL-** (Overall completion- 50%)

**PROGRESS:** Plinth beam shuttering work in progress

# PROGRESS BHUBANESWAR AS ON 15 FEB 2017

## SWIMMING POOL



**SWIMMING POOL-** (Overall completion- 3%)

**PROGRESS:** PCC work in progress

# PROGRESS BHUBANESWAR AS ON 15 FEB 2017

## EXTERNAL ELECTRICAL



## EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 45%)

### PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	-100% completed
EQUIPMENT ERECTION	- Only transformer erected
STRUCTURE ERECTION	- Only CT, PT & VCB structure erected
CABLE LAYING	- To be done
EARTHING	- Pit excavation continuing