

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: A1 OFFICERS (Overall completion-83.05%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed
CHINA WIRE FITTING	- 15% completed
PAINTING	- (2 nd coat putty completed)
ELECTRICAL WORK	- 50% completed
DOOR & WINDOW FIXING	- 60% completed
FIRE FIGHTING WORK	- 5% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: A2 OFFICERS (Overall completion-66.85%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 60% completed
INTERNAL PLASTERING	- 100% completed
TILING	- To be done
PLUMBING	- 15% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 35% completed
FIRE FIGHTING WORK	- 5% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: A3 OFFICERS (Overall completion-63.69%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 60% completed
INTERNAL PLASTERING	- 100% completed
TILING	- To be done
PLUMBING	- 15% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 35% completed
FIRE FIGHTING WORK	- 5% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: A4 OFFICERS (Overall completion-71.16%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING/GRANITE	- 70% completed
PLUMBING	- 100% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 35% completed
FIRE FIGHTING WORK	- 5% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: B1 SAILOR (Overall completion-62.28%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 90% completed
EXTERNAL PLASTERING	- To be done
INTERNAL PLASTERING	- 80% completed
TILING	- To be done
PLUMBING	- 20% completed
PAINTING	- (only 1 st coat putty up to 8 th floor completed)
ELECTRICAL WORK	- 30% completed
FIRE FIGHTING WORK	- 5% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: B2 SAILOR (Overall completion-55.58%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 92% completed (up to 10 th floor completed)
BRICK WORK	- 73% completed
EXTERNAL PLASTERING	- To be done
INTERNAL PLASTERING	- 55% completed
TILING	- To be done
PLUMBING	- To be done
PAINTING	- (only 1 st coat putty 4 th floor completed)
ELECTRICAL WORK	- 25% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: B3 SAILOR (Overall completion-88.47%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 95% completed
PLUMBING	- 100% completed
PAINTING	- 90% 2 nd coat putty complete
CHINA WIRE FITTING	- 80% completed
ELECTRICAL WORK	- 60% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017



TOWER NO: COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 90% completed
EXTERNAL PLASTERING	- 90% completed
INTERNAL PLASTERING	- 90% completed
TILING	- To be done
PLUMBING	- To be done
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 30% completed

PROGRESS BHUBANESWAR AS ON 15 JAN 2017

EXTERNAL SERVICES



Under Ground Reservoir- (Overall completion-15%)

PROGRESS: Wall reinforcement & shuttering work in progress. Progress will be indicated only after casting

PROGRESS BHUBANESWAR AS ON 15 JAN 2017

RETAINING WALL



RETAINING WALL- (Overall completion- 65%)

PROGRESS: Wall casting work in progress

PROGRESS BHUBANESWAR AS ON 15 JAN 2017

BOUNDARY WALL



BOUNDARY WALL- (Overall completion- 48.26%)

PROGRESS: Brick work in progress

PROGRESS BHUBANESWAR AS ON 15 JAN 2017

SWIMMING POOL



SWIMMING POOL

PROGRESS: Excavation work in progress

PROGRESS BHUBANESWAR AS ON 15 JAN 2017

EXTERNAL ELECTRICAL



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 42%)

<u>PROGRESS:</u>	SP ERECTION	- 100% completed
	DP ERECTION	- 100% completed
	FP ERECTION	- 100% completed
	CONDUCTOR STRINGING	- 100% completed
	CIVIL FOUNDATIONS	-100% completed
	EQUIPMENT ERECTION	- Only transformer erected
	CABLE LAYING	- To be done (Due to non availability of CESU shut down & non procurement of material such as CT, PT & ISOLATOR work has not completed)