

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

AVERAGE DAILY LABOUR IN JUN - JUL: 292



TOWER NO: A1 OFFICERS (Overall completion - 92.16%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (terrace structure completed)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed
CHINA WARE FITTING	- 95% completed
PAINTING	- 75% (1st coat paint completed)
EXTERNAL PAINT	- 80% completed
ELECTRICAL WORK	- 70% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 35% completed
CP FITTING	- 85% completed
BALCONY RAILING	-100% completed
STAIRCASE RAILING	-40% completed
FALSE CEILING	-100% Completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: A2 OFFICERS (Overall completion-82.56%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 90% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 80% completed
PLUMBING	- 70% completed
PAINTING	- (2nd coat putty completed)
EXTERNAL PAINT	-25% complete
ELECTRICAL WORK	- 55% completed
FIRE FIGHTING WORK	- 15% completed
DOOR & WINDOW FIXING	- 40% completed
BALCONY RAILING	-100% completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: A3 OFFICERS (Overall completion-**86.99%**)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (terrace structure completed)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 65% completed
CHINA WARE FITTING	- 90% completed
PAINTING	- (2 nd coat putty completed)
EXTERNAL PAINT	- 70% completed
ELECTRICAL WORK	- 65% completed
DOOR & WINDOW FIXING	- 60% completed
FIRE FIGHTING WORK	- 15% completed
BALCONY RAILING	- 100% completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: A4 OFFICERS (Overall completion-87.80%)

Total floors: S1+S2+8

Total Flats: 32

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (Terrace structure completed)
	BRICK WORK	- 100% completed (Except lower & upper stilt)
	EXTERNAL PLASTERING	- 95% completed
	INTERNAL PLASTERING	- 100% completed
	TILING/GRANITE	- 100% completed
	PLUMBING	- 100% completed
	CHINA WARE FITTING	- 90% completed
	PAINTING	- 75% (1 st coat paint completed)
	EXTERNAL PAINT	- 80% completed
	ELECTRICAL WORK	- 65% completed
	DOOR & WINDOW FIXING	- 60% completed
	FIRE FIGHTING WORK	- 30% completed
	CP FITTING	- 60% completed
	BALCONY RAILING	- 100% completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: B1 SAILOR (Overall completion-68.88%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 95% completed
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 20% completed
PLUMBING	- 65% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 40% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: B2 SAILOR (Overall completion-60.26%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 95% completed
EXTERNAL PLASTERING	- 60% completed
INTERNAL PLASTERING	- 95% completed
TILING	- To be done
PLUMBING	- 40% completed
PAINTING	- (only 1 st coat putty 11 th floor completed)
ELECTRICAL WORK	- 40% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: B3 SAILOR (Overall completion-90.67%)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

STRUCTURAL WORK	- 100% completed (Terrace structure completed)
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 95% completed
PLUMBING	- 100% completed
PAINTING	- 75% (1st coat paint completed)
EXTERNAL PAINT	-60% completed
CHINA WIRE FITTING	- 80% completed
ELECTRICAL WORK	- 75% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 20% completed
CP FITTING	-85% completed
BALCONY RAILING	- 90% completed
FALSE CEILING	-100% Completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



TOWER NO: COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (Except terrace structure)
	BRICK WORK	- 90% completed
	EXTERNAL PLASTERING	- 90% completed
	INTERNAL PLASTERING	- 90% completed
	PAINTING	- (only 1 st coat putty completed)
	ELECTRICAL WORK	- 30% completed
	FIRE FIGHTING WORK	- 10% completed

PROGRESS BHUBANESWAR AS ON 15 JUL 2017



CONNECTING SLAB (B2 & B3 BLOCK)

PROGRESS: connecting slab in-between B2 & B3 casted.

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

EXTERNAL SERVICES



UNDER GROUND RESERVOIR- (Overall completion-30.25%)

PROGRESS: Pump room slab casted.

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

BOUNDARY WALL



BOUNDARY WALL- (Overall completion- 60.5%)

PROGRESS: Copping casting & clamp fixing work in progress

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

SWIMMING POOL



SWIMMING POOL- (Overall completion- 25%)

PROGRESS: Wall reinforcement & shuttering work in progress.

SWERAGE TRETMENT PLANT



SWERAGE TRETMENT PLANT (Overall completion- 23.3%)

PROGRESS: Wall shuttering work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

LIFT WORK



LIFT WORK(Overall completion- 28%)

PROGRESS: 04Nos lift material has arrived at site. And 02nos lift work started at A1 & A4 block (Channel fixing complete).

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

EXTERNAL DRAIN WORK



EXTERNAL DRAIN WORK

PROGRESS: Reinforcement & shuttering work in progress.

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

EXTERNAL ELECTRICAL AT CESU PREMISES (A)



HT CABLE LAYING IN SIDE AFNHB

EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 85%)

PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	-100% completed
EQUIPMENT ERECTION	- Transformer, VCB, Isolator, CT & PT and CR panel erected
STRUCTURE ERECTION	- CT, PT, and Isolator & VCB structure erected
CABLE LAYING	- 95%
CABLE END TERMINATION	- 85%
EARTHING	- 100%

PROGRESS BHUBANESWAR AS ON 15 JUL 2017

EXTERNAL ELECTRICAL AT AFNHB SITE PREMISES (B)



EXTERNAL ELECTRICAL (PART-B) - (Overall completion- 56%)

PROGRESS:

CIVIL FOUNDATIONS	- 95% completed
EQUIPMENT ERECTION	- Transformers, DG sets erection
STRUCTURE ERECTION	- FP & TP erected
CABLE LAYING	- To be done
CABLE END TERMINATION	- To be done
EARTHING	- Completed
OH LINE	- Completed
FENCING WALL	- Completed
DG FUEL ROOM	- Completed
LT PANEL	- PO placed