

PROGRESS BHUBANESWAR AS ON 15 MAR 2017

AVERAGE DAILY LABOUR IN FEB-MAR: 382



TOWER NO: A1 OFFICERS (Overall completion-89.26%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 100% completed
PLUMBING	- 100% completed
CHINA WARE FITTING	- 95% completed
PAINTING	- (2 nd coat putty completed)
EXTERNAL PAINT	- 25% complete
ELECTRICAL WORK	- 60% completed
DOOR & WINDOW FIXING	- 60% completed
FIRE FIGHTING WORK	- 25% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: A2 OFFICERS (Overall completion-69.91%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 75% completed
INTERNAL PLASTERING	- 100% completed
TILING	- To be done
PLUMBING	- 30% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 35% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: A3 OFFICERS (Overall completion-76.34%)

Total floors: S1+S2+8

Total Flats: 32

<u>PROGRESS:</u>	STRUCTURAL WORK	- 100% completed (Except terrace structure)
	BRICK WORK	- 100% completed (Except lower & upper stilt)
	EXTERNAL PLASTERING	- 85% completed
	INTERNAL PLASTERING	- 100% completed
	TILING	- 60% completed
	PLUMBING	- 60% completed
	PAINTING	- (only 1 st coat putty completed)
	ELECTRICAL WORK	- 35% completed
	FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: A4 OFFICERS (Overall completion-82.10%)

Total floors: S1+S2+8

Total Flats: 32

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed (Except lower & upper stilt)
EXTERNAL PLASTERING	- 95% completed
INTERNAL PLASTERING	- 100% completed
TILING/GRANITE	- 100% completed
PLUMBING	- 100% completed
PAINTING	- (30% 2 nd coat putty completed)
ELECTRICAL WORK	- 45% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: B1 SAILOR (Overall completion-63.28%)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 90% completed
EXTERNAL PLASTERING	- 10% completed
INTERNAL PLASTERING	- 90% completed
TILING	- To be done
PLUMBING	- 35% completed
PAINTING	- (only 1 st coat putty up to 9 th floor completed)
ELECTRICAL WORK	- 35% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: B2 SAILOR (Overall completion-**57.21%**)

Total floors: S1+S2+11

Total Flats: 43

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 85% completed
EXTERNAL PLASTERING	- To be done
INTERNAL PLASTERING	- 80% completed
TILING	- To be done
PLUMBING	- 25% completed
PAINTING	- (only 1 st coat putty 4 th floor completed)
ELECTRICAL WORK	- 25% completed
FIRE FIGHTING WORK	- 10% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: B3 SAILOR (Overall completion-**88.90%**)

Total floors: S1+S2+11

Total Flats: 42

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 100% completed
EXTERNAL PLASTERING	- 100% completed
INTERNAL PLASTERING	- 100% completed
TILING	- 95% completed
PLUMBING	- 100% completed
PAINTING	- 10% (1st coat paint completed)
EXTERNAL PAINT	-40% completed
CHINA WIRE FITTING	- 80% completed
ELECTRICAL WORK	- 60% completed
DOOR & WINDOW FIXING	- 90% completed
FIRE FIGHTING WORK	- 15% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



TOWER NO: COMMUNITY CENTER (Overall completion-87%)

Total floors: G+1

PROGRESS:

STRUCTURAL WORK	- 100% completed (Except terrace structure)
BRICK WORK	- 90% completed
EXTERNAL PLASTERING	- 90% completed
INTERNAL PLASTERING	- 90% completed
PAINTING	- (only 1 st coat putty completed)
ELECTRICAL WORK	- 30% completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



CONNECTING SLAB (A1 & A4 BLOCK)

PROGRESS: Sewerage line excavation work

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



CONNECTING SLAB (B1 & B2 BLOCK)

PROGRESS: Stilt-1 slab casted & stilt-2 slab shuttering in progress

PROGRESS BHUBANESWAR AS ON 15 MAR 2017

EXTERNAL SERVICES



UNDER GROUND RESERVOIR- (Overall completion-25.04%)

PROGRESS: Wall reinforcement & shuttering work in progress.

PROGRESS BHUBANESWAR AS ON 15 MAR 2017

RETAINING WALL



RETAINING WALL- (Overall completion- 75.5%)

PROGRESS: Wall casting work in progress

PROGRESS BHUBANESWAR AS ON 15 MAR 2017

BOUNDARY WALL



BOUNDARY WALL- (Overall completion- 51.75%)

PROGRESS: Brick work completed

PROGRESS BHUBANESWAR AS ON 15 MAR 2017

SWIMMING POOL



SWIMMING POOL- (Overall completion- 5%)

PROGRESS: PCC work in progress

PROGRESS BHUBANESWAR AS ON 15 MAR 2017



FIRE FIGHTING WORK

PROGRESS: Fire fighting ring main pipe laying for hydrant & sprinkler

PROGRESS BHUBANESWAR AS ON 15 MAR 2017

EXTERNAL ELECTRICAL



EXTERNAL ELECTRICAL (PART-A) - (Overall completion- 55%)

PROGRESS:

SP ERECTION	- 100% completed
DP ERECTION	- 100% completed
FP ERECTION	- 100% completed
CONDUCTOR STRINGING	- 100% completed
CIVIL FOUNDATIONS	- 100% completed
EQUIPMENT ERECTION	- Transformer, VCB, Isolator, CT & PT erected
STRUCTURE ERECTION	- CT, PT, Isolator & VCB structure erected
CABLE LAYING	- To be done
EARTHING	- Flat Running