

PROGRESS DEHRADUN AS ON 15 JUN 17
(VIEW OF PACKAGE-II)



PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: M (Overall Completion 93.29%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	60-80%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>90%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: L (Overall Completion 93.89%)

Total Floors: - G+6

Total Flats: - 54 (1298.98 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	60-85%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>90%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: K (Overall Completion 93.96%)

Total Floors: - G+6

Total Flats: - 53 (1298.98 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	70-90%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>90%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: J (Overall Completion 91.66%)

Total Floors: - G+6

Total Flats: - 52 (1558.01 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING, INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	100%
CHINA WARE FITTING, PAINTING	30-75%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	80-85%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: H (Overall Completion 86.70%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	85-99%
CHINA WARE FITTING, PAINTING	5-60%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	25-75%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: G (Overall Completion 86.36%)

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	60-99%
CHINA WARE FITTING, PAINTING	5-50%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	30-60%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: F (Overall Completion 83.96%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	100%
INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting)	70-97%
CHINA WARE FITTING, PAINTING	5-50%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	10-60%

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: E (Overall Completion 69.92%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING	97-100%
INTERNAL PLASTERING, , PLUMBING , PAINTING, ELECTRICAL WORK, , FIRE FIGHTING WORK	30-50%
TILING, CHINA WARE FITTING, DOOR & WINDOW FIXING	NIL

PROGRESS DEHRADUN AS ON 15 MAY 17



VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING	100%
ROADS,SEWER LINE, FIRE FIGHTING WORK,DRAIN LINE	80-98%

PROGRESS DEHRADUN AS ON 15 JUN 17

VIEW OF BASEMENT DEVELOPMENT WORK



LOWER BASEMENT



UPPER BASEMENT

PROGRESS:

(a) **LOWER BASEMENT:**

STRUCTURAL WORK, , INTERNAL PLASTERING,VD FLOORING	100%
FIRE FIGHTING WORK, INTERNAL ELECTRICAL	>90%
MECHANICAL VENTILATION	NIL

(b) **UPPER BASEMENT:**

STRUCTURAL WORK, , INTERNAL PLASTERING,VD FLOORING	100%
FIRE FIGHTING WORK, INTERNAL ELECTRICAL	>90%
MECHANICAL VENTILATION	NIL

PROGRESS DEHRADUN AS ON 15 JUN 17

(PACKAGE-I)



TOWER NO: A (Overall Completion 98.64%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: B (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: C (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: D (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: Q (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: P (Overall Completion 98.33%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



TOWER NO: N (Overall Completion 98%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

PROGRESS:

STRUCTURAL WORK, BRICK WORK, EXTERNAL PLASTERING , INTERNAL PLASTERING, TILING, PLUMBING (except CP fitting), CHINA WARE FITTING, PAINTING (except final coat)	100%
ELECTRICAL WORK, DOOR & WINDOW FIXING, FIRE FIGHTING WORK	>95%

Important Note For Package-I

Left over work will be commenced after submission of application for Completion certificate, tentatively planned on 15 Jul 17. Thereafter, immediately on receipt of Completion certificate, society will be requested to takeover common areas and assets like lifts, DG Sets, Fire Fighting System, Electric sub Stations, water supply system, arboriculture etc. Immediately after the common assets are taken over by the Society, individual allottees will be requested to clear their dues, register their flats and take possession.

PROGRESS DEHRADUN AS ON 15 JUN 17



Progress:- Lanscapping work is on progress.