

WEB - UPDATE DEHRADUN PHASE - II PROJECTS : 31 DEC 15

1. In order to facilitate the Handing over of Dwelling Units, the critical works of services (Sewage line & STP) are being undertaken at site on priority.
2. The external and internal plaster in Block B 2/2 is completed and tile fixing is in progress.
3. The internal plaster in Block B 2/1 is in progress and is likely to be completed shortly.
4. Present manpower deployment at site is about 200.
5. Board is closely monitoring the progress of all ongoing works so as to ensure meeting timelines published in out earlier web updates.