

**PROGRESS DEHRADUN AS ON 24 JAN 17**  
**(PACKAGE-II)**



**TOWER NO: A2B/5 (overall completion 92.28%)**

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 96% completed
	<b>PLUMBING</b>	- 95% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 50% completed
	<b>PAINTING</b>	- 50% completed
	<b>ELECTRICAL WORK</b>	- 80% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 80% completed
	<b>FIRE FIGHTING WORK</b>	- 85% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: B2/1 (overall completion 93.23%)**

Total Floors: - G+6

Total Flats: - 54 (1298.98 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 98% completed
	<b>PLUMBING</b>	- 95% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 80% completed
	<b>PAINTING</b>	- 80% completed
	<b>ELECTRICAL WORK</b>	- 90% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 90% completed
	<b>FIRE FIGHTING WORK</b>	- 95% completed

## PROGRESS DEHRADUN AS ON 24 JAN 17



**TOWER NO: B2/2 (overall completion 93.25%)**

Total Floors: - G+6

Total Flats: - 53 (1298.98 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 98% completed
	<b>PLUMBING</b>	- 95% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 80% completed
	<b>PAINTING</b>	- 80% completed
	<b>ELECTRICAL WORK</b>	- 90% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 90% completed
	<b>FIRE FIGHTING WORK</b>	- 95% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: B1/3 (overall completion 89.51%)**

Total Floors: - G+6

Total Flats: - 52 (1558.01 SF)

**PROGRESS:**

<b>STRUCTURAL WORK</b>	- 100% completed
<b>BRICK WORK</b>	- 100% completed
<b>EXTERNAL PLASTERING</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>TILING</b>	- 85% completed
<b>PLUMBING</b>	- 90% completed (except CP fitting)
<b>CHINA WIRE FITTING</b>	- 05% completed
<b>PAINTING</b>	- 60% completed
<b>ELECTRICAL WORK</b>	- 70% completed
<b>DOOR &amp; WINDOW FIXING</b>	- 60% completed
<b>FIRE FIGHTING WORK</b>	- 80% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: B1/2 (overall completion 82.24%)**

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 95% completed
	<b>INTERNAL PLASTERING</b>	- 90% completed
	<b>TILING</b>	- 80% completed
	<b>PLUMBING</b>	- 60% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 05% completed
	<b>PAINTING</b>	- 50% completed
	<b>ELECTRICAL WORK</b>	- 50% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 20% completed
	<b>FIRE FIGHTING WORK</b>	- 50% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: B1/1 (overall completion 79.27%)**

Total Floors: - G+6

Total Flats: - 54 (1558.01 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 90% completed
	<b>INTERNAL PLASTERING</b>	- 90% completed
	<b>TILING</b>	- 50% completed
	<b>PLUMBING</b>	- 50% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 05% completed
	<b>PAINTING</b>	- 50% completed
	<b>ELECTRICAL WORK</b>	- 40% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 20% completed
	<b>FIRE FIGHTING WORK</b>	- 50% completed

## PROGRESS DEHRADUN AS ON 24 JAN 17



**TOWER NO: A2B/4** (overall completion 77.79%)

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 95% completed
	<b>EXTERNAL PLASTERING</b>	- 90% completed
	<b>INTERNAL PLASTERING</b>	- 90% completed
	<b>TILING</b>	- 10% completed
	<b>PLUMBING</b>	- 50% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 05% completed
	<b>PAINTING</b>	- 50% completed
	<b>ELECTRICAL WORK</b>	- 50% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 10% completed
	<b>FIRE FIGHTING WORK</b>	- 50% completed

## PROGRESS DEHRADUN AS ON 24 JAN 17



### **TOWER NO: A2B/3 (overall completion 64.48%)**

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 96% completed
	<b>BRICK WORK</b>	- 90% completed
	<b>EXTERNAL PLASTERING</b>	- 50% completed
	<b>INTERNAL PLASTERING</b>	- 10% completed
	<b>TILING</b>	- Nil
	<b>PLUMBING</b>	- 40% completed
	<b>CHINA WIRE FITTING</b>	- Nil
	<b>PAINTING</b>	- 10% completed
	<b>ELECTRICAL WORK</b>	- 30% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- Nil
	<b>FIRE FIGHTING WORK</b>	- 30% completed

***This is the only Tower which is lagging behind. Therefore maximum force and manpower is being deployed in this tower. Concerted effort will bring up this tower at par with others.***

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**VIEW OF UPPER BASEMENT ROOF TOP DEVELOPMENT WORK**

**PROGRESS:**

- |                            |                  |
|----------------------------|------------------|
| <b>STRUCTURAL WORK</b>     | - 100% completed |
| <b>BRICK WORK</b>          | - 100% completed |
| <b>EXTERNAL PLASTERING</b> | - 100% completed |
| <b>INTERNAL PLASTERING</b> | - 100% completed |
| <b>ROADS</b>               | - 50% completed  |
| <b>FIREFIGHTING</b>        | - 40% completed  |
| <b>SEWER LINE</b>          | - 50% completed  |
| <b>DRAIN LINE</b>          | - 50% completed  |

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**VIEW OF LOWER BASEMENT DEVELOPMENT WORK**

**PROGRESS:**

**(a) LOWER BASEMENT:**

<b>STRUCTURAL WORK</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>VD FLOORING</b>	- 70% completed
<b>FIRE FIGHTING</b>	- 75% completed
<b>MECHANICAL VENTILATION</b>	- NIL
<b>INTERNAL ELE</b>	- 90% completed

**(b) UPPER BASEMENT:**

<b>STRUCTURAL WORK</b>	- 100% completed
<b>INTERNAL PLASTERING</b>	- 100% completed
<b>VD FLOORING</b>	- 100% completed
<b>FIRE FIGHTING</b>	- 90% completed
<b>MECHANICAL VENTILATION</b>	- NIL
<b>INTERNAL ELE</b>	- 90% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**  
**(PACKAGE-I)**

**Important:** Considering the progress of contractor of Package-I has been given Go Ahead to complete the balance works, including finishing work in each DU and construction of Guard etc so as to complete work of package I in all respect by 31 Mar 2017



**TOWER NO: A1/1 (overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: A1/2 (overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: A1/3 (overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed



**TOWER NO: A1/4 (overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed

## PROGRESS DEHRADUN AS ON 24 JAN 17



**TOWER NO: A1/5 (overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (2321.74 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed

## PROGRESS DEHRADUN AS ON 24 JAN 17



### **TOWER NO: A2/1 (overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 100% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed

**PROGRESS DEHRADUN AS ON 24 JAN 17**



**TOWER NO: A2/2(overall completion 98%)**

Total Floors: - G+6

Total Flats: - 54 (1951 SF)

<b><u>PROGRESS:</u></b>	<b>STRUCTURAL WORK</b>	- 100% completed
	<b>BRICK WORK</b>	- 100% completed
	<b>EXTERNAL PLASTERING</b>	- 100% completed
	<b>INTERNAL PLASTERING</b>	- 100% completed
	<b>TILING</b>	- 97% completed
	<b>PLUMBING</b>	- 100% completed (except CP fitting)
	<b>CHINA WIRE FITTING</b>	- 100% completed
	<b>PAINTING</b>	- 100% completed (except final coat)
	<b>ELECTRICAL WORK</b>	- 97% completed
	<b>DOOR &amp; WINDOW FIXING</b>	- 95% completed
	<b>FIRE FIGHTING WORK</b>	- 97% completed