

UPDATE OF WORKS AT JALANDHAR PROJECT : AS ON 01 JUL 16

Progress status of Towers.

1. **Tower- A** **Progress 80%**
 - (a) Plastering in one pit prior to installation of lift in stilt.
 - (b) Balance of Tile works in 1st and 2nd floor.
 - (c) Tiling work in bathroom, kitchen and Balcony area.
 - (d) Aluminium door frame fixing.
 - (e) POP work in DU's.
 - (f) Preparation for Coba work on terrace.
 - (g) Wall putty work.
 - (h) Fixing of door shutters.

2. **Block-B:** **Progress 98%**
 - (i) Internal painting work in 6th, 7th & 8th floor.
 - (j) Wall putty work in 2nd to 6th floor.
 - (k) Steel Door fixing in electrical shafts.
 - (l) PCC in stilts.
 - (m) Fixing of CP and Sanitary fittings in 6th, 7th & 8th floor.
 - (n) Internal Plumbing work.
 - (o) Preparing of surface prior to final coat of external painting.
 - (p) Both the lifts have been installed and tested.

3. **Basement :** **Progress 75%**
 - (q) Plastering of remaining 26 columns.
 - (r) 60% of Paver flooring complete.
 - (s) Brick work and plastering of concrete walls.
 - (t) Fire fighting work.
 - (u) Laying of cables on cable trays.

4. **External Development.** **Progress 70%**
 - (u) Construction of balance of boundary wall and fixing of second gate.
 - (w) Laying of sewer, water supply & storm water line in progress and connecting manhole brick work and gully trap chambers in progress.
 - (x) Water proofing work in green area in progress.
 - (y) As on date labour is 180
 - Overall progress of work is 85%
 - EDC of work is Aug / Sep 16.
 - Latest Photographs are attached.