

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 1 (TYPE A-1)(Overall completion 92.50%)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	90% COMPLETED
	TILING & MARBLE	100% COMPLETED
	DOOR WINDOW	75% COMPLETED
	INTERNAL PAINTING	70% COMPLETED
	EXTERNAL PAINTING	55% COMPLETED
	FALSE CEILING	100% COMPLETED
	ELECTRICAL WORK	75% COMPLETED
	FIRE FIGHTING WORK	65% COMPLETED
	CHINAWARE FITTING	90% COMPLETED
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 2 (TYPE A-1)(Overall completion 81.00%)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	75% COMPLETED
	TILING & MARBLE	80% COMPLETED
	DOOR WINDOW	50% COMPLETED
	INTERNAL PAINTING	20% COMPLETED
	EXTERNAL PAINTING	15% COMPLETED
	FALSE CEILING	NIL
	ELECTRICAL WORK	50% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINAWARE FITTING	NIL
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 3 (TYPE A-1) (Overall completion 69.00%)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	95% COMPLETED
	BRICK WORK	90% COMPLETED
	BALCONY & CORRIDOR RAILING	90% COMPLETED
	STAIRCASE RAILING	95% COMPLETED
	INTERNAL PLASTER	95% COMPLETED
	EXTERNAL PLASTER	65% COMPLETED
	PLUMBING WORK	50% COMPLETED
	TILING & MARBLE	15% COMPLETED
	DOOR WINDOW	20% COMPLETED
	INTERNAL PAINTING	10% COMPLETED
	EXTERNAL PAINTING	5% COMPLETED
	FALSE CEILING	NIL
	ELECTRICAL WORK	40% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINAWARE FITTING	NIL
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 4 (TYPE A-1) (Overall completion 70.00%)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	90% COMPLETED
	BRICK WORK	90% COMPLETED
	BALCONY & CORRIDOR RAILING	90% COMPLETED
	STAIRCASE RAILING	95% COMPLETED
	INTERNAL PLASTER	70% COMPLETED
	EXTERNAL PLASTER	50% COMPLETED
	PLUMBING WORK	40% COMPLETED
	TILING & MARBLE	10% COMPLETED
	DOOR WINDOW	15% COMPLETED
	INTERNAL PAINTING	NIL
	EXTERNAL PAINTING	5% COMPLETED
	FALSE CEILING	NIL
	ELECTRICAL WORK	40% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINAWARE FITTING	NIL
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 5 (TYPE A-2)(Overall completion 76.00%)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	95% COMPLETED
	PLUMBING WORK	70% COMPLETED
	TILING & MARBLE	25% COMPLETED
	DOOR WINDOW	30% COMPLETED
	INTERNAL PAINTING	15% COMPLETED
	EXTERNAL PAINTING	10% COMPLETED
	FALSE CEILING	NIL
	ELECTRICAL WORK	40% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINAWARE FITTING	NIL
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 6 (TYPE A-2) (Overall completion 88.50%)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	90% COMPLETED
	TILING & MARBLE	95% COMPLETED
	DOOR WINDOW	70% COMPLETED
	INTERNAL PAINTING	70% COMPLETED
	EXTERNAL PAINTING	45% COMPLETED
	FALSE CEILING	80% COMPLETED
	ELECTRICAL WORK	75% COMPLETED
	FIRE FIGHTING WORK	65% COMPLETED
	CHINAWARE FITTING	50% COMPLETED
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 7 (TYPE B-1)(Overall completion 89.50%)

Total Floor – Stilt + 11

Total flat = 119

Progress:

STRUCTURE WORK	100% COMPLETED
BRICK WORK	98% COMPLETED
BALCONY & CORRIDOR RAILING	98% COMPLETED
STAIRCASE RAILING	95% COMPLETED
INTERNAL PLASTER	100% COMPLETED
EXTERNAL PLASTER	100% COMPLETED
PLUMBING WORK	75% COMPLETED
TILING & MARBLE	70% COMPLETED
DOOR WINDOW	55% COMPLETED
INTERNAL PAINTING	30% COMPLETED
EXTERNAL PAINTING	15% COMPLETED
FALSE CEILING	NIL
ELECTRICAL WORK	50% COMPLETED
FIRE FIGHTING WORK	60% COMPLETED
CHINAWARE FITTING	NIL
CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



TOWER 8 (TYPE B-1 & TYPE B2) (Overall completion 89.00%)

Total Floor – Stilt + 11

Total flat = 33.

Progress:

STRUCTURE WORK	100% COMPLETED
BRICK WORK	100% COMPLETED
BALCONY & CORRIDOR RAILING	100% COMPLETED
STAIRCASE RAILING	100% COMPLETED
INTERNAL PLASTER	100% COMPLETED
EXTERNAL PLASTER	100% COMPLETED
PLUMBING WORK	80% COMPLETED
TILING & MARBLE	20% COMPLETED
DOOR WINDOW	75% COMPLETED
INTERNAL PAINTING	60% COMPLETED
EXTERNAL PAINTING	15% COMPLETED
FALSE CEILING	NIL
ELECTRICAL WORK	60% COMPLETED
FIRE FIGHTING WORK	60% COMPLETED
CHINAWARE FITTING	60% COMPLETED
CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



COMMUNITY CENTRE

Total floor – Basement +03

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	75% COMPLETED
	TILING & MARBLE	100% COMPLETED
	DOOR WINDOW	95% COMPLETED
	INTERNAL PAINTING	35% COMPLETED
	EXTERNAL PAINTING	75% COMPLETED
	FALSE CEILING	50% COMPLETED
	ELECTRICAL WORK	80% COMPLETED
	FIRE FIGHTING WORK	65% COMPLETED
	CHINAWARE FITTING	80% COMPLETED
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



FACILITY BLOCK

Total floor – Ground +01

Progress:

STRUCTURE WORK	100% COMPLETED
BRICK WORK	100% COMPLETED
STAIRCASE RAILING	100% COMPLETED
INTERNAL PLASTER	100% COMPLETED
EXTERNAL PLASTER	100% COMPLETED
PLUMBING WORK	90% COMPLETED
TILING & MARBLE	90% COMPLETED
DOOR WINDOW	95% COMPLETED
INTERNAL PAINTING	75% COMPLETED
EXTERNAL PAINTING	75% COMPLETED
ELECTRICAL WORK	75% COMPLETED
FIRE FIGHTING WORK	90% COMPLETED
CP FITTINGS	90% COMPLETED

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



MAIN GATE & BOUNDARY WALL - 70 % WORK IS COMPLETED



ROAD WORK - WBM IN PROGRESS NEAR BLOCK 1,6,7& 8

PROGRESS: 20 % COMPLETED

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



STP	37 % COMPLETED
STRUCTURE	100 % COMPLETED
WATER PROOFING OF WALL	100% COMPLETED
BRICK WORK & PLASTER OF MUMTY	100% COMPLETED
WATER PROOFING OF TOP SLAB	IN PROGRESS

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



SWIMMING POOL

20% COMPLETED

PCC OF BASE

65% COMPLETED

REINFORCEMENT STEEL BINDING OF RAFT & WALL

65 % COMPLETED

PROGRESS MEERUT PROJECT AS ON 15 SEPT 2017



Power house - (Overall completion 96.00 %)

Progress: Generators, transformers, HT/LT cables and control panels procured, Awaiting Energising & Installation of Feeder Pillars near Tower 1 & 6 .